

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup

Local Receipt List

Receipt: Local Receipt List >

Create Payment Submission

Back

Header

Payment Submission No. ILPAAZ1706079614
 Request Date 07-Jun-2017
 Requested by Kumar, Dushyant (Facility Engg. Team/)
 Title P/F PVC FLOORING FOR CREATION OF PILOT ROOM AT BULK STORE

1. Contents

P/F PVC FLOORING FOR
 CREATION OF PILOT ROOM
 AT BULK STORE

2. Payment Summary

Voucher Batch Name: BULK-FINOPS_LOCAL-18277-170607-03277

Accounting Unit	Basic Currency Code	Total		Invest		Expense		Supplier	
		Order	Receipt	Order	Receipt	Order	Receipt	Order	Receipt
Headquarter	INR	23,964.00	23,964.00	23,964.00	23,964.00	0.00	0.00	0.00	0.00
Total		23,964.00	23,964.00	23,964.00	23,964.00	0.00	0.00	0.00	0.00

3. Approvals

Approval Type	Approval Status	Approved Date	Approver/Comment
APPROVAL	APPROVED	07-Jun-2017 13:21	KHURANA, PANKAJ Sh. sonu Lal Khurana(ESH/a.g.m.) ok
AGREE	APPROVING		CHADHA, SANDEEP . CHADHA, SANDEEP MR. PRESH PAL CHADHA(Accounting Innovation/manager)

3. Refers

*Refer	Department / Position
Kumar, Dushyant	Facility Engg. Team/

File Attach

File	Description
18_25222.doc (285104 Byte)	
Approval For Extra Work for Creation Of Pilot Room at Bulk Store.doc (267565 Byte)	


4. Payment Details

Supplier	Order Submission No.	Order Submission Title	Accounting Unit	Payment Condition	Currency Code	Order Payment Amount	Invoice Date	Net Amount	Completion Report Date	Provision Status	Voucher No.
S S S ENTERPRISES	ILPAAZ1706079614	P/F PVC FLOORING FOR CREATION OF PILOT ROOM AT BULK STORE	Headquarter	Part payment	INR	23,964.00	23-May-2017	23,964.00		N/A	25

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup Home Logout Preferences Help Diagnostics

About this Page

Copyright (c) 2008 Oracle. All rights reserved



Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup

Local Receipt List

Receipt: Local Receipt List > Create Payment Submission >

Voucher Entry

View Order Submission

Back

Order Summary

Order Submission No. IL0AG170607963
 Order Submission Title P/F PVC FLOORING FOR CREATION OF PILOT ROOM AT BULK STORE
 Payment Condition Part payment

Voucher Information

Voucher No. 98
 Voucher Status APPROVING
 Payment Submission No. IL0AG170607963
 Payment Submission Title P/F PVC FLOORING FOR CREATION OF PILOT ROOM AT BULK STORE
 Voucher Batch Name BAIL-PENINS_LOCAL-10277-170607-02277

Invoice Information

Invoice Type GENERAL INVOICE
 Invoice No. 98
 Invoice Received Date
 Invoice Date 29-May-2017
 *Accounting Date 07-Jun-2017
 Supplier Code 89000374
 Supplier Name S S S ENTERPRISES
 India Tax OFF 0
 LGE Name J.S. Electronics India (PVT.) Ltd.
 LGE Biz No. AAACL1748Q
 Invoice Currency INR
 Payment Term Domestic 15 Days From Invoice Date
 Payment Method MASS_PAY
 Payment Group REGULAR
 Terms Date/Due Date 29-May-2017 13-Jun-2017

Waybill Information

Nature of Job Composite
 Bill To State Uttar Pradesh
 Waybill Number
 Bill From State Uttar Pradesh
 Waybill Type
 Waybill Amount

Tax Information

* (A) Net Amount 23,964.00
 Tax Base Amount 23,964.00

Tax Classification Service tax 14%, abatement 65% 4.9 & SEC 0.175% & KCCO.175% (01-Jun-2016)

Tax rate code	Tax rate name	Tax base	Tax Rate (%)	Tax Amount	Non-deduction Rate(%)	Non-deduction Amount	OFF	OFF Auto/INPUT
ILKCR0.50_AB65	*Krish Tolyn Cess 0.50% abatement 65% (01-Jun-2016) 0.175	23,964.00	0.175	41.94	0	0.00	0.00	INPUT
ILSTR14_AB65-01MAY15	*Service tax 14% abatement 65% (01-MAY-2015) 4.9	23,964.00	4.9	1,174.24	0	0.00	0.00	AUTO
ILSEC_NO.50_AB65		13,964.00	0.175	41.94	100	41.94	41.94	INPUT

(C) Tax Amount Total 1,256.12
 (D) Non-deduction Amount Total 41.94
 (E)=A+B+C+D Total Amount 25,222.12
 (F) Agreed Penalty
 (G)=E+F Payment Amount 25,222.12

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup Home Logout Preferences Help Diagnostics

About this Page

Copyright (c) 2008, Oracle. All rights reserved.

Office: F-201, Beta-2, Greater Noida,
Dist. Gautam Budh Nagar, Greater Noida, UP
E-mail Id: sssenterprises23@gmail.com

9810714369,7290006328
7290006327,7290006324

original
INVOICE

To,
M/S LG Electronics India Pvt.Ltd.
51,UdhyogVihar,Surajpur,Greater Noida.
Uttar Pradesh.

Invoice No 95 F. Y- 2017-18
Date: 29-05-2017
Mr. Anand Sir

F. YEAR 2017-18	Location+job	Bulk Store Ecoleb area
-----------------	--------------	------------------------

In Words:

Service Tax No. AHCPK-9912EST007
CST NO.-GN-5083616 dt.12.09.2007
TIN No.-09866301818 dt.12.09.2007
E.S.U.E

1. The actual measurement to be paid as per site work.
2. Interest @ 24%p.a. will be charged if the payment is not made within the stipulated time.
3. Subject to Gautam Budh Nagar Jurisdiction.



{Authorized Signatory}

10

10

EMPLOYEES' PROVIDENT FUND ORGANIZATION, INDIA**Challan Summary :**

TRRN Number : 4371705005816

Challan Type : Monthly Contribution Challan

Wage Month : APR-2017

Status : Payment Confirmed

Challan Details :

Head	A/C 1 (₹)	A/C 2 (₹)	A/C 10 (₹)	A/C 21 (₹)	A/C 22 (₹)
Administration Charges	0	500	0	0	200
Employer's Share Of Contribution	1,184	0	2,682	163	0
Employee's Share Of Contribution	3,866	0	0	0	0
Total	5,050	500	2,682	163	200

Total Amount (₹) : 8,595



ESIC
Employees State Insurance Corporation

Insurance

0

Monthly Challan Status: 0

Transaction Details

Transaction status:	Completed successfully.	* Required Fields
Employer's Code No:	67000144520001001	
Employer's Name:	SSS ENTERPRISES	
Challan Period:	Apr-2017	
Challan Number :	06717111947277	
Challan Created Date	15-05-2017 14:35:52	
Challan Submitted Date	15-05-2017 14:35:54	
Amount Paid:	2100	
Transaction Number:	CH60429706	

Print

Close

DISCLAIMER: Content owned, maintained and updated by Employee's State Insurance Corporation. Copyright © 2009, ESIC, Indis. All Rights Reserved. Best viewed in 1024 x 768 pixels. Designed and Developed by Wipro LTD. IP Address :

IP No:6715322161

Name: BINAY SAH

D.O.B: 01-01-1989

Address:
VILL-BHABHTA PO-BHABHTA
DIST- WEST CHAMPARAN, Purba
Champaran, Bihar



IP No:6715668209

Name: NAWAL KUMAR

D.D.B: 01-01-1992

Address:
VILL+PO- NOUKA TOLA
BHARPURAWA DIST- GOPALGANJ,
Gopalganj, Bihar



IP No:6715275229

Name: OM PRAKASH SAHNI

D.O.B: 01-01-1999

Address:
VILL-PALL PO-BENALPATTI
DIST-MADHUBANI, Madhubani,
Bihar



IP No:6715235243

Name: MUKESH KUMAR GUPTA

D.O.B: 01-01-1990

Address:
VILL-BHABHTA ANCHAL NARAKATTY
Pashchim Champaran, Bihar



IP No:6714946404

Name: chotela kumar

D.O.B: 23-09-1995

Address:
vill mujamapur garkha saran, b
Uttar Pradesh



IP No:6715276831

Name: HIRALAL

D.O.B: 01-01-1996

Address:
VILL-BARHAJ DIST- DEWARIYA,
Deoria, Uttar Pradesh



IP No:6714902774

Name: AMAR SINGH

D.O.B: 27-01-1970

Address:
surajpur grater noida



IP No:6715103062

Name: RAMVILASH RAJBHAR

D.O.B: 22-07-1987

Address:
vill gaote beduer post
vijapur gopalganj bh



IP No:6715226682

Name: SHAILENDRA KUMAR

D.O.B: 01-01-1983

Address:
VILL-TIKARI PARNA
DIST-SULTANPUR U.P.



IP No:6715222913

Name: VINOD KUMAR

D.O.B: 15-06-1994

Address:
VILL KANPUR UP



IP No:6714264000

Name: DALPAT RAJBHAR

D.D.B: 25-10-1988

Address:
VILL-NAVKA TOLA, POST-
BHARPURVA, Gopalganj, Bihar



IP No:6715013842

Name: UPENDER RAJBHAR

D.O.B: 01-01-1994

Address:
LAUKATOLA DIST-GOPALGANJ





The date(Create Date, Approved Date, Check Date) is based on Korean standard time(GMT+9)

Subject Approval For Extra Work for Creation Of Pilot Room at Bulk Store.

Created Date 29 May, 2017 07:42 (Korea Time)

Requested ANAND KUMAR(LGEIL REF - Facility Engg.
by Team/asst.manager,)

Details- Approval For Extra Work for Creation Of Pilot Room.

Work Description-

Creation of Pilot Room Approval was already taken.

But during execution there are some extra work has done which was not prior in approval.

This Project cost is for Rs. 1,925,285 though the initial approval amount was 2,189,710.

hence without taking additional budget some extra activities cost is included in this project.

Overall actual Amount is less than our Approval amount.

The Master Approval is attached for reference.

Extra Work details are as below-

Trimix On RCC Floor
Aluminum Window Fixing
Refixing Of Aluminum Window
Distemper Paint Without Putty
Floor Chipping
Refixing Of MS Structure With Modification
MS Fastener Fixing
Enamel Paint at MS Structure
Vinyl Flooring Fixing Work at ECO Lab
Cadd Service For Regular site visit & Consultancy
Offset making for drain pipe work
support fixing and dismantling for holding truss
Nut bolt & washer Fixing
Dismantling of MS sq plate in cut out area
Dismantling of MS sheet near X lift
Modification of hydrant line
Dismantling of unwanted structure towards A Building railing at bulky store

ARR No. 219
Subject : Additional / Extra Work for Creation Of Pilot Room at Bulk Store
Purpose: Making Rooms For Pilot Room, ECO Lab & WM Material Room
Total Cost (Rs): 244594
Budget Criteria : CMN EXP (Rs. 81,409)
CMN INVESTMENT (Rs. 163,185)
Vendor Finalized: Raj Engineering
SSS Enterprises
Atlength Buildtech
Justification : Regular Vendor
Requester Name : Anand kumar

Total Project Costing Detail

Total Prior Approval Amount	2,189,710
Total Actual Cost	1,925,285
CMN EXP	623,217
CMN INVESTMENT	1,302,068

Additional / Extra Work for Creation Of Pilot Room at Bulk Store

				Raj Engineering		Atlength Buildtech	
1	Trimix On RCC Floor	Sq.Mtr..	126.3	150	18,938	175.0	22,094.1
2	P/F Of Aluminium Window	Sq.Mtr..	4.9	3,150	15,309	3,235.0	15,722.1
3	Refixing Of Aluminium Window	Sq.Mtr..	9.7	325	3,159	345.0	3,353.4
4	P/A Of Distemper Paint Without Putty	Sq.Mtr..	183.0	55	10,064	60.0	10,979.2
5	Floor Chipping	Sq.Mtr..	140.4	400	56,178	400.0	56,177.6
6	Refixing Of MS Structure With Modification	Kg	468.4	17	7,963	17.0	7,962.8
7	P/F Of MS Fastner	Nos	6.0	50	300	50.0	300.0
8	P/A Of Enamel Paint At MS Structure	Kg	1,714.0	3	5,142	3.0	5,142.0
Sub Total				117,052		121,731.2	
Service Tax Extra				As Actual		As Actual	
Total Amount				117,052		121,731.2	
				SSS Enterprises		Atlength Buildtech	
1	P/F Vinyl Flooring 1.3mm Thk Wonder Make	Sqm	42.0	592	24,864	635.0	26,670.0
Sub Total				24,864		26,670.0	
Service Tax Extra				As Actual		As Actual	
Total Amount				24,864		26,670.0	

Cadd Systems

1	Providing Engineering & drawing services for Facility Management Activity Details- Cadd Drawing Work Material Identification & BOQ Deveploment Advance Costing for Tendor Purpose Site Support & Day to Day Issue handling in Project Work Revision in Drawing as per site requirement Drawing Documentation for various stages	Nos	9.0	5,300	47,700	GP Approved Rate	
Sub Total				47,700			
Service Tax Extra				As Actual			
Total Amount				47,700			
				SSS Enterprises		Raj Engineering	
1	Offset making for drain pipe work	Nos	2.0	2,500	5,000	2635	5270
2	p/f of fastner (M12*100)	Nos	8.0	50	400	62	496

3	support fixing and dismantling for holding truss	Kg	860.0	27	23,220	30	25800
4	p/f of Nut bolt & washer	Nos	21.0	50	1,050	75	1575
	Sub Total				29,678		33141
	Service Tax Extra				As Actual		1,739.9
	Total Amount				29,678		34,880.9
					Atlength Buildtech	SSS Enterprises	
1	Dismantling of MS sq plate in cut out area	Kg	1760	9	15840	10	17600
2	Dismantling of MS sheet near X lift	Job	1	3500	3500	6000	6000
3	Modification of hydrant line	job	1	3000	3000	6000	6000
4	Dismantling of unwanted structure towards A Building railing at bulky store	job	1	2968	2968	4000	4000
	Sub Total				26,308		33,600
	Service Tax Extra						1,764.0
	Total Amount				26,388		35,364.0
	Grand Total				244,594		

A.	Comparasion Sheet
----	--------------------------

			Raj Engineering				
			Approved Qty & Amount			Actual Quantity & Amount	
Sr.	Item	Unit	Qty	Rate	Amount	Qty	Amount
1	P/F of tarpuline Sheet 120GSM in double layer	Sq.Mtr..	101.3	60	6,075	-	-
2	Dismantling of RCC Floor up to 350mm	Cu.Mtr.	40.0	900	36,009	0.5	491.4
3	Dismantling of Cooling tower RCC Columns	Cu.Mtr.	3.0	1,950	5,923	1.6	3,151.2
4	Dismantling of Brick work (200mm tk)	Cu.Mtr.	0.5	1,500	790	0.1	187.5
5	Dismantling of MS Structure	Kg	578.6	10	5,786	468.4	4,684.0
6	Dismantling of Puff Panel	Sq.Mtr.	107.3	140	15,016	87.5	12,244.4
7			-	-	-	-	-
8	Dismantling of False ceiling	Sq.Mtr.	14.2	60	851	-	-
9	Dismantling of Gypsum 75mm	Sq.Mtr.	32.4	75	2,434	26.6	1,992.5
10			-	-	-	-	-
11			-	-	-	-	-
12	Dismantling of Gypsum cladding 65mm	Sq.Mtr.	9.7	75	729	-	-
13		Sq.Mtr.					2,614.5

	Dismantling of Granite Floor and wall along with attached plaster and brick		23.1	900	20,829	2.9	
14			-		-	-	-
15	Dismantling of Existing glass window in puff panel	Sq.Mtr..	31.1	100	3,113	57.8	5,781.0
16	Dismantling of Existing Glass Doors	Sq.Mtr..	8.5	160	1,361	-	-
17			-		-	-	-
18	Installation Activity		-		-	-	-
19	P/F of MS structure for false ceiling & gypsum support	Kg	1,157.2	70	81,001	1,288.6	90,198.7
20	P/F of Gypsum Cladding 65mm on back side of new rooms	Sq.Mtr..	207.3	700	145,127	280.1	196,074.9
21			-		-	-	-
22	P/F of new aluminium Door with attached fittings	Sq.Mtr..	4.3	2,800	11,907	4.8	13,512.8
23	Refixing of old Aluminium door with attached fittings	Sq.Mtr..	8.5	585	4,975	-	-
24	P/F of false ceiling	Sq.Mtr..	135.0	900	121,502	141.6	127,455.3
25			-		-	-	-
26	P/F of brick work	Cu.Mtr.	1.9	5,200	10,029	-	-
27	P/F of plaster on wall	Sq.Mtr..	24.1	240	5,786	3.5	839.0
28	P/F of puff panel	Sq.Mtr..	120.5	1,615	194,668	117.2	189,213.4
31	Edge Cutting	R.Mtr	24.1	80	1,929	3.8	300.0
32	P/L of PCC 100mm M10	Cu.Mtr.	13.4	3,950	52,772	-	-
33	Making of RCC M25 flooring 250mm	Cu.Mtr.	28.6	6,300	180,043	9.0	56,466.9
34	Providing of Steel for Floor FE-500	Kg	1,928.6	60	115,716	648.9	38,931.0
35	P/L of green hardner on new RCC Floor	Sq.Mtr.	114.3	80	9,145	126.3	10,100.2
36	Painting on walls with putty OBD Sugar Cane	Sq.Mtr..	269.7	90	24,273	105.1	9,462.2
37	Painting on walls Apple White Paint with Putty	Sq.Mtr..	305.7	110	33,623	78.5	8,630.4
38	Apple white paint on puff panel	Sq.Mtr..	124.7	70	8,727	151.5	10,606.1
39	Malwa Disposal	Trip	38.6	500	19,286	17.0	8,500.0
40	L Flashing at Puff Panel	R.Mtr	48.2	200	9,643	28.0	5,600.0
41	P/F of Gypsum Partition 75mm tk	Sq.Mtr..	45.0	1,000	45,000	40.6	40,645.0
						Raj Engineering	
1	Trimix On RCC Floor	Sq.Mtr..	-	150	-	126.3	18,937.8
2		Sq.Mtr..					15,309.0

	P/F Of,Aluminium Window		-	3,150	-	4.9	
3	Refixing Of Aluminium Window	Sq.Mtr..	-	325	-	9.7	3,159.0
4	P/A Of Distemper Paint Without Putty	Sq.Mtr..	-	55	-	183.0	10,064.2
5	Floor Chipping	Sq.Mtr..	-	400	-	140.4	56,177.6
6	Refixing Of MS Structure With Modification	Kg	-	17	-	468.4	7,962.8
7	P/F Of MS Fastner	Nos	-	50	-	6.0	300.0
8	P/A Of Enamel Paint At MS Structure	Kg	-	3	-	1,714.0	5,142.0

Sub Total

1,174,066 954,734.8

Service Tax @ 5.25%

61,638 50,123.6

Total Amount

1,235,705 1,004,858.4

SSS Enterprises

	P/F Vinyl Flooring 1.001.3mm Thk Wonder Make	Sqm	-	592	-	42.0	24,864.0
--	--	-----	---	-----	---	------	----------

Sub Total

24,864.0

Service Tax @ 5.25%

1,385.4

Total Amount

26,169.4

Grand Total

1,235,705 1,031,027.7

Remarks

Puff Panel will be replaced only up to 15Mtr. Length
Floor will be made up to 19Mtr x 5.4Mtr rest floor will remain same
No dismantling of bulky and cutout area partition wall
Old rooms will remain same only gypsum partition wall will be provided for separation of two rooms
Painting will be done on old rooms

B.	Structure Dismantling Work			Approved Qty & Amount		Actual Quantity & Amount	
				SSS Enterprises		Qty	Amount
1	Sq. tube 150x75= 48 mtr x 21.95= 1053.6 kg	Kg	1,039.0				
2	Sq. tube 75x4.9= 48 mtr x 10.3= 494.4 kg	Kg	250.0				
3	ISMC 200x75=150mtr x 22.10=3315	Kg	3,315.0				
4	ISA 75x6= 12 Mtr x6.8=81.6	Kg	81.6				
5	Box pipe 125x50= 42 mtr x 16.48= 693	Kg	350.0	28,000	28,000	28,000	28,000
6	MS Plate 20x500x500x6nos	Kg	235.5				
7	ISMC 150x75= 30 mtr @ 16.4kg/m	Kg	246.0				
8	Tie Rod round bar 25mm=36 mtr @ 3.85kg/m.	Kg	138.6				
	Drain pipe 200NB MS C7.5 mtr, @29.5kg/m	Kg	221.3				
	Total A			28,080			28,000

Service Tax		0	4,200		0	4,200
Grand Total			32,200			32,200

Note

Dismantling Price has decreased as some scope of work is reduced and we have negotiated with above vendor.

C. Pipe Work		Approved Qty & Amount				Actual Quantity & Amount		
		SSS Enterprises				SSS Enterprises		
		unit	Qty	Rate	Amount	Qty	Rate	Amount
1	Sq. tube 150x75= 48 mtr x 21.95= 1053.6 kg	Kg	1,001.9	65	65,124	533.0	65	34,645
2	Sq. tube 75x4.9= 48 mtr x 10.3= 494.4 kg	Kg	241.1	65	15,670	241.1	65	15,670
3	ISMC 200x75=150mtr x 22.10=3315	Kg	3,196.7	62	198,193	2,229.0	62	138,198
4	ISA 75x6= 12 Mtr x6.8=81.6	Kg	78.7	62	4,879	34.7	62	2,149
5	Box pipe 125x50= 42 mtr x 16.48= 693	Kg	337.5	62	20,925	332.0	62	20,584
6	MS Plate 20x500x500x6nos	Kg	227.1	62	14,080	50.7	62	3,145
7	ISMC 150x75= 30 mtr @ 16.4kg/m	Kg	237.2	62	14,708		62	
8	Tie Rod round bar 25mm=36 mtr @ 3.85kg/m.	Kg	133.7	62	8,286	67.0	62	4,154
9	Scaffolding	Lot	1.0	25,000	25,000	1.0	25,000	25,000
10	Drain pipe 200NB MS C Class 12x 31=372 Kg @ 31Kg/m	mtr	11.6	2,500	28,929	6.5	2,500	16,250
11	Painting of Structure	Kg	6,268.0	3	18,804	3,615.0	3	10,845
	Sub Total Part A				414,597			270,640
	Service tax			0	21,766			-
	Total Part A				436,363			270,640

D. Fire Piping Work		Approved Qty & Amount				Actual Quantity & Amount	
		SSS Enterprises				SSS Enterprises	
Sr.	Description	unit	Qty	Rate	Amount		
3	80NB MS Pipe C class ERW	mtr	12.0	225	2,700	6.0	1,350
8	125NB MS Pipe C class	mtr	24.0	375	9,000	18.1	6,788
9	125NB MS Flange	Nos	3.0	400	1,200	3.0	1,200
10	125NB Dummy Flange	Nos	1.0	400	400	1.0	400
15	Hose Bore fixing	Nos	1.0	350	350		-
18	Painting of Pipeline 80NB	mtr	12.0	30	360	6.0	180
19	Painting of Pipeline 125NB	mtr	24.0	50	1,200	19.0	950
20	Painting of Pipeline 50NB	mtr	84.0	18	1,512		-
	Sub Total Part B				16,722		10,868
	Height Charges						
	Service Tax @ 15%				2,508		1,630.13
	Total				19,230		12,497.63

		Approved Qty & Amount			Actual Qty & Amount	
	Unit	Qty	Rate	Amount	Qty	Amount
1	Offset making for drain pipe work	Nos	0	2,500 -	2.0	5000
2	p/f of fastner (M12*100)	Nos	0	50 -	8.0	400
3	support fixing and dismantlaing for holding truss	Kg	0	27 -	860.0	23220
4	p/f of Nut bolt & washer	Nos	0	50 -	21.0	1050
Sub Total				-		29678
Service Tax @ 5.25%				-		1,557.7
Total Amount				-		31,227.7

		Approved Qty & Amount			Actual Qty & Amount	
	Unit	Qty	Rate	Amount	Rate	Amount
1	Dismantalling of MS sq plate in cut out area	Kg	0	9 0	1760	15840
2	Dismantalling of MS sheet near X lift	Job	0	3500 0	1	3500
3	Modification of hydrant line	job	0	3000 0	1	3000
4	Dismantaling of unwanted structure towards A Building railing at bulky store	job	0	2968 0	1	2968
Sub Total				-		25,308
Service Tax @ 5.25%				-		1,328.7
Total Amount				-		26,636.7

E. Piping Supply

Approved Qty & Amount Actual Quantity & Amount

				ManiLaal Supply		ManiLaal Supply	
Sr.	Description	Unit	Qty	Rate	Amount	Rate	Amount
1	80NB MS Pipe C class ERW (Jindal Hissar)	mtr	12.0	485	5,820	485	5,820
2	125NB MS Pipe C class (Jindal Hissar)	mtr	24.0	881	21,144	881	21,144
3	125NB MS Flange	Nos	3.0	244	732	244	732
4	125NB Dummy Flange	Nos	1.0	353	353	353	353
Sub Total					28,049		28,049
Vat / CST				0	561	0	561
Total Amount					28,610		28,610

F. Roof Sheet Work

Raj Engineering							
Approved Qty & Amount				Actual Qty & Amount			
Supply Rate & Amount		Installation Rate & Amount		Supply Rate & Amount		Installation Rate & Amount	
390	50,700	80.0	10,400.0	390	50,700	80.0	10,400.0

	Color Coated Profile Sheet 0.5mm TCT											
2	Supply and Installation off Color Coated L Corner Flashing (Size 300) 0.5 mm Thick	RMT	16.0	245	3,920	50.0	800.0	245	3,920	50.0	800.0	
3	Supply and Installation off Color Coated L Flashing 0.5 mm thick 225 mm	RMT	20.0	245	4,900	50.0	1,000.0	245	4,900	50.0	1,000.0	
4	Dismantling of Color Coated Flashing	RMT	20.0			50.0	1,000.0			50.0	1,000.0	
5	Dismantling and Refixing of Aluminium Gutter with Modification & Joint Sealing	RMT	22.0			260.0	5,720.0			260.0	5,720.0	
	Sub Total Part A				59,520		18,920.0		59,520		18,920.0	
	Total Amount Excluding Tax						78,440.0				78,440.0	
	Vat tax-5%				2,976				2,976			
	Service tax-15%						2,838.0				2,838.0	
	Freight-				As per actual				As per actual			
	Total Part A				62,496		21,758.0		62,496		21,758.0	
	Total Supply + Installation Including Tax						84,254.0				84,254.0	

G. AC Installation Work

Sr.	Description	Qty	Approved Qty & Amount				Actual Qty & Amount	
			Risab Traders		PMS Electricals			
			Rate	Amount	Rate	Amount		
1	Copper pipe 5/8"	308.576	188	58,012	198.0	61,098.0	308.576	58,012
2	Copper pipe 3/8"	115.716	127	14,696	127.0	14,695.9	115.716	14,696
3	Copper pipe 1/4"	192.86	80	15,429	116.0	22,371.8	192.86	15,429
4	Insulation 5/8"	144.645	45	6,509	48.0	6,943.0	144.645	6,509
5	Insulation 3/8"	115.716	28	3,240	31.0	3,587.2	115.716	3,240
6	Cable 1.5x4	115.716	48	5,554	48.0	5,554.4	115.716	5,554
7	Cable 2.5x3	241.075	48	11,572	74.0	17,839.6	241.075	11,572
8	Cable 3/4"	192.86	62	11,957	65.0	12,535.9	192.86	11,957
9	Pipe GI 3/4"	144.645	135	19,527	135.0	19,527.1	144.645	19,527
10	LBO 3/4"	33.7505	32	1,080	34.0	1,147.5	33.7505	1,080
11	Tee 3/4"	9.643	48	463	48.0	462.99	9.643	463
12	Union 3/4"	6.7501	30	203	76.0	513.06	6.7501	203
13	Socket	9.643	26	251	28.0	270.09	9.643	251
14	Nippal 6" 3/4"	14.4645	30	434	38.0	549.7	14.4645	434
15	Nippal 4" 3/4"	14.4645	35	506	23.0	332.7	14.4645	506
16	Insulation 7/8"	72.3225	39	2,821	37.0	2,675.9	72.3225	2,821
	Sub Total			152,253		170,104.4		152,253

Tax Extra
Total Cost
Excluding Tax

As Actual

As Actual

As Actual

152,253

170,104.4

152,253

H. Electrical Work

Approved Qty & Amount

Actual Qty & Amount

Kumar Electrical									
Sr.	Item	Item description	Unit	Qty.	Rate	Nego. Rate	Amount		
1	2x2 feet LED light	RC 380 Gen-II LED 35/3500 Lumens	Nos	28	4,251	4,250.5	119,014.0	28	119014
		Sub Total (A)					119,014.0		119014
		Sales tax@12.5%					As Actual		As Actual
		Freight Charges					As Actual		As Actual
		Total (A)					119,014.0		119014

Approved Qty & Amount

Actual Qty & Amount

Baba Electrical									
Sr.	Item	Item description	Unit	Qty.	Rate	Nego. Rate	Amount		
1	Copper flexible cable	3Cx1.5sqmm copper flexible cable	Mtr	482	63	31.3	15,067.2482	482	15063
2	Copper flexible cable	3Cx1.5sqmm copper flexible cable	Mtr	482	101	50.5	24,348.6482	482	24341
		Sub Total (B)					39,415.8		39404
		Sales tax@12.5%					As Actual		As Actual
		Freight Charges					As Actual		As Actual
		Total (B)					39,415.8		39404

I. Cadd Service

			Approved Qty & Amount			Actual Qty & Amount	
Sr.	Description	Unit	Qty	Rate	Amount		
1	Providing Engineering & drawing services for Facility Management Activity Details-Cadd Drawing Work Material Identification & BOQ Deveploment Advance Costing for Tendor Purpose Site Support & Day to Day Issue handling in Project Work Revision in Drawing as per site requirement Drawing Documentation for various stages	Nos	7.0	5,300	37,100	16.0	84,800.0
	Sub Total				37,100		84,800.0
	Service Tax @ 15%				5,565		12,720.0
							97,520.0

Total Cost Including Tax			42,665		
	Approved Amount	Actual Amount			
Grand Total	2,189,710.4	1,925,284.6			

CMN EXP	623,217
CMN INVESTMENT	1,302,067.6

No	Approval Type	Status	Approved Date	Approved by / Comment
				PANKAJ KHURANA(LGEIL ESH/a.g.m.) Comment : Ok,Overall activity within approved budget and total actual cost is less than approved activity.
1	결재	승인완료	29 May, 2017 10:30	During execution of the project some activities added and some deleted as per site condition and direction. Initial Approved :Rs 21,89,710 Actual Activity : Rs 19,25,285
2	결재	승인완료	29 May, 2017 11:40	박용호(LGEIL FSE Production/부장) Comment : ok
3	결재	승인완료	29 May, 2017 18:11	DEEPAK BANSAL(LGEIL Planning/senior g.m.) Comment : ok
4	결재	승인완료	30 May, 2017 08:25	이효재(LGEIL FSE Planning/차장) Comment : ok
5	결재	승인완료	30 May, 2017 06:52	ANIL KUMAR(LGEIL Factory Head - Noida/vp.) Comment : OK,

CC AJAY APPAN(LGEIL WMC - Facility Engg. Team/a.g.m.)

Attached Files
 Approval is for Creation of Pilot Room at Bulk store..pdf
 Quot att of Extra work.msg
 Quot Raj Extra Work.msg
 quot extra work.pdf
 Copy of 219 Additional Work Approval for CT area Modification.xlsx

EDMS Retention 3 Year
 Attributes Access *LG Electronics;*LGEIL REF - Facility Engg. Team

Security Grade Browse;Download
 Permission Browse;Download

Complex Voucher

| Rule |



Batch No : EAIL-EV-10277-20170612-0010		Status : Approving	Entry Date : 12-Jun-2017	
Preparer : Kumar, Dushyant		OU / AU / DEPT : LGEIL / AAZ / Facility Engg. Team		
Requester : Kumar, Dushyant		OU / AU / DEPT : LGEIL / AAZ / Facility Engg. Team		

Invoice Count	Currency	Total Amount	VAT Amount	Expense Amount
1	INR	0.00	1,174.00	-1,174.00

Invoice Information

Invoice No RCM_AGT_INV_95		Invoice Type Vendor Invoice	
Payee Name EAIL S S S ENTERPRISES IN008374		Invoice / Due Date 29-May-2017 / 27-Jun-2017	
INR 0.00		Payment Method Mass Payment	
Payment Amount Including VAT 1,174.00		Payment Group Payments on Regular Dates	
Excluding WHT 0.00			
W/H DFF 0.00			
Description RCM ENTRY AGT INVOICE MO 95 AMOUNT : 23964*5.25%=1258			

Seq	AU	Dept	Account	Project	Exp Type	Activity	Amount	DFF	W/H
1	AAZ Headquarter	10277 Facility Engg. Team	[18300101]Clearing Account_General	Common	General		42.00		

Seq	AU	Dept	Account	Project	Exp Type	Activity	Amount	DFF	W/H
2	AAZ Headquarter	10277 Facility Engg. Team	[11330713]Prepaid Taxes_Service Tax1 (Krishi Kalyan Cess) _India only	Common	General		42.00		

Expense Detail

Seq	AU	Dept	Account	Project	Exp Type	Activity	Amount	DFF	W/H
3	AAZ Headquarter	10277 Facility Engg. Team	[21151105]Withholdings Taxes_Service Tax2	Common	General		-1,174.00		

Seq	AU	Dept	Account	Project	Exp Type	Activity	Amount	DFF	W/H
4	AAZ Headquarter	10277 Facility Engg. Team	[21151111]Withholdings Taxes_Service Tax2(Swachh Bharat Cess) _India only	Common	General		-42.00		

S	AAZ Headquarter	10277 Facility Engg. Team	21151113]Withholdings Taxes_Service Tax2(Krishi Kalyan Cess)_India only	Common	General	-42.00	₹	₹
---	--------------------	---------------------------------	--	--------	---------	--------	---	---

The following invoices are using same Payee and amount.

Check Item 1) EAIL-EV-10277-20170612-0009(Approving)

- Invoice Type : Vendor Invoice

- Description : ROM ENTRY AGT INVOICE NO:70, AMOUNT :264029*5.35%= 13861.5225

File Attachment

No

No results found.

Approval Information

Related Dept. : Facility Engg. Team

Pre-Approved : No

Status	Seq	Auto	Type	OU	Original Approver	Action	Date	OU	Approved By	Comment
✓	1	Y	Approval	LGEIL	KHURANA, PANKAJ / a.g.m. / ESH				//	
	2	N	Approval	LGEIL	CHADHA, SANDEEP / manager / Accounting Innovation				//	
	3	Y	Agreement	LGEIL	JHANWAR, SURESH / a.g.m. / General Accounting				//	

