

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup

Local Receipt List

Receipt: Local Receipt List >

Create Payment Submission

Self Reject

Back

Header

Payment Submission No. ILPAAZ1712303699

Request Date 30-Dec-2017

Requested by Kumar, Dushyant . Kumar, Dushyant (Facility Engg. Team/)

Title MAKING ALUMINUM GLASS PARTITION ENCLOSER PF PCB LINE

1. Contents

MAKING ALUMINUM GLASS PARTITION ENCLOSER PF PCB LINE

2. Payment Summary

Voucher Batch Name: EAIL-FINEPS_LOCAL-1e277-171230-28200

Accounting Unit	Basic Currency Code	Total		Invest		Expense		Supplies	
		Order	Receipt	Order	Receipt	Order	Receipt	Order	Receipt
Headquarter	INR	43,827.00	43,827.00	43,827.00	43,827.00	0.00	0.00	0.00	0.00
Total		43,827.00	43,827.00	43,827.00	43,827.00	0.00	0.00	0.00	0.00

Approvals

Approval Type	Approval Status	Approved Date	Approver/Comment
APPROVAL	APPROVING		KHURANA, PANKAJ Sh. sohan Lal Khurana(Noida HR, ESH & FE/a.g.m.)
AGREE			CHADHA, SANDEEP . CHADHA, SANDEEP MR. PREM PAL CHADHA(Accounting Innovation/manager)

File Attach


File	Description
ra:127.msg [441856 Byte]	

Payment Details

Supplier	Order Submission No.	Order Submission Title	Accounting Unit	Payment Condition	Currency Code	Order Payment Amount	Invoice Date	Net Amount	Completion Report Date	Provision Status	Voucher No.
RAJ ENGINEERING	ILPAAZ1712302900	MAKING ALUMINUM GLASS PARTITION ENCLOSER PF PCB LINE	Headquarter	Part payment	INR	43,827.00	29-Dec-2017	43,827.00		N/A	0127

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup Home Logout Preferences Help Diagnostics

About this Page Copyright (c) 2006, Oracle. All rights reserved.



Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup

Local Receipt List

Receipt: Local Receipt List > Create Payment Submission >

Voucher Entry

View Order Submission

Back

Order Summary

Order Submission No. ILOAAZ1712302900
 Order Submission Title MAKING ALUMINUM GLASS PARTITION ENCLOSER PF PCB LINE
 Payment Condition Part payment

Voucher Information

Voucher No. 0127
 Voucher Status APPROVING
 Payment Submission No. ILPAAZ1712303699
 Payment Submission Title MAKING ALUMINUM GLASS PARTITION ENCLOSER PF PCB LINE
 Voucher Batch Name BAIL-FINEPS_LOCAL-10277-171230-28200

Invoice Information

Invoice Type GENERAL INVOICE
 Invoice No. 0127
 Invoice Received Date
 Invoice Date 29-Dec-2017
 *Accounting Date 30-Dec-2017
 Supplier Code IN027626
 Supplier Name RAJ ENGINEERING
 Gst No 09AYDPS2013E1ZQ
 India Tax DFF E2

LGE Name LG Electronics India (PVT.) Ltd
 LGE Biz-No. AAACL1745Q
 Invoice Currency INR
 Payment Term Domestic 30 Days From Invoice Date
 Payment Method MASS_PAY
 Payment Group REGULAR
 Terms Date/Due Date 29-Dec-2017 27-Jan-2018

Waybill Information

Nature of Job Service
 Bill To State
 Waybill Number

Bill From State
 Waybill Type
 Waybill Amount

Tax Information

* (A) Net Amount 43,827.00
 Tax Base Amount 43,827.00

Tax Classification [M2] Purchase (CGST + SGST) 9.0%

Tax rate code	Tax rate name	Tax base	Tax Rate (%)	Tax Amount	Non-deduction Rate (%)	Non-deduction Amount	DFF DFF Auto/Input
LP_SGST_090	Purchase S-GST 9%	13,827.00	9	3,944.43	0	0.00	AUTO
LP_CGST_090	Purchase C-GST 9%	13,827.00	9	3,944.43	0	0.00	AUTO

(C) Tax Amount Total 7,888.86
 (D) Non-deduction Amount Total 0.00
 (E)=A+B+C+D Total Amount 51,715.86
 (F) Agreed Penalty
 (G)=E+F Payment Amount 51,715.86

Item Information

Seq.	Item Type	Item Name	HS Code	SAC	Spec. MakerName Qty	Unit Price	Item Amount	(H) Item Payment Amount
1	INVESTMENT	MAKING ALUMINUM GLASS PARTITION ENCLOSER PF PCB LINE		995419	1	43,827.00	43,827.00	43,827.00
Total						1	43827	43827

PCB INVESTMENT



RAJ ENGINEERING

(An ISO-9001-2015 Certified Company)

Cop office:- III F/105 II FLOOR SEC-3 VAISHALI GHAZIABAD U.P PIN CODE-201010.

Tel:-0120-4155831,+919953306831,7838449696,9958186831

Email:rajengineering51@yahoo.com,rajengineering51@gmail.com

GSTIN:- 09AYDPS2013E1ZQ

Invoice No: 0127

DATE: 29/12/2017

M/s LG Electronics India Pvt.Ltd.
51 Udyog Vihar Greater Noida.
GST#: 09AAACL1745Q1Z2 /

[illegible]

For RAJ ENGINEERING
Raj Engineering

Authorized Signatory

Authorized Signatory

LG Electronics India Pvt Ltd, Greater Noida (UP)

Location A Building new PCB line

[illegible]

Signature of Re-checker

Measurement Sheet for civil work

46

LG Electronics India Pvt Ltd, Greater Noida (UP)

Location A Building new PCB line.

Name of Contractor:		RAJ ENGINEERING							
Name of Activity :		MS Structure work				Vendor Code :			
S.No.	Date of Activity	Time of Activity	Activity Done	Measurement					Sign of Inspector
				Lenght	Width	Height / TK	Count	Unit	
1-	15/12/1A		MS Box pipe fixing						
			Box pipe size - 122X61X3.6 mm thick						
			input side	1.990	2		3.98		
			out put side	2.780	2		5.56		
						Total =	9.54	mtr X	9.67 Kg/mtr
								=	92.251 Kg.
			Box pipe 60X60X2.6 mm thick						
				3.200	2		6.4	mtr X	4.55 Kg/mtr
								=	29.12 Kg.
			MS Plate 8 mm thick	1.000	1.000	2	0.02	sqm X	62.8 Kg/sqm
								=	1.256 Kg
						Total weight =	92.251 + 29.12 + 1.256		
								=	122.626 Kg

Signature of Re-checker

28/12/2017



ESIC

Employees' State Insurance Corporation

Insurance

Monthly Contribution

Transaction Details

Required Fields

Transaction status:	Completed successfully.
Employer's Code No:	67000567090001001
Employer's Name:	RAJ ENGINEERING
Challan Period:	Oct-2017
Challan Number :	06717130500565
Challan Created Date	27-11-2017 22:00:45
Challan Submitted Date	28-11-2017 10:12:36
Amount Paid:	8706.00
Transaction Number:	CPB6529813

Print

Close

For RAJ ENGINEERING


Authorized Signatory



COMBINED CHALLAN OF A/C NO. 01, 02, 10, 21 & 22 (With ECR)
EMPLOYEES' PROVIDENT FUND ORGANISATION

TRRN: 4351711009200

Establishment Code & Name : MRMRT1620505000 RAJ ENGINEERING

Dues for the wage month of :October 2017

Address : IIIRD F/105, IIND FLOOR, SECTOR-3 VAISHALI GHAZIABAD, GHAZIABAD, GHAZIABAD, UTTAR PRADESH

Total Subscribers :	EPF 14	EPS 12	EDLI 14
Total Wages :	64,572	55,956	64,572

SL.	PARTICULARS	A/C.01 (Rs.)	A/C.02 (Rs.)	A/C.10 (Rs.)	A/C.21 (Rs.)	A/C.22 (Rs.)	TOTAL
1	Administration Charges	0	549	0	0	200	749
2	Employer's Share Of Contribution	3,087	0	4,663	323	0	8,073
3	Employee's Share Of Contribution	7,750	0	0	0	0	7,750
Grand Total : Sixteen Thousand Five Hundred Seventy-Two Rupees Only							16,572

(Only for offline payment in case permitted by EPFO)

FOR BANKS USE ONLY

Amount Received Rs. _____
Date of presentation of Cheque/DD _____
Date of Realisation of Cheque/DD _____
SBI Branch Name _____
SBI Branch Code _____

FOR ESTABLISHMENT USE ONLY (To be manually filled by Employer)

Cheque/DD No. _____ Date: _____
Cheque/DD drawn bank &
Name of the Depositer _____
Date of Deposit _____ Mobile No. _____
Signature of the _____

(This is a system generated challan on 27-NOV-2017 22:22, the particulars shown in this challan are populated from the Electronic Challan Cum Return (ECR) uploaded by the establishment for the specified month and year.

Note :- The following amounts are being remitted directly by Government of India on account of PMRPY and PMPRPY.

A) A/C no 1 (Employer share) (Rs.) -	0
B) A/C no 10 (Pension fund) (Rs.) -	0
C) Total (A + B) (Rs.) -	0
D) Total remittance by Employer (Rs.) -	16,572
E) Total amount of uploaded ECR (C + D) (Rs.) -	16,572

For RAJ ENGINEERING

Authorized Signatory

Home (/epfo/home?_HDIV_STATE_=6-39-4E767495F563CAA9DA453FF4C5E7936C)

/ ECR Home Page (/epfo/ecr/ecrEstHomePage?_HDIV_STATE_=6-38-4E767495F563CAA9DA453FF4C5E7936C)

/ Challan Payment Response



Transaction Successful

Payment Details

Bank	State Bank of India
TRRN	4351711008200
CRN	002281117571033
Paid Amount (₹)	16572
Payment Status	Transaction Successful

Click here Home (/epfo/home?_HDIV_STATE_=6-40-4E767495F563CAA9DA453FF4C5E7936C) to go to home page.





Designed, Developed and Hosted by: Employees' Provident Fund Organisation, India
Last updated Tue Nov 21, 2017(PV 1.2.9)

For RAJ ENGINEERING

Authorized Signatory

For RAJ ENGINEERING

Authorized Signatory



The date(Create Date, Approved Date, Check Date) is based on Korean standard time(GMT+9)

Subject Approval For Making Aluminum Glass Partition Enclosure Of PCB Line At A Building

Created Date 2017.10.04 14:42 (Korea Time)

Requested ANAND KUMAR(LGEIL REF - Facility Engg.
by Team/asst.manager.)

Details- This Approval is For Making Aluminum Glass Partition Enclosure Of PCB Line At A Building.

Work Description :-

We are planning to Make Aluminum Enclosure for new PCB line at A Building near MWO Gangway.

Room size is 146 Mtr x 12.35 Mtr as per HQ Approved Layout.

This Room will make of Aluminum Glass Partition & Nova Board with False Ceiling.

Justification :-

This Aluminum Enclosure is required as per PCB Line Requirement .

The Master EP Approval is attached.

Rates are Finalized By GP .

Sale Contract & GP Approved BOQ is attached for reference.

Note :-

This Amount is based on as per today approved layout (146m x 12.35m) , however payment will be done based on actual measurement.

In case of any change in Layout total amount will be changed accordingly.

ARR No. 314
Subject : Aluminum Enclosure (146 m x 12.35 m) For PCB Line at A Building
Purpose: To Make Aluminum Enclosure for PCB Line
Total Cost (Rs): 8,198,463
Budget Criteria : REF Investment For PCB Line
Vendor Finalized: Raj Engineering
Justification : Regular Vendor
Requester Name : Anand Kumar

Budget Utilization Status Sheet For PCB Line As per HQ Approved Budget :-

Legend :  **Approval Done**
 **Current approval is being raised**

Sr. No.	Head	Details	Initial Total Head Wise Amount (Rs.) (Without Tax)	Initial Activity wise Amount (Lacs) without Tax	GP Approved Basic Amount (Rs.)	GP approved Total amount Cosidering GST @28%	Remarks
1	Electrical Work	400 KVA UPS Installation for Machines	39	39			This is in PE Scope & PE will raise


							separate approval for this.
2		Transformer side Panel modification & Integration	171.8	3.5	2.65	3.40	Now chiller cooling tower panel is pending that we will be finalized after chiller capacity finalization
3		Building Substation Side Panel & Cabling Work		113.4	72.06	92.24	
4		2 No panels for Line machine & Utility machine along with Cable		38	11.59	14.84	
5		Lights installation for Lux level with Switches & DB's		16.92			
6	Normal Air Conditioning	200 Screw chiller	80	32			
7		2 No AHU's at Line		8			
8		Ducting , Electrical , Panel , Civil work etc		25			
9		Pipe Line work		15			
10	Civil Work	Particition work (Aluminium with Glass) with doors , False Ceiling Work , Floor polishing)	66.5	66.5	69.47	81.98	Initially Cost was mentioned without tax only Floor Grinding For Levelling Purpose approval will be raised seperately False Ceiling Spec has changed
		ESD Floor fixing			12.37	15.76	This activity was finalized later.
11	Fire Alarm System	Detectors installation	15.25	5.25			
12		Cabling & Panel Work		6			
13				2			

		Programming & Installation charges				
14		ABC Type fire extinguishers installation	1			
	Fire Extinguishers	CO2 Type fire extinguishers installation	1			
15						
Total Amount			372.6	372.6	168.1	208.2


PCB Line Layout & Time Schedule :-

Aluminum Enclosure For PCB Line At A Building


A Building Layout



PCB Line Layout



MS Structure Support & Aluminum Partition Section Detail




50X50X3 F BOX 24X

40X40X2.9 BOX PIPE

[illegible]

인도 노이다법인 PCBA 로컬화

'17.9.14 설정요소기술팀



HQ Approval Line For PCB Line Installation

Approval Type	Status	Approved Date	Approved by / Comment
결재	승인완료	1 Sep. 2017 15:11	이호재(LOREL PCB Planning/책임) Comment : 확인합니다. 유류자산 관공과 9.6억 제외사 실적 cash out 29.2 억입니다
결재	승인완료	2 Sep. 2017 14:46	김대현(LOREL Noida Manufacturing/책임) Comment : PCB내재화 로기안경화분류 사건준바하겠습니다
결재	승인완료	4 Sep. 2017 11:49	김수일(LOREL CFO/상무) Comment : 확인합니다
병결	승인완료	4 Sep. 2017 12:11	서영환(RAC 기획관리팀/책임) Comment : 확인합니다
병결	승인완료	4 Sep. 2017 14:12	이종업(부품솔루션기획관리팀/책임) Comment : 확인합니다
병결	승인완료	5 Sep. 2017 03:21	김광국(에어솔루션기획관리팀/책임) Comment : 확인합니다
병결	승인완료	5 Sep. 2017 01:56	정현세(기전어플라이언스기획관리팀/책임) Comment : 확인합니다
결재	승인완료	5 Sep. 2017 18:32	김이경(H&A 기획관리팀/책임) Comment : 확인합니다
결재	승인완료	5 Sep. 2017 11:58	최승태(RAC R&D/상무) Comment : 확인합니다
병결	승인완료	5 Sep. 2017 12:32	김광호(부품솔루션사업부/상무) Comment : 확인
병결	승인완료	5 Sep. 2017 12:05	이갑규(에어솔루션사업부/부사장) Comment : ok
병결	승인완료	6 Sep. 2017 02:02	박영일(기전어플라이언스사업부/부사장) Comment : 확인
병결	승인완료	6 Sep. 2017 03:12	박정구(글로벌생산부문 기획R&D/상무)
병결	승인완료	6 Sep. 2017 02:28	김근태(H&A 기획관리R&D/전무) Comment : 확인
병결	승인완료	7 Sep. 2017 04:43	정현욱(경영기획/관리R&D/전무) Comment : 확인
결재	승인완료	7 Sep. 2017 07:00	한두우(글로벌생산부문/부사장) Comment : OK
결재	승인완료	11 Sep. 2017 02:45	송대현(H&A 사업본부/사장/본부장) Comment : ok.
종결	승인완료	11 Sep. 2017 07:19	정도현(CFO부문/사장/CFO)

Sale Contract & GP Approved BOQ :-

Room Making For Enclosure Of PCB Line

View Contracts

View Item(s) Download Print Close

Contract	
Contract Number :	IL-CT170900096
Contract Date :	2017 / 09 / 23 (YYYY/MM/DD)
Contract Name :	Aluminum Enclosure with False Ceiling for PCB Line at A Building

Buyer : LG Electronics India Private Limited
A Wing , (3rd Floor) , D -3 District center , Saket , New Delhi -110017
CEO : Kim, Kiwan

Supplier : RAJ ENGINEERING
III rd F/105 SECOND FLOOR SECTOR-3 VASHALI GHAZIABAD-201010
Representative :

Contract Amount	(INR) 7,660,088.00
Contract Period	2017 / 09 / 23 ~ 2017 / 12 / 31 (YYYY/MM/DD)

Attachment

File Name	File Size
Quotation of Aluminum Enclosure (146 m x 12.35 m) For PCB Line at A Building.xlsx	26.92 KB

Download Download All

1 Files, 26.92 KB

GP Approved Rate

Microsoft Office
Excel Worksheet

Sale Contract Of False Ceiling Work For PCB Line

Contract		Buyer : LG Electronics India Private Limited
Contract Number :	IL-CT171000001	A Wing , (3rd Floor) , D -3 District center , Saket , New Delhi - 110017
Contract Date :	2017 / 10 / 03 (YYYY/MM/DD)	CEO : Kim, Kiwan
Contract Name :	P/F Microlook False Ceiling Tile With Shiloute Grid at Enclosure of PCB Line	Supplier : RAJ ENGINEERING
		III rd F/105 SECOND FLOOR SECTOR-3 VASHALI GHAZIABAD-201010
		Representative :
Contract Amount	(INR) 2,261,175.00	
Contract Period	2017 / 10 / 03 - 2017 / 12 / 31 (YYYY/MM/DD)	
Attachment		
File Name	File Size	
Quotation of Micro Look False Ceiling.xlsx	35.8 KB	
Download Download All		

GP Approved Rate

Microsoft Office Excel Worksheet

Aluminum Enclosure (146 m x 12.35 m) For PCB Line at A Building

					Raj Engineering	
Sr.	Description	Specification	Unit	Qty	Rate	Amount
1	Aluminum Partition with Glass & Nova Board	Jindal Make Aluminum 2.5x1.5 Section with 5mm Clear Glass Modiguard / Saint Gobin Make and 12mm Nova Board with all assesories	Sqm	1,450	2,100	3,045,000
2	Aluminum Glass Door	Jindal Make Aluminum 2.5x1.5 Section with 5mm Clear Glass Modiguard / Saint Gobin Make and 12mm Nova Board with all assesories Godrej Door Closer Harrison Lock Door Stopper ETC..	Sqm	51	2,600	132,600
3	P/F of micro look tile with silouted grid.	Arm Strong Make False Ceiling & Grid Micro Look Tile 16mm Thk Tabular in Shape 600mm x 600mm Hanging With Butter Fly Clip	Sqm	1,825	1,050	1,916,250

5	MS Structure Support Work For Aluminum Partition / False Ceiling	All MS Structure should be done Proper Primer & Painting (Syn Enemal Apple White)	Kg	30,000	60	1,800,000
7	Safety Railing 65 mm Dia with Base Plate & Anchor Fastener	65mm Medium Class Pipe 5mm Base Plate 100mm x 200mm with M12x100 MS Anchor Fastener Included MS Elbow with Followed by Primer & Painting (Syn Enemal Golden Yellow)	Rmt	180	300	54,000
Sub Total (Excluding Tax)						6,947,850
SGST @ 9%						625,307
CGST @ 9%						625,307
Grand Total						8,198,463

Note :- Aluminum Enclosure Height Is Considered as Existing REF LQC (3.15m)

False Ceiling Height will be 2.8m as per REF LQC

No	Approval Type	Status	Approved Date	Approved by / Comment
				PANKAJ KHURANA(LGEIL Noida HR, ESH & FE/Team Leader) Comment : OK, for making PCB line room to with aluminum partition and glass.
1	결재	승인 완료	2017.10.04 15:37	For approval we are considering the size of 146m x 12.35m (Initial Approved Layout) to avoid any delay in execution of the project . Final payment will be made as per actual size and final layout of the room.
2	결재	승인 완료	2017.10.04 15:48	Ref Investment' 17 박용호(LGEIL FSE Production/책임) Comment : ok
3	결재	승인 완료	2017.10.05 14:58	DAVENDER SINGH(LGEIL Planning & Improvement Team/a.g.m.) Comment : agree - need to manage within the overall allocated budget.
4	결재	승인 완료	2017.10.05 17:31	ANIL KUMAR(LGEIL Factory Head - Noida/v.p.) Comment : OK, Finish within decided schedule.
5	결재	승인 완료	2017.10.06 09:04	이효재(LGEIL FSE Planning/책임) Comment : agree
6	결재	승인 완료	2017.10.06 11:52	김태완(LGEIL Noida Manufacturing/President)
7	결재	승인 완료	2017.10.06 14:47	김수철(LGEIL CFO/상무/Division Leader)

CC

PCB Line structure details 14.09.17.dwg
 (공통) 인도법인 PCBA 내재화 분석_170821_최종.pptx
 [35주차] 투자 심의 Summary_0829_최종승인_키친 및 RAC.pptx
 FW FW 기본 및 예산 추가 품의 인도 노이다 생산법인 PCB 내재화 투자.msg
 GP Approved Quotation of Aluminum Enclosure (146 m x 12.35 m) For PCB Line at A Building.xlsx
 PCB Line Drawing.dwg Airconditioning.dwg
 PCB Line Installation Schedule.ppt
 Room Making For PCB Line.pptx
 314 Aluminum Enclosure For PCB Line.xlsx
 Sale Contract PCB Line.pptx
 PCB Line Budget Utilization Status Anand 04.10.2017.xlsx

EDMS Retention 3 Year
Attributes Access *LG Electronics;*LGEIL REF - Facility Engg. Team

Security Grade Browse;Download
Permission Browse;Download

Room Making For Enclosure Of PCB Line

Contract		Buyer : LG Electronics India Private Limited	
Contract Number :	IL-CT170900096	A Wing, (3rd Floor), D -3 District center , Saket , New Delhi -110017	
Contract Date :	2017 / 09 / 23 (YYYY/MM/DD)	CEO : Kim, Kiwan	
Contract Name :	Aluminum Enclosure with False Ceiling for PCB Line at A Building	Supplier : RAJ ENGINEERING	
		Bldg F/105 SECOND FLOOR SECTOR-3 VASHALI GHAZIABAD-201010	
		Representative :	
Contract Amount : (INR) 7,660,088.00			
Contract Period : 2017 / 09 / 23 ~ 2017 / 12 / 31 (YYYY/MM/DD)			
Item Name : 2) Quotations/ Aluminum Enclosure (146 m x 12.35 m) for PCB Line at A Building also Download Download All			

GP Approved Rate

Microsoft Office
Excel Worksheet

GP Approved Rate

Aluminum Enclosure (146 m x 12.35 m) For PCB Line at A Building						
SNo.	Item description	Spec/Make	Unit	Qty	Rate	Amount
A	Work area @ Building AC-3 Near Carbon Rilling Machine.					
1	Aluminum Partition with Glass & Nova Board	Indal Make Aluminum 2.5x1.5 Section with 5mm Clear Glass Modiguard / Saint Gobin Make Grid 12mm Nova Board with all accessories	Sqm	1450	2,100	3,045,000
2	Aluminum Glass Door	Indal Make Aluminum 2.5x1.5 Section with 5mm Clear Glass Modiguard / Saint Gobin Make Grid 12mm Nova Board with all accessories Godrej Door Closer Harrison Lock Door Stopper ETC.	Sqm	51	2,600	132,600
3	False Ceiling Arm Strong Make 600x600 with Grid	Arm Strong Make False Ceiling & Grid Fine Fissured Tile 18mm Thk Tabular in Shape 600mm x 600mm Hanging With Butter Fly Clip	Sqm	1825	800	1,460,000
4	MS Structure Support Work For Aluminum Partition / False Ceiling	All MS Structure should be done Proper Primer & Painting (Syn Enamel Apple White)	Kg	30000	60	1,800,000
5	Safety Railing 65 mm Dia with Base Plate & Anchor Fastener	65mm Medium Class Pipe 5mm Base Plate 100mm x 200mm with M12x100 MS Anchor Fastener included MS Elbow with Followed by Primer & Painting (Syn Enamel Golden Yellow)	Rmt	180	300	54,000
Total:						8,491,600
COST-9%						584,244
SGST-9%						584,244
Sub Total						7,660,088

Sale Contract Of False Ceiling Work For PCB Line

Contract		Buyer : LG Electronics India Private Limited	
Contract Number :	IL-CT171000001	A Wing , (3rd Floor) , D-3 District center , Saket , New Delhi -110017	
Contract Date :	2017 / 10 / 03 (YYYY/MM/DD)	CEO : Kim, Kiwan	
Contract Name :	P/F Microlook False Ceiling Tile With Shikoutee Grid at Enclosure of PCB Line	Supplier : RAJ ENGINEERING	
		III rd F/105 SECOND FLOOR SECTOR-3 VASHTI GHAZIABAD-201010	
		Representative :	
Contract Amount :	(INR) 2,261,175.00		
Contract Period :	2017 / 10 / 03 - 2017 / 12 / 31 (YYYY/MM/DD)		
At the time of : File Name : 8) Quotation of Micro look False Ceiling.xlsx File Size : 25.8 KB			
Download		Download All	

GP Approved Rate

Microsoft Office
Excel Worksheet

GP Approved Rate

Work Area New PCB Line in A Building					Raj Engineering	
Sr.	Description	Specification	Unit	Qty	Rate	Amount
1	P/F of micro look tile with slouted grid.	Arm strong Make Tile & Grid 16mm Thk Tile Shikoutee Grid 600mm x 600mm	Sqm	1,825	1,050	1,916,250
Sub Total (Excluding Tax)						1,916,250
GST						18% 344,925
Grand Total						2,261,175