

Home Logout Preferences Help Diagnostics

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup

Local Receipt List

Receipt: Local Receipt List >

Create Payment Submission

9 month
machinery
Equipment

Header

Payment Submission No. ILPAAZ1807230580
 Request Date 23-Jul-2018
 Requested by KUMAR, GAURAV . kumar, gaurav (Facility Engg. Team/)
 Title PURCHASE OF MATERIAL FOR LDO RO PLANT PIPELINE WORK FOR SUPPLY

1. Contents

PURCHASE OF MATERIAL FOR LDO RO PLANT PIPELINE WORK FOR SUPPLY

2. Payment Summary

Voucher Batch Name EAIL-FINEPS_LOCAL-10277-180723-57559

Accounting Unit	Basic Currency Code	Total		Invest		Expense		Supplies	
		Order	Receipt	Order	Receipt	Order	Receipt	Order	Receipt
Headquarter	INR	88,544.00	88,544.00	88,544.00	88,544.00	0.00	0.00	0.00	0.00
Total		88,544.00	88,544.00	88,544.00	88,544.00	0.00	0.00	0.00	0.00

Approvals

Approval Type	Approval Status	Approved Date	Approver/Comment
APPROVAL	APPROVED	23-Jul-2018 14:48	KHURANA, PANKAJ Sh. sohan Lal Khurana(ESH & Facility Engg. Team/d.g.m.) ok
AGREE	APPROVING		JHAMNANI, JITENDER . JHAMNANI JITENDER NARAIN JHAMNANI(Noida Accounting/dy.manager)

Refers

*Refer	Department / Position
KUMAR GAURAV . kumar, gaurav	Facility Engg. Team/

File Attach

File	Description
atlength 122.msg [333312 Byte]	

Payment Details

Supplier	Order Submission No.	Order Submission Title	Accounting Unit	Payment Condition	Currency Code	Order Payment Amount	Invoice Date	Net Amount	Completion Report Date	Provision Status	Voucher No.
ATLENGTH BUILDTECH AND INTERIORS PVT.LTD.()	ILCAAZ1807193198	PURCHASE OF MATERIAL FOR LDO RO PLANT PIPELINE WORK FOR SUPPLY	Headquarter	Part payment	INR	88,544.00	07-Jul-2018	38,544.00			751 0218 92 122

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup Home Logout Preferences Help Diagnostics
 About this Page Privacy Statement Copyright (c) 2006 Oracle All rights reserved.

LG ELECTRONICS INDIA PVT. L.
 GREATER NOIDA
 APPROVED
 28 JUL 2018
 Sign *[Signature]* ok
 28/07/2018

OK
 may
 26/Jul/2018

CIF-25 Aug-2018

Home Logout Preferences Help Diagnostics

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup

Local Receipt List

Receipt: Local Receipt List > Create Payment Submission >

Voucher Entry

View Order Submission

Back

Order Summary

Order Submission No ILOAAZ1807193198
 Order Submission Title PURCHASE OF MATERIAL FOR LDO RO PLANT PIPELINE WORK FOR SUPPLY
 Payment Condition Part payment

Voucher Information

Voucher No. ABI-2018-07/122
 Voucher Status APPROVING
 Payment Submission No. ILPAAZ1807230580
 Payment Submission Title PURCHASE OF MATERIAL FOR LDO RO PLANT PIPELINE WORK FOR SUPPLY
 Voucher Batch Name EAIL-FINEPS_LOCAL-10277-180723-57559

Invoice Information

Invoice Type GENERAL INVOICE
 Invoice No. ABI-2018-07/122
 Invoice Received Date 07-Jul-2018
 Invoice Date 07-Jul-2018
 *Accounting Date 20-Jul-2018
 Supplier Code IN025930
 Supplier Name ATLENGTH BUILDTECH AND INTERIORS PVT.LTD
 Gst No 09AAMCA5704G1ZN
 India Tax DFF
 LGE Name LG Electronics India (PVT.) Ltd
 LGE Biz-No AAACL1745Q
 Invoice Currency INR
 Payment Term Domestic 30 Days From Invoice Date
 Payment Method MASS_PAY
 Payment Group REGULAR
 Terms Date/Due Date 07-Jul-2018 05-Aug-2018

Waybill Information

Nature of Job Material
 Bill To State Uttar Pradesh
 Waybill Number
 Bill From State Uttar Pradesh
 Waybill Type
 Waybill Amount

Tax Information

* (A) Net Amount 88,544.00
 Tax Base Amount 88,544.00

Tax Classification (M2) Purchase (CGST + SGST) 9.0%

Tax rate code	Tax rate name	Tax base	Tax Rate (%)	Tax Amount	Non-deduction Rate(%)	Non-deduction Amount	DFF DFF Auto/Input
ILP_SGST_090	Purchase S-GST 9%	88,544.00	9	7,968.96	0	0.00	AUTO
ILP_CGST_090	Purchase C-GST 9%	88,544.00	9	7,968.96	0	0.00	AUTO

(C) Tax Amount Total 15,937.92
 (D) Non-deduction Amount Total 0.00
 (E)=A+B+C+D Total Amount 104,481.92
 (F) Agreed Penalty
 (G)=E+F Payment Amount 104,481.92

Item Information

Seq.	Item Type	Item Name	HS Code	SAC	Spec. MakerName Qty	Unit Price	Item Amount	(H) Item Payment Amount
1	INVESTMENT	PURCHASE OF MATERIAL FOR LDO RO PLANT PIPELINE WORK FOR SUPPLY	7306/7307/9481		1	88,544.00	88,544.00	88,544.00
Total					1	88544	88544	88544

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup Home Logout Preferences Help Diagnostics
 About this Page Privacy Statement Copyright (c) 2006 Oracle. All rights reserved.

Atlength Buildtech and Interiors Pvt Ltd

"For a World where every inch Counts..."


CIN NO: U45202UP2014PTC063636

Ph : 0120 - 2321234, Mob. : 9711634205

R.O. ADDRESS: F-01, Delta-1, Greater Noida, Uttar Pradesh (201308)

e mail: contact@atlength.in, accounts@atlength.in, Website : www.atlength.in

TAX INVOICE/SALE/BILL/CASH MEMO

M/S LG Electronics India PVT Ltd. (For Mr Ajay Appan) Plot No. 51, Jyoti Vihar, Greater Noida, Uttar Pradesh (201308) Phone : 0120 - 2321234		INVOICE NO :- ABI-2018/07/122 Date :- 07-07-2018 GST NO :- 09AAMCA5704G1ZN PAN :- AAMCA5704G				
PO No. W.D. Descriptions Last Invoice # Issue Date						
PO FE, LG, 511		NA				
Sr. No.	Description	HSN/SAC	Unit	Qty	Unit Price	Amount (INR)
1	50 NB MS Pipe 'B' Class	7306	Mts	216.00	287.00	61992.00
2	25 NB MS Pipe 'B' Class	7306	Mts	12.00	175.00	2100.00
3	50 NB MS Elbow	7307	Nos	24.00	86.00	2064.00
4	25 NB MS Elbow	7307	Nos	6.00	28.00	168.00
5	50 NB MS Flange ASA	7307	Nos	50.00	220.00	11000.00
6	25 NB MS Flange ASA	7307	Nos	4.00	105.00	420.00
7	50 NB Stainer Make Sant	8481	Nos	1.00	5000.00	5000.00
8	50 NB NRV Make Sant	8481	Nos	1.00	3000.00	3000.00
	Freight Charges					2800.00
For & On Behalf of Atlength Buildtech and Interiors Pvt. Ltd.		Subtotal		88544.00		
By: Ravi Ranjan Jha		CGST @ 9%		7968.96		
		SGST @ 9%		7968.96		
Var & Seal of Auth. Person		Total		104481.92		
Make all cheques payable in favour of Atlength Buildtech and Interiors Pvt. Ltd. (CICI BANK ALPHA) GREATER NOIDA. C/ACCT NO. 025405002039. (ISC)						
CODE ICIC0000254 Thank you for your business						

14/7/2018

		Atlength			SSS Enterprises	
Activity	Description	Unit	Qty.	'Rate	Amount	'Rate Amount
	Pipeline Material supply					
	Supply of 50 NB MS pipe B class	Rmt	216	287	61952	305 21600
	Supply of 25 NB MS pipe B class	Rmt	12	175	2100	205 2450
	Supply of 50 NB MS Elbow	Nos	24	85	2054	125 3000
	Supply of 25 NB MS Elbow	Nos	6	28	168	50 300
	Supply of 50 NB MS Flange	Nos	50	220	11000	225 11250
	Supply of 25 NB MS Flange	Nos	4	105	420	100 480
	Supply of 50 NB stainer	Nos	1	5000	5000	5200 5200
	Supply of 50 NB NRV	Nos	1	3000	3000	3200 3200
	Total				85744	103550
	Tax				Actual	Actual
	G.Total A				85744	103550
	Pipeline fabrication Work					
	Fixing of 50 NB MS pipe	Rmt	216	147	31740	151 3110
	Fixing of 25 NB MS pipe	Rmt	12	75	900	50 710
	Fixing of 50 NB MS Elbow	Nos	24	120	2880	101 2540
	Fixing of 25NB MS Elbow	Nos	6	60	360	40 300
	Fixing of 50 NB MS Flange	Nos	50	160	8000	160 8000
	Fixing of 25 NB MS Flange	Nos	4	80	320	80 320
	fixing of 50 NB stainer	Nos	1	150	150	150 150
	fixing of 50 NB NRV	Nos	1	150	150	150 150
	fixing of 50 NB ball valve	Nos	4	150	600	150 600
	Fixing of 25 NB ball valve	Nos	2	75	150	75 150
	Fixing of 15 NB ball valve	Nos	2	50	100	50 100
	P.F of 15 NB socket	Nos	2	90	180	90 180
	p F MS Support structure	kg	115	77.5	9114	77.5 9114
	P.F of MS Nut & Bolt 15x65 75 mm	Nos	50	50	4000	50 4000
	P.F of MS Nut & Bolt 15 x 125 mm	Nos	16	60	960	125 2000
	P.F of MS Nut & Bolt 10 x 50 mm	Nos	8	40	336	40 360
	P.F of 50 NB Gasket	Nos	20	75	1600	75 1600
	P.F of 25 NB Gasket	Nos	2	40	80	40 80
	Painting of pipe 50 NB	Rmt	216	20	4320	20 4320
	Painting of pipe 25 NB	Rmt	12	10	120	10 120
	Painting of structure	kg	115	3	352.8	3 352
	P.f of tank ripple	Nos	3	500	1500	500 1500
	fixing of pump	Nos	1	2300	2300	2500 2500
	fixing of tank	Nos	1	1500	1500	2000 2000
	Total				72373	78447
	Tax				Actual	Actual
	G.Total B				72373	78447
	Civil foundation Work for tank & pump					
	Excavation work	Cum m³	1.00	50	50	
	Brick work	Cum m³	0.6	5500	3300	
	Plaster	Sq.m²	5.0	250	1250	



LG Electronics India Pvt. Ltd.

Plot No. 51, Udyog Vihar, Surajpur-Kasna Road, Greater Noida - 201306 (U.P.) India
 Tel: +91-7180101151, 91-120-7180690/91 Website: www.lge.com

PURCHASE ORDER

M/s Atlength Buildtech
 Greater Noida

Date : 30.06.2018
 PO No. : PO/LGE/FE/511

We are pleased to place the Purchase Order with you for the same with following details :

Sl. No.	Item	Specification/ make	Unit	QTY	Price	Amount
1	Supply of 50 NB MS pipe B class	50 NB	Rmt	216	287	61992
2	Supply of 25 NB MS pipe B class	25 NB	Rmt	12	175	2100
3	Supply of 50 NB MS Elbow	50 NB	Nos	24	86	2064
4	Supply of 25 NB MS Elbow	25 NB	Nos	6	28	168
5	Supply of 50 NB MS Flange	50 NB	Nos	50	220	11000
6	Supply of 25 NB MS Flange	25 NB	Nos	4	105	420
7	Supply of 50 NB stainer	50 NB	Nos	1	5000	5000
8	Supply of 50 NB NRV	50 NB	Nos	1	3000	3000
	Total					85744
	Tax					Actual
	Total Cost					85,744

Freight

Actual

Delivery Address

: LG Electronics India Pvt Ltd, 51, Udyog Vihar, Greater Noida.

Delivery Date

: Immediate

Payment Terms

: 30 days from the date of invoice receipt

Gate Entry

: For delivery, pls. contact one day in advance to provide details of person coming for delivery to following e-mail & phone
 Mr. Gaurav[Email:gaurav4.kumar@lgepartner.com ; Mob. No-9911283113]

Material /Bill Receiving

: Material should be delivered inside factory & receiving is not allowed at Gate

General

: Taxes to be charges as applicable at the time of dispatch

- Original Invoice & Excise Gate pass should accompany the consignment.

- Please attach Purchase order Copy with Invoice for proper gate entry at LGEIL.

General Terms & Conditions

1. All Payments shall be transferred electronically to the vendor's account
2. All material should be brought inside the plant with proper challans and gate entry stamp is must for each and every material, without which the payment shall not be made

Thanking You
 For LG Electronics India Pvt Ltd


AJAY APPAN
A.G.M-FE

Excise No :-AAACL1745QXM001
 GST:-09AAACL1745Q1Z2
 PAN NO :-AAACL1745Q