

Submit Date 27/9/18

Home Logout Preferences Help Diagnostics

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup

Local Receipt List  
 Receipt: Local Receipt List >  
 Create Payment Submission

machinery &amp; Equip.

Back

## Header

Payment Submission No. ILPAAZ1809257090  
 Request Date 25-Sep-2018  
 Requested by KUMAR, GAURAV . kumar, gaurav (Facility Engg. Team/)  
 Title PROVIDING AND FIXING OF MS STRUCTURE FOR LDO RO PIPELINE

## 1. Contents

PROVIDING AND FIXING OF MS STRUCTURE FOR LDO RO PIPELINE

## 2. Payment Summary

Voucher Batch Name: EAIL-FINEPS\_LOCAL-10277-180925-68906

| Accounting Unit | Basic Currency Code | Total    |          | Invest   |          | Expense |         | Supplies |         |
|-----------------|---------------------|----------|----------|----------|----------|---------|---------|----------|---------|
|                 |                     | Order    | Receipt  | Order    | Receipt  | Order   | Receipt | Order    | Receipt |
| Headquarter     | INR                 | 1,610.00 | 1,610.00 | 1,610.00 | 1,610.00 | 0.00    | 0.00    | 0.00     | 0.00    |
| Total           |                     | 1,610.00 | 1,610.00 | 1,610.00 | 1,610.00 | 0.00    | 0.00    | 0.00     | 0.00    |

## Approvals

| Approval Type | Approval Status | Approved Date     | Approver/Comment                                                                    |
|---------------|-----------------|-------------------|-------------------------------------------------------------------------------------|
| APPROVAL      | APPROVED        | 26-Sep-2018 09:54 | KHURANA, PANKAJ Sh. sohan Lal Khurana(ESH & Facility Engg. Team/d.g.m.)             |
| AGREE         | APPROVING       |                   | JHAMNANI, JITENDER . JHAMNANI, JITENDER NARAIN JHAMNANI(Moda Accounting/dy manager) |

## File Attach

| File                          | Description |
|-------------------------------|-------------|
| length 201.pdf (1258257 Byte) |             |

## Payment Details

| Supplier                                     | Order Submission No. | Order Submission Title                                   | Accounting Unit | Payment Condition | Currency Code | Order Payment Amount | Invoice Date | Net Amount | Completion Report Date | Provision Status | Voucher No. |
|----------------------------------------------|----------------------|----------------------------------------------------------|-----------------|-------------------|---------------|----------------------|--------------|------------|------------------------|------------------|-------------|
| ATLENGTH BUILDTECH AND INTERIORS PVT LTD (I) | ILGAAZ1809256279     | PROVIDING AND FIXING OF MS STRUCTURE FOR LDO RO PIPELINE | Headquarter     | First payment     | INR           | 1,610.00             | 04-Sep-2018  | 1,610.00   |                        | NA               | 20180904    |

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup Home Logout Preferences Help Diagnostics

About this Page Copyright © 2006 Oracle. All rights reserved.

Akshya

LDO Project  
Due Date 30-09-18

**BMI Check List For Supply:-**

Invoice Number.....✓.....

PAN Number.....✓.....

Bill Signature.....✓.....

Gate Entry... ✓.....

Approval.. ✓.....

Form-38 .....✓.....

Invoice Amount.....✓.....

OK

LG ELECTRONICS INDIA PVT. LTD.

27-SEP-2018

27/09/2018

Signature

Home Logout Preferences Help Diagnostics

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup

Local Receipt List

Receipt: Local Receipt List &gt; Create Payment Submission &gt;

Voucher Entry

View Order Submission

Back

## Order Summary

Order Submission No. **ILOAAZ1809250739**  
Order Submission Title **PROVIDING AND FIXING OF MS STRUCTURE FOR LDO RO PIPELINE**  
Payment Condition **Part payment**

## Voucher Information

Voucher No. **ABI-2018/09/201**  
Voucher Status **APPROVING**  
Payment Submission **ILPAAZ1809257090**  
No.  
Payment Submission **PROVIDING AND FIXING OF MS STRUCTURE FOR LDO RO PIPELINE**  
Title  
Voucher Batch Name **EAIL-FINEPS\_LOCAL 10277 180925-68996**

## Invoice Information

Invoice Type **GENERAL INVOICE**  
Invoice No. **ABI-2018/09/201**  
Invoice Received Date  
Invoice Date **04-Sep-2018**  
\* Accounting Date **25-Sep-2018**  
Supplier Code **IN025930**  
Supplier Name **ATLENGTH BUILDECH AND INTERIORS PVT.LTD**  
Gst No **09AAMCA5704G12N**  
India Tax DFF  
LGE Name **LG Electronics India (PVT.) Ltd**  
LGE Biz-No. **AAACL1745Q**  
Invoice Currency **INR**  
Payment Term **Domestic 30 Days From Invoice Date**  
Payment Method **MASS\_PAY**  
Payment Group **REGULAR**  
Terms Date/Due Date **04-Sep-2018 03-Oct-2018**

## Waybill Information

Nature of Job **Composite**  
Bill To State **Uttar Pradesh**  
Waybill Number  
Bill From State **Uttar Pradesh**  
Waybill Type  
Waybill Amount

## Tax Information

\* (A) Net Amount **1,610.00**  
Tax Base Amount **1,610.00**

Tax [M2] Purchase (CGST + SGST) 9.0%  
Classification

| Tax rate code | Tax rate name     | Tax base | Tax Rate (%) | Tax Amount | Non-deduction Rate(%) | Non-deduction Amount | DFF DFF Auto/Input |
|---------------|-------------------|----------|--------------|------------|-----------------------|----------------------|--------------------|
| ILP_SGST_090  | Purchase S-GST 9% | 1,610.00 | 9            | 144.90     | 0                     | 0.00                 | AUTO               |
| ILP_CGST_090  | Purchase C-GST 9% | 1,610.00 | 9            | 144.90     | 0                     | 0.00                 | AUTO               |

(C) Tax Amount Total **289.80**  
(D) Non-deduction Amount Total **0.00**  
(E)=A+B+C+D Total Amount **1,899.80**  
(F) Agreed Penalty  
(G)=E+F Payment Amount **1,899.80**

## Item Information

| Seq.  | Item Type  | Item Name                                                | HS Code | SAC    | Spec. MakerName | Qty | Unit Price | Item Amount | (H) Item Payment Amount |
|-------|------------|----------------------------------------------------------|---------|--------|-----------------|-----|------------|-------------|-------------------------|
| 1     | INVESTMENT | PROVIDING AND FIXING OF MS STRUCTURE FOR LDO RO PIPELINE |         | 995449 |                 | 1   | 1,610.00   | 1,610.00    | 1,610.00                |
| Total |            |                                                          |         |        |                 | 1   | 1610       | 1610        | 1610                    |

Approval Budget Execution Bidding Order Order Mgt Import PO Receipt Verification Affiliate Transfer Setup Home Logout Preferences Help Diagnostics  
About this Page Copyright (c) 2006, Oracle. All rights reserved.



Make all cheques payable in favour of Alllength Buildtech and Interiors Pvt. Ltd. (ICICI BANK ALPHA 1 GREATER NOIDA, C/ACT NO. 025405002039, IFSC CODE:ICIC0000254. Thank you for your business)

Mob. 9911101030  
9916634200  
9899331397

**Atlength Buildtech and Interiors Pvt. Ltd.**  
 "For a world where every inch count."  
 Office : F-01, Delta-1, Gr. Noida, 201308, U.P., India  
 E-mail : [contact@atlength.in](mailto:contact@atlength.in), Website : [www.atlength.in](http://www.atlength.in)

Date 29/4/18

M/s..... ATKINS .....

[illegible]

E.&amp;O.E

For Atlength Buildtech and Interiors Pvt. Ltd.

Please received the goods in goods Condition

~~Authorised Signatory~~







कर्मचारी भविष्य निधि संगठन  
Employees' Provident Fund Organization

भविष्य निधि भवन, १४, भीकाजी कामा प्लेस, नई दिल्ली - ११००६६  
Bhavishya Nidhi Bhawan, 14, Bhikaji Cama Place, New Delhi - 110066

TRRN Details

|                             |                                                  |
|-----------------------------|--------------------------------------------------|
| TRRN No :                   | 4371807008282                                    |
| Challan Status :            | Payment Confirmed                                |
| Challan Generated On :      | 16-JUL-2018 15:59:22                             |
| Establishment ID :          | MRNOI1049802000                                  |
| Establishment Name :        | ATLENGTH BUILDTECH AND INTERIORS PRIVATE LIMITED |
| Challan Type :              | Monthly Contribution Challan                     |
| Total Members :             | 15                                               |
| Wage Month :                | JUN-18                                           |
| Total Amount (Rs) :         | 23,852                                           |
| Account-1 Amount (Rs) :     | 14,863                                           |
| Account-2 Amount (Rs) :     | 616                                              |
| Account-10 Amount (Rs) :    | 7,899                                            |
| Account-21 Amount (Rs) :    | 474                                              |
| Account-22 Amount (Rs) :    | 0                                                |
| Payment Confirmation Bank : | ICICI Bank                                       |
| CRN :                       | 229170818001612                                  |
| Presentation Date :         | 17-AUG-2018 00:00:00                             |
| Realization Date :          | 17-AUG-2018 00:00:00                             |
| Date of Credit :            | 17-AUG-2018 00:00:00                             |

Valid For 3 Month from the date of issue

## VENDOR CARD



Month : .....  
CARD NO : 201804-099

VENDOR : ATLENGTH

NAME : Anand Kumar Jha

FATHER'S NAME : Rajdev Jha

PERMITTED AREA : ALL AREA

PE DETAIL : 1012805842

F-01, Delta-1, Greater Noida

ISSUE DATE : .....

EXPIRY DATE : 19 JUL 2013

CANTEEN : ☐

TRANSPORT : ☐

CARD HOLDER SIGN

DEPT. SIGN

AUTHORISED BY

Valid For 3 Month from the date of issue

## VENDOR CARD



Month : .....  
CARD NO : 201804-105

VENDOR : ATLENGTH

NAME : AZAD

FATHER'S NAME : OJais

PERMITTED AREA : ALL AREA

PE DETAIL : 6713786364

F-01, Delta-1, Greater Noida

ISSUE DATE : .....

EXPIRY DATE : 19 JUL 2013

CANTEEN : ☐

TRANSPORT : ☐

CARD HOLDER SIGN

DEPT. SIGN

AUTHORISED BY

## VENDOR CARD



Month : .....  
CARD NO : 201804-100

VENDOR : ATLENGTH

NAME : Anandheg Kumar

FATHER'S NAME : Alabhadur Ray

PERMITTED AREA : ALL AREA

PE DETAIL : 6717064166

F-01, Delta-1, Greater Noida

ISSUE DATE : .....

EXPIRY DATE : 19 JUL 2013

CANTEEN : ☐

TRANSPORT : ☐

CARD HOLDER SIGN

DEPT. SIGN

AUTHORISED BY

Anandheg Kumar

Valid For 3 Month from the date of issue

## VENDOR CARD



Month : .....  
CARD NO : 201804-101

VENDOR : ATLENGTH

NAME : Dilip Kumar

FATHER'S NAME : Sudhanath Gupta

PERMITTED AREA : ALL AREA

PE DETAIL : 6717060962

F-01, Delta-1, Greater Noida

ISSUE DATE : .....

EXPIRY DATE : 19 JUL 2013

CANTEEN : ☐

TRANSPORT : ☐

CARD HOLDER SIGN

DEPT. SIGN

AUTHORISED BY

Dilip Kumar



**ESIC**  
Employees' State Insurance Corporation

*Insurance*

0

Monthly Contribution > Online Challan Form

**Transaction Details**

\* Required Fields

|                        |                                          |
|------------------------|------------------------------------------|
| Transaction status:    | Completed successfully.                  |
| Employer's Code No:    | 67000558690001001                        |
| Employer's Name:       | ATLENGTH BUILDTECH AND INTERIORS PVT LTD |
| Challan Period:        | jul-2018                                 |
| Challan Number :       | 06718124315158                           |
| Challan Created Date   | 17-08-2018 12:34:58                      |
| Challan Submitted Date | 17-08-2018 14:28:23                      |
| Amount Paid:           | 7553.00                                  |
| Transaction Number:    | CPJ2728540                               |

Print

Close

DISCLAIMER: Content owned, maintained and updated by Employee's State Insurance Corporation. Copyright © 2009, ESIC, India. All Rights Reserved. Best viewed in 1024 x 768 pixels. Designed and Developed by Wipro LTD. IP Address



Created Date: 2018-06-29 13:44 (Korea Time)

Requested by: AJAY APPAN ( LGEIL WMC - Facility Engg. Team / a.g.m. )

Subject: LDO RO plant Pipeline work for supply RO rejected water for export container leakage checking

Retention: 5 Year

Security Grade: Browse, Download

Tag: UNUSE

Access: \*LG Electronics; \*LGEIL WMC - Facility Engg. Team

Permission: Browse, Download

**Detail :** For export container leakage checking activity in W building, water is required. To avoid increase in water consumption, it is proposed to use the LDO RO rejected Water for supply LDO RO rejected water from DG room to W building for export container leakage checking following activities are required

Tank 2000 Ltr capacity to be install near LDO RO


Pump to be installed for lifting the water

Civil foundation work for Tank & work

Piping to be install from new tank 2000 Ltr to tank ( already available) in W building for export container leakage checking ( Pipe will pass through UT rack )

Water supplied to tank in W Building will supplied to export container leakage checking as per requirement

#### Water Supply Process for Export container checking



**Objective :** Water Consumption Reduction in Export Container Leakage Activity

**Idea :** LDO generator RO Plant rejected water to be used for leak testing

**Details :** Pipe Line, Tanks & Pump installation to be done at both end

**User End :** Tank & Pump is already installed

Water Rejected by RO Plant : 24 KL/Day

Approx Water Required/Container : 2KL

Average Container Stuffing : 10 No

Daily Water Consumption : 20 KL

#### Process Flow Diagram :



LDO RO rejecter water to be collected in Tank

New Tank ( 2 KL Capacity ) & Pump install

Pipe line laying to be done in W Bldg collection Tank

Water to be collected in tanks  
Already installed

Container Leakage Checking through water sprinkler  
Already installed

#### Cost Detail:

| Sr. No                              | Activity                                               | Amount ( Lac ) | Supplier         | Remarks                                                |
|-------------------------------------|--------------------------------------------------------|----------------|------------------|--------------------------------------------------------|
| 1                                   | Purchase of Tank 2000 ltr with fittings & float switch | 0.13           | Alok brother     | For storage of rejected RO water                       |
| 2                                   | Purchase of Tank 2000 ltr fittings & float switch      | 0.07           | TBD              | For fitting of tank. <b>Separate approval raised</b>   |
| 3                                   | Civil foundation Work for tank & pump                  | 0.07           | Atlength         | For keeping tank & pump                                |
| 4                                   | Purchase of Pump & Accessories                         | 0.3            | TBD              | For proper water flow. <b>Separate approval raised</b> |
| 5                                   | P/F Pipe line valve & elbow supply                     | 1.01           | Atlength-manimal | For connecting pipeline between tank                   |
| 6                                   | P/F Pipe line valve & elbow installation               | 0.7            | Atlength         | Pipe line support & Painting work                      |
| <b>Total Amount ( Without Tax )</b> |                                                        | <b>2.3</b>     |                  |                                                        |

**Approval Raised ( 1.94 Lac )**

**Approval to be Raised ( 0.4 Lac )**

# Export Container plan

| Year        | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Grand Total |
|-------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-------------|
| 2017        | 202 | 257 | 229 | 261 | 183 | 195 | 185 | 238 | 223 | 224 | 163 | 126 | 2436        |
| 2018        | 199 | 241 | 299 | 202 | 228 | 205 | 194 | 250 | 234 | 235 | 171 | 142 | 2591        |
| 2019        | 219 | 265 | 329 | 222 | 251 | 225 | 214 | 275 | 258 | 259 | 188 | 156 | 2898        |
| Grand Total | 401 | 498 | 528 | 463 | 411 | 220 | 185 | 238 | 223 | 224 | 163 | 176 | 3680        |

| Item                     | Qty |
|--------------------------|-----|
| Maximum Stuffing Qty/Day | 35  |
| Minimum Stuffing Qty/Day | 1   |
| Avg. Stuffing Qty        | 10  |

|                                    |
|------------------------------------|
| Actual Container Stuffing          |
| Tentative container Stuffing yr 18 |
| Tentative container Stuffing yr 19 |

**Subject :** Approval for LDO RO plant Pipeline work for supply RO rejected water for export container leakage checking  
**Total Cost : (Rs)** 194024  
**Budget Criteria :** investment budget common  
**Budget Code :** 73210101  
**Vendor finalized :** Atlengh buildtech /Manilal/Alok brother  
**Justification :** Regular Vendor  
**Requester Name :** Ajay appan  
**ARR No :** 511-514

| Activity                                                                            | Description                           | Unit    | Atlength |       |        |       | SSS Enterprises |  |
|-------------------------------------------------------------------------------------|---------------------------------------|---------|----------|-------|--------|-------|-----------------|--|
|                                                                                     |                                       |         | Qty.     | *Rate | Amount | *Rate | Amount          |  |
| LDO RO plant Pipeline work for supply RO rejected water for container cleaning work | Pipeline Material supply              |         |          |       |        |       |                 |  |
|                                                                                     | Supply of 50 NB MS pipe B class       | Rmt     | 216      | 287   | 61992  | 360   | 77760           |  |
|                                                                                     | Supply of 25 NB MS pipe B class       | Rmt     | 12       | 175   | 2100   | 205   | 2460            |  |
|                                                                                     | Supply of 50 NB MS Elbow              | Nos     | 24       | 86    | 2064   | 125   | 3000            |  |
|                                                                                     | Supply of 25 NB MS Elbow              | Nos     | 6        | 28    | 168    | 50    | 300             |  |
|                                                                                     | Supply of 50 NB MS Flange             | Nos     | 50       | 220   | 11000  | 225   | 11250           |  |
|                                                                                     | Supply of 25 NB MS Flange             | Nos     | 4        | 105   | 420    | 120   | 480             |  |
|                                                                                     | Supply of 50 NB stainer               | Nos     | 1        | 5000  | 5000   | 5200  | 5200            |  |
|                                                                                     | Supply of 50 NB NRV                   | Nos     | 1        | 3000  | 3000   | 3200  | 3200            |  |
|                                                                                     | Total                                 |         |          |       | 85744  |       | 103650          |  |
|                                                                                     | Tax                                   |         |          |       | Actual |       | Actual          |  |
|                                                                                     | G.Total A                             |         |          |       | 85744  |       | 103650          |  |
|                                                                                     | Pipeline fabrication Work             |         |          |       |        |       |                 |  |
|                                                                                     | Fixing of 50 NB MS pipe               | Rmt     | 216      | 150   | 32400  | 150   | 32400           |  |
|                                                                                     | Fixing of 25 NB MS pipe               | Rmt     | 12       | 75    | 900    | 75    | 900             |  |
|                                                                                     | Fixing of 50 NB MS Elbow              | Nos     | 24       | 120   | 2880   | 120   | 2880            |  |
|                                                                                     | Fixing of 25 NB MS Elbow              | Nos     | 6        | 60    | 360    | 60    | 360             |  |
|                                                                                     | Fixing of 50 NB MS Flange             | Nos     | 50       | 160   | 8000   | 160   | 8000            |  |
|                                                                                     | Fixing of 25 NB MS Flange             | Nos     | 4        | 80    | 320    | 80    | 320             |  |
|                                                                                     | Fixing of 50 NB stainer               | Nos     | 1        | 150   | 150    | 150   | 150             |  |
|                                                                                     | Fixing of 50 NB NRV                   | Nos     | 1        | 150   | 150    | 150   | 150             |  |
|                                                                                     | Fixing of 50 NB ball valve            | Nos     | 4        | 150   | 600    | 150   | 600             |  |
|                                                                                     | Fixing of 25 NB ball valve            | Nos     | 2        | 75    | 150    | 75    | 150             |  |
|                                                                                     | Fixing of 15 NB ball valve            | Nos     | 2        | 50    | 100    | 50    | 100             |  |
|                                                                                     | P/F of 15 NB socket                   | Nos     | 2        | 90    | 180    | 90    | 180             |  |
|                                                                                     | P/F MS Support structure              | kg      | 118      | 77.5  | 9114   | 77.5  | 9114            |  |
|                                                                                     | P/F of MS Nut & Bolt 16x65/75 mm      | Nos     | 80       | 50    | 4000   | 90    | 7200            |  |
|                                                                                     | P/F of MS Nut & Bolt 16x125 mm        | Nos     | 16       | 60    | 960    | 125   | 2000            |  |
|                                                                                     | P/F of MS Nut & Bolt 12x50 mm         | Nos     | 8        | 42    | 336    | 45    | 360             |  |
|                                                                                     | P/F of 50 NB Gasket                   | Nos     | 20       | 80    | 1600   | 80    | 1600            |  |
|                                                                                     | P/F of 25 NB Gasket                   | Nos     | 2        | 40    | 80     | 40    | 80              |  |
|                                                                                     | Painting of pipe 50 NB                | Rmt     | 216      | 20    | 4320   | 25    | 5400            |  |
|                                                                                     | Painting of pipe 25 NB                | Rmt     | 12       | 10    | 120    | 13    | 150             |  |
|                                                                                     | Painting of structure                 | kg      | 118      | 3     | 352.8  | 3     | 353             |  |
|                                                                                     | P/F of tank nipple                    | Nos     | 3        | 500   | 1500   | 500   | 1500            |  |
|                                                                                     | fixing of pump                        | Nos     | 1        | 2300  | 2300   | 2500  | 2500            |  |
|                                                                                     | fixing of tank                        | Nos     | 1        | 1500  | 1500   | 2000  | 2000            |  |
|                                                                                     | Total                                 |         |          |       | 72373  |       | 78447           |  |
|                                                                                     | Tax                                   |         |          |       | Actual |       | Actual          |  |
|                                                                                     | G.Total B                             |         |          |       | 72373  |       | 78447           |  |
|                                                                                     | Atlength                              |         |          |       |        |       |                 |  |
|                                                                                     | Description                           | Unit    | Qty.     | *Rate | Amount |       |                 |  |
|                                                                                     | Civil foundation Work for tank & pump |         |          |       |        |       |                 |  |
|                                                                                     | Excavation work                       | Cub mtr | 0.20     | 250   | 50     |       |                 |  |
|                                                                                     | Brick work                            | Cub mtr | 0.6      | 5500  | 3300   |       |                 |  |
|                                                                                     | Plaster                               | Sq mtr  | 5.0      | 250   | 1250   |       |                 |  |

|                                        |              |      |       |        |           |        |
|----------------------------------------|--------------|------|-------|--------|-----------|--------|
| Back filling                           | Cub mtr      | 0.6  | 160   | 96     | ARC Price |        |
| RCC mix                                | Cub mtr      | 0.30 | 6800  | 2040   |           |        |
|                                        |              |      |       |        |           |        |
|                                        |              |      |       |        |           |        |
| Total                                  |              |      |       | 6736   |           |        |
| Tax                                    |              |      |       | Actual |           |        |
| G.Total C                              |              |      |       | 6736   |           |        |
|                                        | Manilal      |      |       |        | Atlength  |        |
| Description                            | Unit         | Qty. | *Rate | Amount | *Rate     | Amount |
| Valve supply                           |              |      |       |        |           |        |
| Supply of 15 NB ball valve make audico | Nos          | 2    | 883   | 1767   | 1100      | 2200   |
| Supply of 25 NB ball valve make audico | Nos          | 2    | 1379  | 2759   | 1700      | 3400   |
| Supply of 50 NB ball valve make audico | Nos          | 4    | 2911  | 11646  | 3600      | 14400  |
| Total                                  |              |      |       | 16171  |           | 20000  |
| Tax                                    |              |      |       | Actual |           | Actual |
| G.Total D                              |              |      |       | 16171  |           | 20000  |
|                                        | Alok Brother |      |       |        | Atlength  |        |
| Description                            | Unit         | Qty. | *Rate | Amount | *Rate     | Amount |
| Material supply                        |              |      |       |        |           |        |
| Supply of 2000 Ltr water Tank          | Nos          | 1    | 13000 | 13000  | 14500     | 14500  |
|                                        |              |      |       |        |           |        |
| Total                                  |              |      |       | 13000  |           | 14500  |
| Tax                                    |              |      |       | Actual |           | Actual |
| G.Total E                              |              |      |       | 13000  |           | 14500  |

|                   |  |  |  |        |
|-------------------|--|--|--|--------|
| G.Total A+B+C+D+E |  |  |  | 194024 |
|-------------------|--|--|--|--------|

\$(APPROVE\_NO)  
\$(APPROVE\_NO)  
\$(APPROVE\_NO)  
\$(APPROVE\_NO)

For

Approval Type

Date

Approved Date

ALOK MOHAN ( LGEIL Facility Engg. Team / Part Leader )

Ok To provide pipe line & required accessories to use LDO RO rejected water from DG Room to container leak testing in W Building. This will help us to reduce raw water by approx. 20 KL on daily basis. This activity was reviewed and approved by management during FE projects review meeting. Approval for pump & limit switch will be raised separately Budget Investment Budget 2018

PANKAJ KHURANA ( LGEIL ESH & Facility Engg. Team / Team Leader )

Ok

Jingyue Park ( LGEIL FSE Production / Professional )

Ok

ANIL KUMAR ( LGEIL Factory Head - Noida / Department Leader )

OK.

alok brother water tank quote pptx  
cost sheet.xlsx  
MANILAL QUOTE.pptx  
quote.pdf  
Civil ARC 2018 2019 pdf  
SAle Contract BOQ (2).pptx  
approval pipeline.xlsx  
alok brother water tank quote pptx  
cost sheet.xlsx  
MANILAL QUOTE.pptx  
quote.pdf  
Civil ARC 2018 2019 pdf  
SAle Contract BOQ (2).pptx  
approval pipeline.xlsx



## LG Electronics India Pvt. Ltd.

Plot No. 51, Udyog Vihar, Surajpur-Kasna Road, Greater Noida - 201306 (U.P.) India  
T: 91-120-7180100 F: 91-120-7180690/91 Website: www.lge.com

### PURCHASE ORDER

M/s Atlength Biltech  
Greater Noida

Date : 30.06.2018  
PO No. : PO/LGE/FE/513

We are pleased to place the Purchase Order with you for the same with following details :

| Sr.No.      | Item Description                                                                                      | Qty.            | Units           | Unit Price<br>(Rs.) | Amount (Rs.) |
|-------------|-------------------------------------------------------------------------------------------------------|-----------------|-----------------|---------------------|--------------|
| 1           | LDO RO plant Pipeline work for supply RO rejected water for export container checking - labor charges | as per annexure | as per annexure | 72,373              | 72,373       |
| Basic Total |                                                                                                       |                 |                 |                     | 72,373       |
| Tax         |                                                                                                       |                 |                 |                     | Actual       |
| Total       |                                                                                                       |                 |                 |                     | 72,373       |

Work Address : LG Electronics India Pvt Ltd, 51, Udyog Vihar, Greater Noida.

Delivery Date : immediate

Payment Terms : Payment will be made within 30 days from the submission of corrected and inspected bill alongwith service report

Please return the copy of this work Order duly signed as a token of order acceptance.

#### General Terms & Conditions

- 1 Vendor has to Sign SHE agreement related to Safety and to follow all safety norms mentioned in this
- 2 Vendor has to make I Card of all Labour working for the above project in LG Format and LG will
- 3 Vendor has to Follow all Labour related rules of our company eg Labour PF, ESI Details submission
- 4 Vendor has to maintain best 5S at Work Site
- 5 Vendor has to submit all the inward material challans, bills, ESI & PF Challans, ESI Temporary Cards along with the bill. The bill shall not be processed without these documents.
- 6 All Payments shall be transferred electronically to the vendor's account
- 7 All IS Codes and Procedures should be followed by the vendor during the execution of the job
- 8 Vendor has to start the job only after getting the Safety Work Permit approved and he should ensure

Thanking You  
For LG Electronics India Pvt Ltd

  
AJAY APPAN  
A.G.M Facility Engineering



## Annexure 1

| S no | Description                                             | Unit | Qty. | *Rate | Amount |
|------|---------------------------------------------------------|------|------|-------|--------|
|      | LDO RO plant Pipeline work for supply RO rejected water |      |      |       |        |
| 1    | Fixing of 50 NB MS pipe                                 | Rmt  | 216  | 150   | 32400  |
| 2    | Fixing of 25 NB MS pipe                                 | Rmt  | 12   | 75    | 900    |
| 3    | Fixing of 50 NB MS Elbow                                | Nos  | 24   | 120   | 2880   |
| 4    | Fixing of 25NB MS Elbow                                 | Nos  | 6    | 60    | 360    |
| 5    | Fixing of 50 NB MS Flange                               | Nos  | 50   | 160   | 8000   |
| 6    | Fixing of 25 NB MS Flange                               | Nos  | 4    | 80    | 320    |
| 7    | Fixing of 50 NB stainer                                 | Nos  | 1    | 150   | 150    |
| 8    | Fixing of 50 NB NRV                                     | Nos  | 1    | 150   | 150    |
| 9    | Fixing of 50 NB ball valve                              | Nos  | 4    | 150   | 600    |
| 10   | Fixing of 25 NB ball valve                              | Nos  | 2    | 75    | 150    |
| 11   | Fixing of 15 NB ball valve                              | Nos  | 2    | 50    | 100    |
| 12   | P/F of 15 NB socket                                     | Nos  | 2    | 90    | 180    |
| 13   | p/F MS Support structure                                | kg   | 118  | 77.5  | 9114   |
| 14   | P/F of MS Nut & Bolt 16x65/75 mm                        | Nos  | 80   | 50    | 4000   |
| 15   | P/F of MS Nut & Bolt 16x125 mm                          | Nos  | 16   | 60    | 960    |
| 16   | P/F of MS Nut & Bolt 12x50 mm                           | Nos  | 8    | 42    | 336    |
| 17   | P/F of 50 NB Gasket                                     | Nos  | 20   | 80    | 1600   |
| 18   | P/F of 25 NB Gasket                                     | Nos  | 2    | 40    | 80     |
| 19   | Painting of pipe 50 NB                                  | Rmt  | 216  | 20    | 4320   |
| 20   | Painting of pipe 25 NB                                  | Rmt  | 12   | 10    | 120    |
| 21   | Painting of structure                                   | kg   | 118  | 3     | 352.8  |
| 22   | P/F of tank nipple                                      | Nos  | 3    | 500   | 1500   |
| 23   | fixing of pump                                          | Nos  | 1    | 2300  | 2300   |
| 24   | fixing of tank                                          | Nos  | 1    | 1500  | 1500   |
|      | Total                                                   |      |      |       | 72373  |
|      | Tax                                                     |      |      |       | Actual |
|      | G.Total                                                 |      |      |       | 72373  |

