

File No.: VIS(2022-23)-PL708-597-977

Dated: 14th March 2023

6th PROJECT LIE REPORT (FOR QUARTER ENDING DEC 2022)

OF

INTEGRATED CEMENT PLANT UNIT (IU) AND CLINKER GRINDING UNIT (GU)

INTEGRATED UNIT SITUATED AT

VILLAGES HARDUWA KEN, PURAINA, MADDIAN AND SOTIPURA, TEHSIL
AMANGANJ, DISTRICT PANNA, MADHYA PRADESH

GRINDING UNIT SITUATED AT

DISTRICT HAMIRPUR, UTTAR PRADESH

IMPLEMENTED BY

JAYKAYCEM (CENTRAL) LIMITED SUBSIDIARY OF



REPORT PREPARED FOR

BANK OF BARODAS INTERNATIONAL BUSINESS BRANCH, THE MALL,
KANPUR-208 001

- Corporate Valuers
- Business/ Enterprise/ Equity Valuations
- Lender's Independent Engineers (LIE)
- Techno Economic Viability Consultants (TEV)
- Agency for Specialized Account Maintenance (SAM)
- Project Techno-Financial Advisors
- Chartered Engineers
- Industry/ Trade Rehabilitation Consultants
- NPA Management
- Panel Valuer & Techno Economic Consultants for PSU Banks

*Important: In case of any query/issue or escalation you may please contact Incident Manager at
rk@rkassociates.org. We will appreciate your feedback in order to improve our services.*

*NOTE: As per IBA guidelines please provide your feedback on the report within 15 days of its submission after which
report will be considered to be correct.*

CORPORATE OFFICE:

D-39, 2nd floor, Sector 2, Noida-201301

Ph - +91-0120-4110117, 4324647, +91 - 9958632707

E-mail - valuers@rkassociates.org | Website: www.rkassociates.org

TABLE OF CONTENTS		
SR. NO.	DESCRIPTION	PAGE NO.
PART A	Report Summary	03
PART B	Introduction	06
	1. The Project	06
	2. About the Borrower	07
	3. Location of the Project	08
	4. Project Overview	10
	5. Scope of the Project During Project Duration	15
	6. Purpose of the Report	16
	7. Methodology Adopted	16
PART C	Plant Infrastructure Sections & Facility Details with Actual Progress	17
	1. Land Details	17
	2. Building and Structure Details	19
	3. Plant Machinery and Equipment	32
PART D	Project Consultants, Contractors & Suppliers	44
	1. List of Contractors and Agreements	44
PART E	Project Cost and Means of Finance	48
	1. Cost of Project	48
	2. Current Status and Total Expenditure Incurred Till Date	49
	3. Sources of Finance & Utilization of Funds	52
PART F	Statutory & Regulatory Approvals, Clearances & NOC	54
PART G	Project Schedule & Current Status	57
	1. Project Schedule Chart	57-58
PART H	Observations and Comments	59
PART I	Disclaimer	60

Adi
Rohit
Sh



IMPORTANT NOTICE

COPYRIGHT FORMAT: This report is prepared on the copyright format of R.K Associates, to serve our clients with the best available information and analysis to facilitate them to take rational business decisions. Legally no one can copy or distribute this format without prior approval from R.K Associates. It is meant only for the advisory/ reference purpose for the organization/s as mentioned on the cover page of this report. Distribution or use of this format by any organization or individual other than R.K Associates will be seen as unlawful act and necessary legal action can be taken against the defaulters.

This report is intended for the sole use of the intended recipient/s and contain material that is **STRICTLY CONFIDENTIAL AND PRIVATE**.

DEFECT LIABILITY PERIOD: - In case of any query/ issue or escalation you may please contact Incident Manager: @ le@rkassociates.org. We try our level best to ensure correctness in the calculations done, rates adopted and various other data points & information mentioned in the report but still can't rule out typing, human errors or any other mistakes. In case you find any such mistake or inaccuracy in any data point of the report please help us by bringing all such points into our notice immediately or within 15 days of the report delivery in writing, to rectify these timely failing after which R.K Associates won't be held responsible for any such inaccuracy in any manner. We would highly appreciate your feedback in order to improve our services.




PART A

REPORT SUMMARY

1.	Name of Project:	Project 1- Greenfield Integrated Cement Plant of Capacity 8000 TPD Clinker and 2MI. TPA Cement Capacity which includes setting up of Waste Heat recovery System (WHRS) with estimated capacity of 22 MW Project 2- Greenfield Clinker Grinding Unit (GU) of 2.0 MI. TPA Cement Production Capacity.
2.	Project Location:	Project 1: Villages Harduwa Ken, Puraina, Maddian and Sotipura, Tehsil Amanganj, District Panna, Madhya Pradesh Project 2: District Hamirpur, Uttar Pradesh
3.	Name of the Borrower:	M/s. Jaykaycem (Central) Limited a wholly owned subsidiary of JK Cement Limited
4.	Director's	Mr. Madhavkrishna Sighania Shri Ajay Kumar Saraogi Shri Anil Kumar Agarwal Shri Krishna Behari Agarwal
5.	Prepared for Bank:	Bank of Baroda, International Banking Branch, Kanpur
6.	LIE Consultant Firm:	M/s. R.K. Associates Valuers & Techno Engineering Consultants (P) Ltd.
7.	Date of Survey:	23 rd February 2023 (Grinding unit) and 24 th February 2023 (Integrated Unit)
8.	Date of Report:	14 th March 2023
9.	Purpose of the Report:	To provide fair detailed analysis report to the Bank based on the "in-scope points" mentioned below for facilitating them to take appropriate credit decision on the Project.
10.	Scope of the work provided by the Lender:	a. To Conduct Site reviews, document reviews and study progress reports on quarterly basis specially vis-à-vis Original timelines to avoid sudden shocks of overrun.

		<p>b. To determine progress achieved and appropriateness of related transactions. The consultant shall also flag any issue which is resulting in Non-performance/ under performance by the contractor. All payments to related parties should be closely monitored and highlighted to the consortium.</p> <p>c. Deviations in project progress vis-à-vis timelines and amount disbursed. High value payment/dues to be clearly monitored and highlighted to the consortium.</p> <p>d. Periodical review of invoices and submission of exception report to the consortium</p>
11.	Documents perused for Proposal:	<p>a. Techno economic feasibility report</p> <p>b. Pending Project Statutory approvals</p> <p>c. CA certificate dated 31st December 2023</p> <p>d. List of contractors/Suppliers</p> <p>e. Purchase orders/Copies of Invoices</p>
12.	Annexure with the report:	<p>1. Pending Project Statutory approvals</p> <p>2. CA Certificate</p> <p>3. List of Contractors/ Suppliers</p> <p>4. List of PO</p>


Adi

Pachy

JK



Project Snapshot



Grinding Unit: Hamirpur



Integrated Unit: Panna

Adi
Raf
IL



PART B

INTRODUCTION

1. THE PROJECT:

Jaykaycem (Central) Limited (JCL) is setting up a Greenfield Integrated Cement Plant (IU) of 8,000 TPD clinker and 2.0 MTPA cement capacity at village Devra, Hardua, Puraina, Sotipura and Madaiyan, tehsil Amanganj, district Panna, Madhya Pradesh with a Split located Grinding Unit (GU) of 2 MTPA capacity in District-Hamirpur, Uttar Pradesh. The project also envisages setting up of Waste Heat Recovery System (WHRS) based power plant, along with the integrated cement plant. A part of Clinker produced shall be consumed at integrated cement plant and balance shall be supplied to **JCL's** Grinding Unit (GU) in Hamirpur, Uttar Pradesh.



Grinding Unit: Hamirpur

Adl
Rohit
21

R.K. Associates Valuers & Techno Engineering Consultants Pvt. Ltd.
INTEGRATION CENTER OF EXCELLENCE
A RESEARCH CENTRE



Integrated Unit: Panna

2. ABOUT THE BORROWER:

Jaykaycem (Central) Limited (JCL) is a wholly owned subsidiary of JK Cement Limited, which in turn, is the Cement vertical of the industrial conglomerate JK Organisation. **JCL**, thus, is an affiliate of the flagship JK Organisation. The primary set of directors of JCL as on date are:

- Mr. Madhavkrishna Singhania:
- Shri Ajay Kumar Saraogi
- Shri Anil Kumar Agarwal
- Dr. Krishna Behari Agarwal

JCL is setting up a Greenfield grey cement manufacturing unit of 8,000 TPD clinker capacity in Panna district of Madhya Pradesh, and a Greenfield split grinding unit in Hamirpur district of Uttar Pradesh.

Adi
Poly

rk

rk Associates Valuers & Techno Engineering Consultants Pvt. Ltd.

'Jaykaycem' is an affiliate of the multi-disciplinary industrial conglomerate- JK organisation. JK Cement limited acquired 100 Percent shares, whereupon Jaykaycem became its wholly owned subsidiary. Jaykaycem is being granted the mining lease of cement grade lime stone in Panna District of Madhya Pradesh state and letter of intent in this regard has already been issued by Madhya Pradesh government. It started the process of acquisition from villagers falling under mining and under plant area. It has plans to set up grey cement manufacturing unit of appropriate capacity in phased within the periphery of mining area.

JK cement deals in production of grey cement, white cement, wall putty, gypsum plaster, tile adhesives and grouts and wood finishes.

JK Cement is having following units

1. JK Cement works, Nimbahera
2. JK White cement works, Gotan
3. JK cement works, Muddapur
4. JK cement works, Mangrol
5. JK cement works, Jhajjar
6. JK cement works, Aligarh
7. JK cement works, Balasinor
8. JK White, Katni
9. Besides above listed plants, JK Cement is also having a step down subsidiary in UAE i.e. J.K. Cement works (Fujairah) FZA.

3. PROJECT LOCATION:

3.1 LOCATION OF INTEGRATED UNIT (IU)

Details of Location of Integrated unit is as below:

Particulars	Description
GPS Coordinates	24°19'34.2"N 79°58'35.7"E
Connectivity Systems	
Road	The project site of the subject plant is well connected by road network and is on State Highway 49. The Project site is on Village Road leading to Amanganj town and Nagar panchayat which is can be easily accessed via State Highway SH-49 towards panna national park. It is around 53 Km from main district Panna. District Panna is around 285 Km far away from Lucknow State Capital.

	The project site can be approached from by traveling on National Highway – 75 (NH-75) up to Panna and then traveling on Madhya Pradesh State Highway SH-49 towards Damoh. The approximate distance of the site from NH-75 is about 48 km and about 12 km from Amanganj.
Rail	Railway network is not available in the near vicinity of the under construction cement plant. The nearest railway station is at Damoh at a distance of about 85 km in South direction.
Air	The nearest domestic airport is at Khajuraho at about 100 km distance from the plant site. The nearest international airport is at Lucknow at a distance of about 350 km from the project site.



Figure 1: Location of Integrated Unit

3.2 LOCATION OF GRINDING UNIT

Details of Location of Grinding unit is as below:

Particulars	Description
GPS Coordinates	25°46'13.6"N 80°07'35.2"E
Connectivity Systems	
Road	The considered location of the cement manufacturing unit is well connected with major cities and town, and the markets of interest. The approximate road distances of the project site from the major towns and cities are: Kanpur : 85 km, Lucknow : 170 km, Prayagraj : 220 km, Panna (Amanganj) : 240 km, Varanasi : 350 km
Rail	The nearest railway station from the plant site is at Ingotha at a distance of about 2.5 km. The other nearest railway station is at Bharuwa Sumerpur located about 9 km from the site.

Handwritten signature

Handwritten signature

Handwritten initials



Air	The nearest domestic airport is at Kanpur at a distance of about 90 km from the under construction cement manufacturing unit. The nearest international airport is at Lucknow at a distance of about 157 km from the project site.
-----	--



Figure 2: Project Location of Grinding Unit

4. PROJECT OVERVIEW:

Jaykaycem (Central) Limited (JCL) a wholly owned subsidiary of JK Cement Limited is setting up a Greenfield Integrated Cement Plant (IU) of 2.64 MTPA (8,000 TPD) of clinker and 2.0 MTPA of cement at village Devra, Hardua, Puraina, Sotipura and Madaiyan, tehsil Amanganj, district Panna, Madhya Pradesh with a Split located Grinding Unit (GU) of 2 Million TPA capacity at District-Hamirpur, Uttar Pradesh.

The total proposed Project cost sums approx. Rs. 2970.29 Cr. out of which Rs. 2187.50 cr. is proposed for Integrated Cement Plant (IU) at Panna, MP and Rs. 322.98 cr. at Hamirpur, Uttar Pradesh for Grinding Unit. In addition to this Rs. 459.82 cr. is proposed for common expenses taken in Total Project Cost for pre-operative, IDC and finance expenses.

The proposed completion date for the Project and both these Plants are envisaged by 30th April, 2023 as per BOB Sanction Letter. As per TEFR, 24 months' period is envisaged for Integrated Unit and 18 months for Grinding Unit from the date of start of the construction. As

Handwritten signatures and initials.



per the site inspection and information provided by the borrower, construction at IU, Panna started on July, 2021 and at GU, Hamirpur from September, 2021. As per our observation made during the site visit, on 23rd February 2023, the construction work of Grinding Unit is almost complete and cement production is also started and construction work of Integrated Unit is in final stage and production of the same is also started.

The borrower has appointed reputed and well established contractors/Suppliers for completing this project. As per the information available in public domain for these suppliers/Contractors they are having good track record in completion such type of works.

4.1 INTEGRATED CEMENT PLANT OF CAPACITY 8000 TPD CLINKER AND 2 MILLION OUTPUT TPA CEMENT CAPACITY AT PANNA, MP.

Integrated Cement Plant of Capacity 2.64 MTPA (8000 TPD) of Clinker and 2 Million output TPA of Cement is located at Villages Harduwa Ken, Puraina, Maddian and Sotipura, Tehsil Amanganj, District Panna, Madhya Pradesh. This project is spread over total land area about 480 acres and the same is also approved in Environment clearance.

As per Environment Clearance from Ministry of Environment, Forest and Climate Change and Industrial Entrepreneur Memorandum from Ministry of Commerce & Industry, Integrated unit situated at Panna is having approval for setting up of 5.28 MTPA of clinker unit and 6.0 MTPA of Cement Unit having 2 units each in clinker and cement production. However as per present plan borrower has decided to setup single unit each in clinker and cement units with production capacity of 2.64 million output TPA (8000 TPD) of Clinker production and 2 Million output TPA of Cement production which will be around 50% & approx. 33.33% of clinker and cement unit respectively of the approved capacities. In addition to this, borrower also has approval for setting up CPP of 80 MW and WHRS of 30 MW out which borrower has currently planned to setup only 22 MW WHRS. Presently in the subject project, borrower has not planned Captive Power Plant (CPP) and Railway siding at both the locations.

The under-construction plant will be sustained through Kakra-Panna Limestone mining lease admeasuring 1594.34 Hectare out of which 75.754 ha. Is Govt. leased land and 1518.586 ha is private land planned to be obtained by JKL. The northern boundary of proposed site of the plant adjoins the southern boundary of granted Limestone mining lease.

[Handwritten signatures]



As per TEFR prepared by HOLTEC, JCL has estimated that Kakra mine area has about 237.27 million output ton of cement grade limestone, 58.20 million output ton of blend able grade limestone, and 27.32 million output ton inferior grade probable limestone reserves which shall meet the requirement of clinkerisation plant for about 80 years for the envisaged production capacity of 2.64 million output TPA clinker.

In this regard out of the total available capacity, borrower has got Consent to Establish from M.P Pollution Control Board for mining at following capacities:

Activity/Product	Quantity/Year
Mining of Limestone	4.08 Million TPA
Mine Waste	0.18 Million TPA
Mining of Sub Grade Lime stone	0.58 Million TPA
Mining of Inter Burden	1.51 Million TPA
Mining of Soil/Alluvium	1.26 Million TPA

In Cement unit, JCL has proposed to produce OPC and PPC as per relevant BIS Standards:

Sr. No.	Product Type	Proportion	Cement Volume	Relevant IS
1.	OPC	40%	2424 TPD	IS 12269-1987
2.	PPC	60%	3636 TPD	IS 1489-1991

In the subject Plant borrower has opted clinker dry process kiln system of 8,000 TPD capacity. This process will include limestone Crushing and transport, correctives & additive crushing, transport, pre-blending stockpiles, Closed Circuit Roller Press (CCRP) for raw material grinding, a vertical roller mill for coal grinding, 6-stage double string preheater with in line calciner, Waste Heat Recovery System (WHRS), coal fired rotary kiln with 3 roller stations, storing & dozing of fuel, clinker cooler, clinker storage silo, clinker extraction system, Vertical Roller Mill (VRM) for clinker grinding, clinker bulk loading via trucks, cement silos, packing and loading equipment.

A part of clinker produced at Panna Plant shall be consumed at integrated cement Plant and balance is being supplied to JCL's Grinding unit in Hamirpur, Uttar Pradesh.

[Signature]

[Signature]



In addition to above clinkerisation process, JCL has planned setting up pyro processing section with 8,000 TPD nominal capacity and 10,000 TPD potential capacity to produce 2 Million output TPA of Cement.

Main machineries to be installed in integrated Cement unit is as below:

- i. Limestone Crusher
- ii. Corrective/Additive Crusher
- iii. Coal Crusher
- iv. Raw material Grinding
- v. Kiln
- vi. Cooler
- vii. Coal mill
- viii. Cement Grinding
- ix. Packing machine

The water requirement for plant, colony and WHRS has been estimated as about 2500 m³/Day. As per the TEFR. Details of water requirement is as below:

- **Cement Plant:** 2,100 m³/Day
- **Drinking, Sanitation and Plantation:** 100 m³/Days
- **Mines:** 150 m³/Day
- **Waste heat Recovery System (WHRS):** 150 m³/Day

Water requirement is envisaged to be primarily met from mines pits, check dams, rain harvesting etc. beside Ken River. For domestic purposes, water requirement may be augmented by utilizing underground sources.

The maximum power demand for the under construction plant and mines has been estimated as about 34MW which is proposed to be met through a combination of Grid and Waste heat recovery system (WHRS) based thermal power plant.

4.2 CLINKER GRINDING UNIT (GU) OF 2 Million Output TPA CEMENT PRODUCTION CAPACITY AT HAMIRPUR, UP.

Grinding unit of Capacity 2 Million output TPA of Cement is located at District Hamirpur, Uttar Pradesh. As estimated by JCL, the project required about 27 Acres which translates



to approx. 11 Hectares of land for the purpose of setting up the Grinding unit. The same area is also approved as per environment clearance.

Clinker grinding unit (GU) is located at Hamirpur district, Uttar Pradesh. The district falls under Chitrakoot Division. **As per the product mix details provided by the borrower, they have planned to manufacture 100% Portland Pozzolona Cement (PPC).** The plant technical concept conceptualizes use of modern energy efficient and environment friendly material transport, handling, storage, grinding, packing and dispatch systems. The core grinding circuit is envisaged to constitute of inbound material unloading and handling through bulk receiving units with truck tipping systems; optimized and just sufficient material storages; vertical roller mill for grinding; rotary packing machines with truck & bulk loading systems, and a suitable hot gas generator for moisture mitigation and mill operations. The plant technical concept envisages to have suitable and adequate infrastructure along with stipulated green belt provisions.

Main machineries envisaged for the project area:

- i. Cement grinding mill
- ii. Cement Mill hoppers
- iii. Cement dispatch packing machine and loading machines
- iv. Hot air generator

As per Environment clearance (EC) issued to the project by Ministry of Environment, Forest and Climate Change (MoEFCC) and Industrial Entrepreneur Memorandum (IEM) from Ministry of Commerce & Industry the project has been granted approval for manufacturing of 2 million TPA of PPC. In addition to the environment clearance the project has also obtained Consent to Establish (CTE) from UP Pollution Control Board for Production of PPC up to 1,50,000 MT per month which translates to 1.8 Million TPA, OPC up to 16,600 MT per month which translates to 0.2 Million TPA apart from other products like PSC (16,600 MT per month) and Cement composites (16,600 MT per month).

The total water requirement for the project is envisaged to be about 300m³/Day, which is planned to be met from underground sources and secondary sources like rainwater harvesting etc.



The total maximum power demand for the subject plant has been estimated as about 12MW, which is envisaged to be met from the sumerpur grid substation of UP Power transmission corporation limited (UPPTCL) located at about 6.00 Km from the subject plant.

Geographical Conditions on the site:

- i. The terrain of the location/area is generally flat and The Plant site area falls at the cusp of Seismic Zone II and Seismic Zone III.
- ii. The average annual temperature is about 25 Degree Celsius. The average minimum and maximum temperature recorded in the past few decades has been 18 Degree Celsius and 32 Degree Celsius respectively while the record minimum and maximum temperatures have been 0 Degree Celsius and 47 Degree Celsius.
- iii. The area witnesses a dry winter Humid Subtropical Climate.

5. SCOPE OF WORK OF THIS REPORT:

- I. To Conduct Site reviews, document reviews and study progress reports on quarterly basis specially vis-à-vis Original timelines to avoid sudden shocks of overrun.
- II. To determine progress achieved and appropriateness of related transactions. The consultant shall also flag any issue which is resulting in Non-performance/ under performance by the contractor. All payments to related parties should be closely monitored and highlighted to the consortium.
- III. Deviations in project progress vis-à-vis timelines and amount disbursed. High value payment/dues to be clearly monitored and highlighted to the consortium.
- IV. Periodical review of invoices and submission of exception report to the consortium.

Note:

1. The scope of work is for the complete duration and not for a specific report.
2. Carrying out the scope of work will depend on the details/ information/ data provided to us by the borrower from time to time.



6. PURPOSE OF THE REPORT: To provide fair detailed analysis report to the Bank based on the "in-scope points" mentioned above for facilitating them to take appropriate credit decision on the Project.

7. METHODOLOGY ADOPTED:

- a. Study of Project Planning documents/ reports to know about the Project.
- b. Additional information, data, documents collection the borrower.
- c. Study and analysis of the documents and information obtained from the borrower.
- d. Research about the Project/ sector from the sources in the public domain.
- e. Correlation of the provided information against Industry/ sector benchmarks/ trend.
- f. Information compilation, analysis and reporting.

Handwritten signature

Handwritten signature

Handwritten initials



REINFORCING YOUR BUSINESS
ASSOCIATES

PART C

**PLANT INFRASTRUCTURE SECTIONS & FACILITY DETAILS WITH
ACTUAL PROGRESS**

1. LAND DETAILS:

1.1 PROJECT 1: INTEGRATED UNIT (IU) AT PANNA, MP:

As per TEFR of the project, the borrower has proposed an expenditure amounting to Rs.474.95 Crore towards land and site development. Breakup of Rs.474.95 Crore is below:

(Amount in Rs. Crore)

Sr. No.	Particular	Amount
1.	Land cost for Plant (Govt. Land)	424.20
2.	Land cost for plant (Private Land)	
3.	Land cost for mining area (Govt land)	
4.	Land cost for mining area (Private Land)	
5.	Mines development expenses	1.24
6.	Site preparation, levelling and grading	1.50
7.	Geo technical, hydrological investigation and topographic survey	0.60
8.	Boundary wall	7.33
9.	Gates, security pickets etc.	0.30
10.	Approach road	6.27
11.	Plant internal roads	13.41
12.	Truck parking, logistics offices and other semi paved areas	11.09
13.	Plant drainage	8.61
14.	Landscaping and provision of green belt	0.40
	Grand total	474.95

As per TEFR Prepared by HOLTEC, Jaykaycem (Central) Limited planned to acquire about 1540 acre of land inter-alia including plant land 480 acres of land and mining land 1060 acres. As against this, the Company had already acquired 2189 acres of land including 353.92 acres of plant land already mortgaged with consortium and 1835 acres of mining land for integrated cement plant. The Land area acquired is more than sufficient for setting up the Integrated Plant as informed to the lenders by the company. We have been provided with the Memorandum of Entries (MOE) by the Bank during our meeting on 8th November 2022 having 353.92 acres purchased in 176 deeds. Moreover, the Title deeds and TIR's for the land acquired were submitted to the Bank of Baroda, Kanpur by the company and as the deed were in huge numbers so, we have randomly verified few deeds at the BOB, Kanpur during our visit on 8th November 2022 which was found to be in-line with the information mentioned in the MOE regarding the Land Area and Deed number, therefore MOE is relied upon in regard to Panna, MP land.

Red

Red

Red



In this regard deed wise transaction, amount with stamp duty and processing fees paid in registration in a consolidated sheet was also sought. However, in the absence of the same, for the cost incurred on the land we have only relied upon the CA Certificate shared.

As per present status based on information, the actual land which is 2189 acres was observed to be in possession of the company since no encroachment information came to our knowledge during the site visit.

The borrower has already obtained Environment clearance from Ministry of Environment, Forest and Climate for 1594.34 Hectare (3938 Acres) located at Villages-Kakra, Kamtana, Saptai, Judi, Devri, Purohit & Devra, Tehsil-Amanganj, District-Panna, Madhya Pradesh. Additionally, the company has also obtained the Environment Clearance for Land Parcel of 3095.23 ha from the Ministry of Environment located in the village(s)-Koni, Boda, Gudha, Maharajganj, Ganiyari, Vanbhai, Simariya, Devri, Pagra& Kuluwa, Tehsil- Simariya, District-Panna, M.P. Accordingly, the company has informed that this area is majorly for mining functions only and the same will be acquired step by step based on raw material requirement.

1.2 PROJECT 2: GRINDING UNIT (GU) AT HAMIRPUR, UP:

As per TEFR of the project the borrower has proposed an expenditure amounting to Rs.22.70 Crore towards Land and Site Development. Breakup of Rs.22.70 Crore is as below:

(Amount in Rs. Crore)

Sr. No.	Particular	Amount
1.1	Capital Cost of procured land for setting up the plant	9.00
1.2	Site preparation & development	0.50
1.3	Site enabling investigations (Topographical, Geotechnical & Hydrological)	0.50
1.4	Boundary Wall	1.25
1.5	Gates, Security Pickets, etc.	0.30
1.6	Approach Road to Plant	1.90
1.7	Plant Internal Roads	4.00
1.8	Truck Parking & Logistics Office	3.70
1.9	Plant Drainage	1.35
1.10	Landscaping and Provision of Green Belt	0.20
	Sub-total (1.0)	22.70

As per TEFR JCL was in process of procuring a land patch of about 27 Acres area for the purpose of setting up of grinding unit at the time of TEFR preparation. Similar area

admeasuring 26.33 acres is also approved by Ministry of Environment, Forest and Climate Change. Fresh update on status of purchase of land was sought from the borrower. Accordingly, the borrower has informed that they have already acquired 29 acres of the land required for construction of grinding unit. We have been provided with the MOE by the lenders during our meeting on 8th November 2022. Moreover, the Title deeds and TIR's for the land acquired were submitted to the Bank of Baroda, Kanpur by the company which is verified by us during the visit and copies of the same were provided to us. As per present status based on our site inspection, the actual project land was observed to be in possession of the company since no encroachment information came to our knowledge during site visit.

As per CA certificate dated 31st December 2022 with UDIN. 23424004BGNOI8882 total cost incurred for purchase of land and land development is Rs.377.86 crore.

2. BUILDING & STRUCTURAL DETAILS:

2.1 PROJECT 1: INTEGRATED UNIT (IU) at PANNA, MP:

JCL has planned following Building/ structures as per the requirement of the Plant:

STRUCTURE OF EQUIPMENTS	CAPACITY OF STRUCTURES
Lime stone Crusher	Crusher Capacity: 1300 TPH (Proposed) Wobbler Feeder capacity: 1600 TPH (Proposed)
Limestone pre blending stockpile	Storage Capacity: 2 X 40,000 t (Proposed) Limestone stacker capacity: 1600 TPH (Proposed) Limestone reclaimer capacity: 900 TPH (Proposed)
Corrective/Additive crushing	Capacity: 1 X 300 TPH (Proposed)
Corrective/Additive & Blending Material storage	Bauxite Corrective storage: 7500 t (Proposed) Iron Ore Corrective storage: 7500 t (Proposed) Gypsum storage: 2100 t (Proposed) Limestone Storage: 1000 t (Proposed) Pond ash: 5000 t (Proposed)
Fuel handling, storage and transport	Fuel storage: 2 X 10,000 t (Indian coal) (Proposed) and 2 X 3000 t (Pet Coke) (Proposed) Fuel stacker: 1 X 300 TPH (Proposed) Fuel side scraper: 1 X 200 TPH (Proposed)



Fuel crushing and transport	Capacity: 1 X 300 TPH (Proposed)
Fuel drying and grinding	-
Raw material drying and Grinding	Closed Circuit Ball mill capacity: 2 X 375 TPH (Proposed)
Raw material Blending and Kiln Feed	Raw mill blending silo capacity: 10000 t (Proposed)
Waste heat recovery System (WHRS)	22 MW
Cement Grinding system	Vertical Raw mill (VRM) capacity: 300 TPH@3600 Blaine (Proposed)
Cement storage	Cement storage capacity: 3 X 5000 t (Proposed)
Cement packing and dispatch:	Capacity: 2 X 240 TPH (Proposed)
Preheater, Pre-Calcliner, Kiln and Cooler	-
Fuel firing system	-
Limestone handling and transportation to stockpile	-

As per HOLTEC report, for development of above listed sections, JCL has estimated Rs. 378.63 Crore in Building/ structures out of total project cost amounting to Rs. 2970.29 Crore. Bifurcation of Rs. 378.63 Crore is as below:

(Amount in Rs. Crore)

Sr. No.	Particular	Amount
1.	Main factory Buildings	85.65
2.	Silos, Hoppers, Storages, Covered Gantry etc.	69.45
3.	Auxiliary services	28.64
4.	Office/Non factory buildings and mine building	7.52
5.	Residential Colony	64.05
6.	Equipment foundations cost	29.85
7.	Deep foundations cost provisioning on account of possibility of weaker soil bearing capacity	33.40
8.	Indicative GST on Civil works	60.07
Total		378.63



→ Detailed breakup of above building sections is below:

(Amount in Rs. Crore)

Sr. No.	Description	Building Cost	Equipment foundation Cost out of Building Cost
1. Main Factory Building			
1.1	Limestone crusher complex (including retaining wall, ramp, stone pitching, etc.)	10.90	1.35
1.2	Correctives & Additive crusher house (including short ramp, pitching, etc.)	1.00	0.25
1.3	Raw mills complex	10.40	2.10
1.4	Raw mill bag house & stack support structure	7.20	0.90
1.5	Preheater tower (Six stage, Double string)	24.15	0.35
1.6	Rotary Kiln Piers, Walkways, TA duct support	1.85	4.10
1.7	Clinker cooler house (including De-dusting structures & Stack supporting structure)	7.70	1.80
1.8	Coal Crusher House (incl. short retaining wall, ramp, stone pitching, etc.)	0.60	0.35
1.9	Coal mill house	7.45	2.05
1.1	HAG supporting structure	2.25	0.25
1.11	Cement mill house (including De-dusting structures & Stack supporting structure)	6.75	2.25
1.12	Packing plant, truck & bulk loading, bags godown	5.40	0.05
	SUB TOTAL (1.0)	85.65	15.80
2. Silos, Hoppers, Storages, Covered Gantry etc.			
2.1	Limestone pre blending stockpile (linear, covered, with S/R foundations)	3.50	4.50
2.2	Correctives storage (linear, covered, with S/R foundations)	1.55	1.95
2.3	Solid fuel storage (linear, covered, with S/R foundations)	1.85	4.65
2.4	Raw mill hoppers & building	3.40	0.10
2.5	Blending (Raw Meal) silo	6.30	0.20
2.6	Clinker silo & transport supporting structure	21.75	0.20
2.8	Clinker load-out silos (4nos.)	2.95	0.15
2.9	Gypsum, pond ash and sweetener storage (linear, covered)	2.90	0.00
2.10	Cement mill hoppers & building	3.40	0.10
2.11	Fly ash silo	4.00	0.10
2.12	Cement silos	13.85	0.15
2.13	AFR Storage	4.00	0.15
	SUB TOTAL (2.0)	69.45	12.25
3. Auxiliary Services			
3.1	Switch yard	0.45	0.61
3.2	Main indoor substation	1.45	0.20
3.3	CCR, including Lab, Technical Offices, etc.	5.42	0.05
3.4	Load centres & MCC rooms	5.30	0.20
3.5	Electrical/ Mechanical Workshop & Yard	0.72	0.10
3.6	Compressor house & rooms	0.75	0.11
3.8	Belt conveyors, TTs, etc. (plant internal; partly with gallery & partly locally covered)	7.15	0.00
3.9	Water Storage (UG+OH)	2.65	0.05

3.10	Weigh Bridges & Weigh Rooms	0.35	0.25
3.11	Overhead cable galleries	2.50	0.00
3.12	Dump hoppers & Truck tippler foundations	1.30	0.20
3.13	Cable Tunnels, Trenches, etc.	0.60	0.00
	SUB TOTAL (3.0)	28.64	1.77
4. Office/ Non factory buildings, etc.			
4.1	Administrative & Services building	2.10	0.00
4.2	Gate house, Time & Security office	0.30	
4.3	Sales, Dispatch & Logistics offices	0.45	
4.4	General store & yard	0.95	
4.5	Canteens (Executive, Workers, Truckers, etc.)	0.35	
4.6	Shift units/ washrooms (in general/common areas)	0.40	
	SUB TOTAL (4.0)	4.55	
5. Mines offices, buildings, services, etc.			
5.1	Mines offices & basic workshop (Basic provisioning only)	2.17	0.00
5.2	Mines load centre	0.35	0.05
5.3	Magazine building	0.40	0.00
	SUB TOTAL (5.0)	2.92	0.05
6. Residential Colony & Social Amenities			
7.1	Unit Head's Villa - 1 no. of ~250 sqm	0.65	0.00
7.2	TH/CH House - 02 nos of ~225 sqm	1.10	
7.3	Type A Quarters - 8 nos. of ~200 sqm each	3.25	
7.4	Type B Quarters - 16 nos. of ~150 sqm each (Multi Storey)	4.75	
7.5	Type C Quarters - 32 nos. of ~125 sqm each (Multi Storey)	9.00	
7.6	Type D Quarters - 40 nos. of ~100 sqm each (Multi Storey)	8.00	
7.7	Type E Quarters - 120 nos. of ~80 sqm each (Multi Storey)	0.00	
7.8	Bachelor Executives' Hostel - 1 no.	1.75	
7.9	Workers' Dormitories - 2 nos.	0.70	
7.10	Occupational Health Centre	.80	
7.11	Temple complex	2.50	
7.12	Community hall, playground, shops, etc.	1.50	
7.13	Guest house	4.00	
7.14	Club, gymnasium, recreation, etc	1.25	
7.15	School building & allied facilities	10.00	
7.16	Other services (STP, WTP, roads, drains, water supply, green areas, etc.)	14.80	
	SUB TOTAL (7.0)	64.05	0.00
8.	Total (1.0+2.0+3.0+4.0+5.0+7.0)	255.26	29.89
9.	Deep foundations cost-provisioning (Indicative 10% lumpsum provisioning considered as Geotechnical investigations at proposed plant site are at preliminary level only)	30.40	3.00
10.	Indicative GST component on Civil works (average approx.18% of total civil cost considered for TEFR formulation purpose)	54.70	5.37
11.	Total Civil Works Cost (7.0+8.0+9.0)	340.36	38.26
	Grand Total	378.63	

Source: TEFR prepared by HOLTEC Consultancy

Notes:

1. The above estimation of cost is as per the TEFR prepared by HOLTEC consultancy. HOLTEC consultancy is very well-established consultancy for such type of works and have greatly established themselves in this sphere.
2. Building Plans have been prepared by HOLTEC consultancy only.
3. The Map is sanctioned on 13/05/2022 and is valid till 13/05/2025.
4. The concerned building plans and HOLTEC consultancy TEFR provided to us doesn't have individual measurements of various structures but consists of estimated Cost to be incurred for the individual buildings and same is considered as basis to analysis the building and structures.

As per Approved Map for the integrated unit is provided by the Borrower following buildings are proposed:

S.NO.	GENERAL PLANT DESCRIPTION
1.	LIMESTONE CRUSHER
2.	TRU FOR CORRECTIVE
3.	LIMESTONE STOCKPILE
4.	IRON ORE STOCKPILE
5.	BAUXITE STOCKPILE
6.	TRU FOR COAL/PETCOKE
7A.	FAW MATERIAL HOPPERS I
7B.	FAW MATERIAL HOPPERS II
8A.	FAW MILL HOUSE I
8B.	FAW MILL HOUSE II
9.	FAW MILL BAG HOUSE AND LC-103
10.	BLENDING SILO
11.	PREHEATER + COMPRESSOR HOUSE
12.	FLN & TA DUCT
13.	COOLER
14.	COOLER ESP
15.	CO.R. & LAB
16.	LINKER SILO
17.	LINKER TRUCK LOADING
18.	ADDITIVE SHED



Adi

pol

Sh

19.	CEMENT MILL HOPPERS
20.	FLYASH SILEO
21A.	CEMENT MILL - RE-CIRCULATION BLOC.
21B.	CEMENT MILL - WRM
21C.	CEMENT MILL - BATHHOUSE
22.	CEMENT SILEO
23.	PACKING PLANT AND EMPTY BAGS GODOWN
24.	TRUCK LOADING
25.	CLAY STOCKPILE
26.	CLAY STOCKPILE
27.	RAW CEMENT/PELLET HOPPER
28.	CLAY COKE MILL
29.	DRY-CLAY & LC-107
30.	DRY-CLAY CRUSHER ROAD CENTER LC-101
31.	LC-105
32.	LC-102
33.	LC-106
34.	TRUCK BULK LOADING CONTROL ROOM
35.	RAW AND TREATED WATER TANK & WTP
35A.	RE-CIRCULATION WATER TANK
36.	CLAY STORAGE
37.	A/R SHED
38.	RAW WATER RESERVOIR (50000 M ³)
39.	RAIN WATER HARVESTING TANK (50000 M ³)
40.	MECHANICAL & ELECTRICAL WORKSHOP
41.	GENERAL STORE
42.	PROJECT OFFICE
43.	GATE COMPLEX
44.	ADMINISTRATION BUILDING
45.	WORKS/RAW MATERIAL/PACKING ENTRY AND EXIT GATE
46.	RAW MATERIAL WEIGH BRIDGE WITH CABIN
47.	PACKING-PLANT WEIGH BRIDGE WITH CABIN
48.	TRUCK PARKING
49.	CONSTRUCTION POWER SYSTEM SUB-STATION
50.	OXYGEN PLANT
51.	SECURITY BARRICADE
52.	FIRE SUPPRESSION ROOM

Adi
Paul



22

Progress of Building and Civil Structures as per site visit dated 24th February 2023 of Integrated Unit.:

DESCRIPTION	Sep-2022 Building Progress (%)	Dec 2022 Building Progress (%)	Sep-2022 Foundation Progress (%)	Dec-2022 Foundation Progress (%)
Main Factory Building				
Limestone crusher complex (including retaining wall, ramp, stone pitching, etc.)	90%	100%	90%	100%
Correctives & Additive crusher house (including short ramp, pitching, etc.)	30%	50%	50%	70%
Raw mills complex	95%	100%	95%	100%
Raw mill bag house & stack support structure	95%	100%	95%	100%
Preheater tower (Six stage, Double string)	95%	100%	95%	100%
Rotary Kiln Piers, Walkways, TA duct support	95%	100%	95%	100%
Clinker cooler house (including Dedusting structures & Stack supporting structure)	90%	100%	90%	100%
Coal Crusher House (incl. short retaining wall, ramp, stone pitching, etc.)	90%	100%	90%	100%
Coal mill house	95%	100%	95%	100%
HAG supporting structure	95%	100%	95%	100%
Cement mill house (Including Dedusting structures & Stack supporting structure)	95%	100%	95%	100%
Packing plant, truck & bulk loading, bags godown	95%	100%	95%	100%
Silos, Hoppers, Storages, Covered Gantry, etc.				
Limestone preblending stockpile (linear, covered, with S/R foundations)	50%	60%	70%	100%
Correctives storage (linear, covered, with S/R foundations)	50%	100%	60%	90%
Solid fuel storage (linear, covered, with S/R foundations)	50%	60%	60%	60%
Raw mill hoppers & building	95%	100%	95%	100%
Blending (Raw Meal) silo	95%	100%	95%	100%
Clinker silo & transport supporting structure	95%	98%	95%	100%
Unburnt clinker silo				
Clinker load-out silos (4 nos.)	95%	100%	95%	100%
Gypsum, pond ash storage (linear, covered)	95%	100%	95%	100%
Cement mill hoppers & building	95%	100%	95%	100%
Flyash silo	95%	100%	95%	100%
Cement silos	95%	100%	95%	100%
AFR Storage		70%		65%
Auxiliary Services				
Switch yard	95%	100%	95%	100%
Main indoor substation	70%	100%	80%	100%
CCR, including Lab, Technical Offices, etc.	95%	100%	95%	100%
Load centres & MCC rooms	90%	100%	90%	100%
Electrical/ Mechanical Workshop & Yard	90%	100%	90%	100%
Compressor house & rooms				0%
Belt conveyors, TTs, etc. (plant internal; partly with gallery & partly locally covered)	90%	100%	90%	100%
Water Storage (UG+OH)	90%	100%	90%	100%
Weigh Bridges & Weigh Rooms	90%	100%	90%	100%
Overhead cable galleries	85%	95%	80%	100%
Dump hoppers & Truck tippler foundations	20%	50%	20%	100%
Cable Tunnels, Trenches, etc.	50%	100%	50%	100%
Office/ Non factory buildings, etc				
Administrative & Services building	95%	100%	95%	100%
Gate house, Time & Security office	95%	100%	95%	100%
Sales, Dispatch & Logistics offices	80%	100%	90%	100%
General store & yard	90%	100%	95%	100%
Canteens (Executive, Workers, Truckers, etc.)	95%	100%	95%	100%
Shift units/ washrooms (in general/common areas)		80%	10%	80%

Handwritten signature

Handwritten signature

Handwritten initials



Mines offices, buildings, services, etc.				
Mines offices & basic workshop (Basic provisioning only)	20%	40%	40%	40%
Mines load centre	90%	100%	95%	100%
Magazine building	0%	50%	0%	50%
Mines garage (Future)	0%	0%	0%	0%
Residential Colony & Social Amenities				
Unit Head's Villa - 1 no. of ~250 sqm	0%	0%	0%	0%
TH/CH House - 02 nos of ~225 sqm	0%	0%	0%	0%
Type A Quarters - 8 nos. of ~200 sqm each	0%	0%	0%	0%
Type B Quarters - 16 nos. of ~150 sqm each (Multi Storey)	0%	0%	0%	0%
Type C Quarters - 32 nos. of ~125 sqm each (Multi Storey)	0%	0%	0%	0%
Type D Quarters - 40 nos. of ~100 sqm each (Multi Storey)	0%	0%	0%	0%
Type E Quarters - 120 nos. of ~80 sqm each (Multi Storey)	0%	0%	0%	0%
Bachelor Executives' Hostel - 1 no.	95%	100%	95%	100%
Workers' Dormitories - 2 nos.	95%	100%	95%	100%
Occupational Health Centre	0%	0%	0%	0%
Temple complex	0%	0%	0%	0%
Community hall, playground, shops, etc.	0%	0%	0%	0%
Guest house	95%	100%	95%	100%
Club, gymnasium, recreation, etc	95%	100%	95%	100%
School building & allied facilities	0%	0%	0%	0%
Other services (STP, WTP, roads, drains, water supply, green areas, etc.)	60%	75%	60%	75%

Note:

1. Nomenclature of September 2022 and December 2022 is mentioned for the Quarter period for which report is prepared.
2. Actual site visits for June, 2022 was conducted in July, 2022, September 2022 quarter report in November 2022 and December quarter report in February 2023.
3. As per observation made during the site visit, major civil work related to road infrastructure for the movement of trucks have been completed. The balance internal road work is in progress.
4. Construction work related to Waste Heat Recovery System (WHRS) is under progress. Basic civil work including cooling tower is completed, only external/internal finishing of building is in progress. Overall 95% of total building work is completed.
5. The Physical progress captured in the above table is based on approximate observations of status of structures constructed on site during our site inspection and our subsequent discussions held with the engineers/ company representatives with whom the site visit was conducted. No site measurements were carried out during our visit. Thus, the above progress is on approximate basis which may vary from 5%-10%.
6. As per our discussion with the lender at the Bank of Baroda, Kanpur Branch, they are monitoring the payments of Rs. 5.00 Cr. and above made to various suppliers in this project by the company. We have also been provided with the summary record of the payments till

[Signature]

[Signature]

[Signature]



30/09/2022 from the Bank, which state an amount of Rs.1379.29 cr. toward the expenditure, for both the units. The difference in this summary sheet and the actual expenditure is due to the fact that this summary sheet only captures major payments. Additionally, a Chartered Accountant is also appointed by the company to report all the financial progress to the lenders. During our 5th site visit, copies of some major PO's and invoices against which the payments have been made to the suppliers have been provided to us by the bank on our request, which were not provided earlier in earlier reports.

7. The project was working on full swing and satisfactory progress was observed during site visit and the project. The Grinding section of the Plant was found to in Operation during the visit. The Grinding unit has achieved the COD on 02nd November 2022. Further, the Company has also achieved commercial production of Clinker unit on 3rd December 2022. We have been provided by the borrower with the letter intimating BSE and NSE about the Commencement of the Commercial operation for both the Clinker and Grinding Production unit. Work that will be started after starting commercial operations include site development works, works of ancillary structure, finishing works of structures, painting works etc.

1.2 PROJECT 2: GRINDING UNIT (IU)

JCL Envisages setting up of below mentioned units/Sections in the Project:

STRUCTURE OF MACHINERIES	CAPACITY OF MACHINERIES
Clinker, Gypsum and Coal/Handling, Transport and Storage	Storage Capacity: 300 TPH
Fly ash and pond ash/Handling, Transport and storage	Storage Capacity: 5000 t
Cement grinding system	Cement mill capacity: 300 TPH
Hot Air generator	-
Cement storage	Silos Capacity: 2 X 5000 t
Cement packing, loading and dispatch	Packing capacity: 2 X 240 TPH
Clinker, Gypsum and Coal/Handling, Transport and Storage	-

For setting up/ development of above listed sections, JCL has estimated Rs.82.05 Crore out of Total project cost amounting to Rs.2970.29 Crore. Bifurcation of Rs.82.05 Crore is as below:

(Amount in Rs. Crore)		
Sr. No.	Particulars	Amount
1.	Main factory buildings	17.85
2.	Silos, Hoppers, Storages, Covered Gantry etc.	31.00
3.	Auxiliary services	12.20
4.	Office/Non factory buildings and mine building	2.50

5.	Deep foundations cost provisioning on account of possibility of weaker soil bearing capacity	4.00
6.	Indicative GST on Civil works	14.50
	Total	82.05

→ Details of Rs.82.05 Crore is as below:

(Amount in Rs. Crore)			
Sr. No.	Description	Building Cost	Equipment foundation Cost out of Building Cost
1. Main Factory Building			
1.1	HAG supporting structure	2.20	0.30
1.2	Cement mill house & De-dusting building	10.25	2.25
1.3	Packing plant, truck loading, bags god own	5.40	0.05
	SUB TOTAL (1.0)	17.85	2.60
2. Silos, Hoppers, Storages, Covered Gantry, etc.			
2.1	Foundation network for linear & covered storage sheds for Gypsum, Pond ash & Coal	1.10	0.00
2.2	Clinker silo & transport supporting infrastructure	13.65	0.20
2.3	Support structure for cement mill hoppers (hoppers excluded)	2.10	0.10
2.4	Dry Fly ash silo	4.60	0.10
2.5	Cement silos (2nos. RCC silos)	8.50	0.10
2.6	Cement silo (1no. Steel silo)	1.05	0.05
	SUB TOTAL (2.0)	31.00	0.55
3. Auxiliary Services			
3.1	Switchyard & Main receiving substation	0.90	0.30
3.2	CCR, Technical office, Laboratory, etc.	3.80	0.00
3.3	MCC rooms & Load centres	2.10	0.10
3.5	Compressor house	0.45	0.08
3.6	Foundations & pedestals for belt conveyor galleries & transfer towers	1.50	0.00
3.7	Water storage (UG+OH) & Water treatment plant	1.10	0.10
3.8	Weigh bridges & Weigh rooms	0.05	0.15
3.9	BRU & truck tippler foundations with common ramp for receiving clinker & gypsum	1.65	0.35
3.1	Foundations & pedestals for Overhead cable galleries	0.45	0.00
3.11	Cable tunnels & trenches, etc.	0.20	0.00
	SUB TOTAL (3.0)	12.20	1.08
4. Office/ Non factory Buildings, etc.			
4.1	Administration & services office block	0.65	0.00
4.2	Time, security & dispatch offices block	0.20	
4.3	Executives' & workers' canteens	0.65	

Handwritten signature

Handwritten signature



LIE REPORT

JAYKAYCEM (CENTRAL) LIMITED

4.4	General store & yard	0.80	
4.5	Shift units/ washrooms (in general/common areas)	0.20	
	SUB TOTAL (4.0)	2.50	0.00
7.	Total civil cost (1.0+2.0+3.0+4.0)	63.55	4.23
8.	Deep foundations cost-provisioning (Indicative 5% lumpsum provisioning considered; Geotechnical investigations at proposed plant site not carried out yet)	3.80	0.20
9.	Indicative GST component on Civil works (average approx.18% of total civil cost considered for TEFR formulation purpose)	13.75	0.75
10.	Total Civil Works Cost (7.0+8.0+9.0)	81.10	0.95
Grand Total		82.05	

Notes:

1. The above estimation of cost is as per the TEFR prepared by HOLTEC consultancy. HOLTEC consultancy is very well-established consultancy for such type of works and have greatly established themselves in this sphere.
2. Building Plans have been prepared by HOLTEC consultancy only.
3. The Borrower has obtained the Building Plan approval and the fire NOC from the concern authorities. However, we have not been provided with the approved Building Plan for the Grinding Unit and only the building plan approval Letter is produced to us.
4. The concerned building plans and HOLTEC consultancy TEFR provided to us doesn't have individual measurements of various structures but consists of estimated Cost to be incurred for the individual buildings and same is considered as basis to analysis the building and structures.

[Signature]

[Signature]

[Signature]



As per Layout Plan provided by the borrower following buildings are proposed to be constructed at site:

LEGEND		IF IN DOUBT ASK	
S.NO.	GENERAL PLANT DESCRIPTION	±0.000M FFL CORRESPONDS TO (METER)	REMARKS
1.	BOX FEEDER FOR CLINKER	120.800M	
2.	CLINKER SILO	120.800M	
3.	STORAGE SHED	120.800M	
4.	CEMENT MILL HOPPERS	120.800M	
5.	CEMENT MILL BUILDING	120.800M	
6.	CEMENT MILL BAGHOUSE	120.800M	
7.	COAL DUMP HOPPERS AND CRUSHER	120.800M	
8.	SPARE	-----	
9.	HAG BUILDING	120.800M	
10.	FLYASH SILO	120.800M	
11.	CEMENT SILOS	120.800M	
12.	PACKING PLANT	120.800M	
13.	EMPTY BAGS GODOWN	120.800M	
14.	TRUCK LOADING PLATFORM	120.800M	
15.	CCR + LOAD CENTER + LAB + ADMIN BLDG.	120.800M	
16.	DOZER ENTRY	120.800M	
17.	EMERGENCY DUMP HOPPER	120.800M	
18.	GATE HOUSE	120.800M	
19.	ROAD WEIGH BRIDGE	120.800M	
20.	WEIGH BRIDGE CABIN	120.800M	
21.	WEIGH BRIDGE MATERIAL HANDING	120.800M	
22.	SEB RECEIVING SUB STATION & METERING ROOM	120.800M	
23.	COMP. ROOM BELOW CM BAG HOUSE	120.800M	
24.	AIR QUALITY MONITORING	120.800M	
25.	STORE	120.800M	
26.	SANITARY BLOCK	120.800M	
27.	CALCINED CLAY PLANT	120.800M	
28.	OIL STORAGE TANK	120.800M	
29.	GROUND WATER RECHARGING POINT	120.800M	
30.	WATER TANK AND PUMP ROOM	120.800M	
31.	PROJECT OFFICE	120.800M	
32.	OUTGOING LOGISTIC OFFICE	120.800M	
33.	TARPAULIN SHED PACKING PLANT	120.800M	
34.	TRUCK PARKING	120.800M	
35.	TRANSPORTER OFFICE	120.800M	
36.	DRIVERS CANTEEN AND REST ROOM	120.800M	
37.	SPACE FOR DG	120.800M	

Handwritten signature

Handwritten signature



Progress of Building and Civil Structures as per site visit dated 23rd February 2023 to Grinding Unit at Hamirpur:

Sr. No.	Description	September'22 Building progress %	December'22 Building progress %	September'22 Foundation progress %	December'22 Foundation progress %
1	Main Factory Building				
1.1	HAG supporting structure	60%	100%	90%	100%
1.2	Cement mill house & dedusting building	90%	100%	90%	100%
1.3	Packing plant, truck loading, bags godown	90%	100%	90%	100%
2	Silos, Hoppers, Storages, Covered Gantry, etc.				
2.1	linear & covered storage sheds for Gypsum, Pond ash & Coal	90%	100%	90%	100%
2.2	Clinker silo & transport supporting infrastructure	90%	100%	100%	100%
2.3	Support structure for cement mill hoppers (hoppers excluded)	95%	100%	95%	100%
2.4	Dry Flyash silo	95%	100%	100%	100%
2.5	Cement silos (2nos. RCC silos)	95%	100%	90%	100%
2.6	Cement silo (1no. Steel silo)	0.00	0%	0%	0%
3	Auxiliary Services				
3.1	Switchyard & Main receiving substation	80%	100%	70%	100%
3.2	CCR, Technical office, Laboratory, etc.	90%	95%	95%	100%
3.3	MCC rooms & Load centres	85%	100%	90%	100%
3.5	Compressor house	90%	100%	90%	100%
3.6	Foundations & pedestals for belt conveyor galleries & transfer towers	90%	100%	85%	100%
3.7	Water storage (UG+OH) & Water treatment plant	90%	100%	90%	100%
3.8	Weigh bridges & weigh rooms	90%	100%	90%	100%
3.9	BRU & truck tippler foundations with common ramp for receiving clinker & gypsum	95%	100%	95%	100%
3.1	Foundations & pedestals for Overhead cable galleries	85%	100%	90%	100%
3.11	Cable tunnels & trenches, etc.	60%	100%	60%	100%
4	Office/ Non factory Buildings, etc				
4.1	Administration & services office block	0%	95%	0%	95%
4.2	Time, security & dispatch offices block	50%	100%	50%	100%
4.3	Executives' & workers' canteens	0%	100%	0%	100%
4.4	General store & yard	0%	100%	0%	100%
4.5	Shift units/ washrooms (in general/common areas)	0%	100%	0%	100%

Note:

1. Nomenclature of September 2022 and December 2022 is mentioned for the Quarter period for which report is prepared.
2. The Physical progress captured in above table is based on approximate observations of status of structures constructed on site during our site inspection and our subsequent discussions held with the engineers with which the site visit was conducted. Thus, the above progress is on approximate basis which may vary from 5%-10%.
3. To summarise, the project construction work was going on full swing and satisfactory progress was observed during site visit and the project started the commercial operations. To support the fact we have been provided by the borrower with the letter intimating BSE and NSE about the Commencement of the Commercial operation and copy of invoice of Cement Bags supplied to customer. Work related to site development works, works of ancillary structure, painting works etc. is almost complete and is in final finishing stage.

Handwritten signature

Handwritten signature

Handwritten mark



2. PLANT MACHINERY & EQUIPMENT:

2.1 PROJECT 1: INTEGRATED UNIT (IU)

JCL proposes to install below mentioned machineries/Equipment at the project site:

- Crushers
- Stockpile stackers and reclaimers
- Clinker extraction system
- Steel for duct/chute/hoppers/chimneys
- Plant belt conveyors
- 4 nos of passenger lifts
- Compressors and dries
- HT motors
- LT motors
- Fire detection system
- Air conditioning
- Misc. electrical

For installing above listed machinery/Equipment, JCL has estimated Rs.1,285.24 Crore out of total project cost amounting to Rs.2970.29 Crore. Bifurcation of Rs.1,285.24 Crore is as below:

(Amount in Rs. Crore)

Details of Mechanical and Electrical Equipment's		
Sr. No.	Description	F.O.B.
1.	Total Cost of Mechanical and electrical equipment's	895.11
2.	Equipment for distribution of Power	148.63
3.	Waste heat recovery system (WHRS) based power plant	200.00
4.	Mining Machinery	41.50
Total		1285.24

Detailed breakup of **Mechanical and Electrical equipment's** and **Equipment for Distribution of power** is as below:

(Amount in Rs. Crore)

Details of Mechanical and Electrical Equipment's			
Sr. No.	Description	F.O.B.	F.O.R.
1.0	Mechanical Equipment		
1.1	Crushers		
1.1.1	Limestone crushing and wobbler	-	20.00
1.1.2	Coal Crushing	-	1.00
1.1.3	Additive/ Corrective Crusher		1.50

LIE REPORT

JAYKAYCEM (CENTRAL) LIMITED

1.2	Stockpiles stackers & Reclaimers including the following:		
1.2.1	Limestone Storage, Stacker & Reclaimer including shed	-	26.66
1.2.2	Corrective Storage Stacker & Reclaimer including shed	-	17.01
1.2.3	Coal storage stacker and reclaimer including shed	-	15.73
1.3	Material Grinding and Pyro Processing including the following:		
1.3.1	Raw Material and Coal Drying and Grinding including Baghouse	23.15	92.60
1.3.2	Blending Silo feed B/Ele, Silo, kiln feed, Clinkerisation (upto clinker silo extraction), Fine coal firing from silo extraction including ESP	25.00	100.00
1.3.3	Clinker transport to mill through DPC, Clinker drying & grinding (Up to cement silo feed B/E) including Bag house	28.00	42.00
1.4	Cement Silo's and packing plant		
1.4.1	Clinker extraction system	-	1.50
1.4.2	Cement extraction from cement silo up to rotary packers including steel cement silo		7.64
1.4.3	Packing, truck loaders and bulk loading.		8.60
1.4.4	Clinker loading to trucks		2.50
1.4.5	AFR system with Shed		20.77
1.4.6	Fly ash Silo	-	1.50
Sub-total of Main Machinery (1.0)		76.15	359.01
2.0	MECHANICAL AUXILIARY EQUIPMENT(S)		
2.1	Steel for Duct/ Chute/hoppers/chimneys 8,000 t @ Rs.46200/ t	-	36.96
2.2	Plant belt conveyors including belting 3,500 m @ Rs.45,000/ m	-	15.75
2.3	Over Land belt conveyor (OLBC) 000 m @ Rs.55,000/ m	-	
2.5	Refractory & Castable 8,000 t @ Rs.5,000/ t	-	28.00
2.6	Insulation 70,000 m2 @ Rs.1130/ sq. m	-	7.91
2.7	Lubricants	-	1.60
2.8	Passenger Lifts (4 nos)	-	1.50
2.9	Roots Blowers	-	
2.10	Compressors & Driers including piping	-	3.50
2.11	Misc. items like Water Tank, Water Pump, Water Piping, Compressed Air Piping, etc.	-	4.62
2.12	BRU & Truck Tippler (4 nos.)	-	2.80
2.13	Cranes/Hoists and other misc. items including HAG, N2 system etc.	-	6.50
Sub-total of Mechanical Auxiliary Equipment (2.0)		0	109.14
Total of Mechanical Equipment (1.0 + 2.0)		76.15	468.15
3.0	Electrical and Instrumentation		
3.1	HT Motors	-	9.60
3.2	LV & MV AC variable Speed Drives	-	15.05
3.3	LT Motors	-	6.27
3.4	Cross Belt Analyser, XRF, XRD, etc	2.50	4.81
3.5	Control & Automation and Field Instruments & Robo Lab	-	24.57
Total Electrical and Instrumentation (3.0)		2.50	60.30
Total Mechanical and Electrical equipment (1.0+2.0+3.0)		78.65	528.45

LIE REPORT
JAYKAYCEM (CENTRAL) LIMITED

4.0	Landed cost of equipment	
4.1	Imported equipment	
4.1.1	F.O.B Cost	78.65
4.1.2	Ocean Freight, Insurance, etc. @ 6 % of (4.1.1)	4.72
4.1.3	Basic import duty @ 7.5 % of (4.1.1 + 4.1.2)	6.25
4.1.4	IGST @ 18 % of (4.1.1 to 4.1.3)	16.13
4.1.5	Clearing/ Loading/ Inland freight, etc. @ 5 % of (4.1.1 + 4.1.2)	4.17
	Sub-total of imported equipment (4.1)	109.92
4.2	Indigenous Equipment	
4.2.1	F.O.R cost	528.45
4.2.2	GST @ 18 % on F.O.R.	95.1201
4.2.3	Freight, handling, insurance, etc. @ 5 % of 4.2.1	26.42
	Sub-total of indigenous equipment (4.2)	649.99
	Total landed cost of equipment (4.1 + 4.2)	759.91
5.0	Spare parts @ 5 % of F.O.B. + F.O.R.	30.35
6.0	Fabrication of Duct/ Chute/hoppers/chimneys 8,000 t @ Rs 20,000/ t	16.00
7.0	Erection, commissioning & supervision charges @ 12 % of (F.O.R. + F.O.B)	72.85
8.0	GST @18% on (6.0+7.0)	15.99
	Total cost of Mechanical and Electrical equipment	895.11
	TOTAL COST OF EQUIPMENT (4.1+ 4.2+5.0+6.0+7.0+8.0)	895.11

Adh

Adh

She



(Amount in Rs. Crore)

Equipment's for Distribution of Power			
Sr. No.	DESCRIPTION		F.O.R.
1.	Power distribution equipment		
1.1	132 kV Transmission line ~45 Km		22.50
1.2	132 kV yard at sub-station		1.00
1.3	Development charges/Security deposit		4.90
1.4	Supervision charges SEB (10% of line cost)		2.25
1.5	Incomer switchyard and power transformer		5.87
1.6	11 KV Switch board with Capacitor Bank		6.61
1.7	11/0.433 kV , Distribution transformer with bus duct		5.44
1.8	LT switchboards and bus trunkings		4.45
1.9	MCC & Push button Station		7.09
1.10	LV Capacitor		1.80
1.1	Capacitor and Reactor for 11 KV HT motors		1.80
1.12	LRS/GRR/GRS		1.80
1.13	Earthing, cable trays & Erection hardware		6.00
1.14	Cables - Power, Control & Instrumentation		18.18
1.15	Plant Illumination with LDB		3.72
1.16	Battery and Battery Charger with LRS		0.83
1.17	Ventilation System for Electrical Building		1.43
1.18	Air Conditioning		1.85
1.2	Fire Detection System		0.74
1.2	PA system for intercom and Telephone exchange		0.45
1.2	Mine Power Distribution		0.00
1.2	DG Sets for Construction (2 MW)		1.13
1.2	Construction Power		2.61
1.24	EMS/Synchronisation/load shedding		0.75
1.25	Non-plant buildings electrification		0.85
1.26	Misc. Electricals		0.50
	Sub total		104.55
2.0	Landed cost of equipment		
2.1	F.O.R cost		104.55
2.2	GST @ 18 % on F.O.R.		18.82
2.5	Freight, handling, insurance, etc. @ 5 % of 4.2.1		5.23
	Total landed cost of equipment		128.60
3.0	Spare parts @ 5 % of FOR cost		5.23
4.0	Erection, commissioning & supervision charges @ 12% of F.O.R.		12.55
5.0	GST @18% of 4.0		2.26
	Total cost of power distribution equipment		148.63

Apart from the above expenditure the borrower has also envisaged Waste heat recovery system (WHRS) amounting to Rs.200.00 Crore and mining machineries amounting to Rs.41.50 Crore.

Adh

Adh

Adh



MAJOR OBSERVATION IN RESPECT TO PHYSICAL PROGRESS OF INTEGRATED
UNIT, PANNA AS PER SITE VISIT DATED 24TH FEBRUARY 2023

1. Grinding Section of the integrated unit has started commercial operations and clinker manufacturing section also started commercial operations. All the major essential works in clinker manufacturing unit are finished and as informed by the borrower they have already started the Commercial Operation of the clinker section. Grinding unit commercial operations were verified during site visit and it was observed to be manufacturing cement under the brand name of JK super cement. Supporting photographs and information available in public domain for the same are attached below with this report.

Copies of Product dispatch invoices are also requested from the company's representative, however invoices are yet to be provided. The same will be incorporated in the final LIE Report. Apart from this, we have also analysed the Stream Turbine and Boiler of the subject unit appears to be in its final stage and is being readied for commissioning.

2. All the major machineries required for effective running of grinding unit and subsequent manufacturing of cement like VRM (Vertical Roller mill), HAG (Hot Air Gas unit), Cement Hoppers, Cement Silos, fly ash silo, Conveyor belt, Switchyard and Packing Plant were physically verified at the site and were found to be in a working condition.
3. During last LIE report for the quarter ending Sep., 22 we had received the copies of some major Purchase orders and invoices based on which the lender has made payments to the suppliers of various machineries installed in various location at project site. This is a very large-scale project with high quantity of major machines already installed at site. Therefore, physical verification of every machine installed at site is not possible.

To the best of our efforts, our team has done the sample verification of major machineries listed in the copies of PO provided to us by the bank which are essential for clinker production in Clinker unit. List of the essential major machineries which were verified during the last visit and report at site are as below:

- i. Roller Unit (Polycom)-001 by Thyssenkrupp Industries Pvt. Ltd. (Invoice No. 712737622)





- ii. Roller Unit (Polycom)-002 by Thyssenkrupp Industries Pvt. Ltd. (Invoice No. - 712736781)
- iii. Kobelco Crawler Crane-CKL 2600i (Invoice No.202122DOM/057)
- iv. ONAN Power Transformer 132/11.5 KVA (Tax Invoice No.1195008371)
- v. Distribution transformer 11/0.433 KV (Tax Invoice No.1195008378)
- vi. RoboLab for Sample Testing by Insmart systems (PO. No. 6700000618-Dated: 06/11/2021)
- vii. Silos and Packing & Loading Package Design, Eng., and Supply of Silos and Packing and Loading System for 8000 TPD Integrated Cement Plant at Panna (M.P.)
- viii. P&V System by Pioneer Pollution control & air systems Pvt. Ltd. (PO. No. 6700000821 Dated: 21/12/2021)
- ix. Clinker Cooler Fans by IKN Engineering (I) Pvt. Ltd. (PO. No. 6700000050 Dated: 11/05/2021)
- x. Control & Relay Panel by Schneider Electric India Private Limited (PO. No. 6700000905 Dated: 10/01/2022)
- xi. Turbine & Generator by Siemens Limited (PO. No. 6700000178 Dated: 14/06/2021)
- xii. Limestone, Coal & Corrective Stacker-Reclaimer by TAKRAF India Private Limited (PO. No. 6700000003 Dated: 12/04/2021)
- xiii. Dump Truck by VE Commercial Vehicles Limited (PO. No. 6700000939 Dated: - 18/01/2022)
- xiv. Rotary Pneumatic Cut Off Gate by Beumer India Pvt. Ltd. (PO. No. 6700000001 Dated: 12/04/2021)
- xv. Belt Bucket Elevator by Thyssenkrupp Industries Pvt. Ltd. (PO. No. 6700000004 Dated: 15/04/2021)
- xvi. Limestone Crusher by Larsen & Toubro Ltd. (PO. No. 6700000009 Dated: 17/04/2021)
- xvii. Truck Tippler (CAP. 100 T) by Larsen & Toubro Ltd. (PO. No. 6700000009 Dated: 17/04/2021)
- xviii. BRU - Drive Module by Larsen & Toubro Ltd. (PO. No. 6700000009 Dated: 17/04/2021)
- xix. Main Drives and Motors by Bharat Heavy Electricals Ltd. (PO. No. 6700000265 Dated: 20/07/2021)
- xx. Cement Mill and Coal Mill by Loesche India Pvt Limited (PO. No. 6700000556 Dated: 22/10/2021)
- xxi. Chain elevators by Mahindra Tsubaki Conveyor Systems Pvt. Ltd. (PO. No. 6700000369 Dated: -26/08/2021)



4. The physical progress of the machineries has been tracked as per random verification of machineries based on the package material (PM) number also as mentioned in the list of machineries delivered to the site provided by the borrower. However, during site visit we have verified the erection of major Machineries at the site in both the units which is also discussed above. Therefore, Physical progress captured is based on approximate visual observations only and taking reference from the list of machineries provided by the borrower and our subsequent discussions held with the engineers with whom the site visit was conducted. Thus, the above progress may vary from 5%-10%.

Note: -

Snapshots of the machineries verified at the site through the PO and Invoices are attached in the Annexure-"01" of the Report.

5. Apart from the machineries listed above, below listed essential machineries were also observed during site visit to integrated unit.

- Bulk Loading Bin/Hoppers
- Base frame
- Kiln Shell cooling fans for Kiln
- Girth Gears for Kiln
- Burner for Kiln
- EOT Crane in Raw mills
- Air compressors for raw mill
- Bag filter fans for raw mill
- Cooling air fans for raw mill
- Chain conveyors and rollers at various location
- Tons of ducts and chutes
- Small motors at various locations
- Gearbox in raw mills
- Parts of cement machineries
- Induction motor in raw mills
- Discharge hoods at multiple locations
- Feed bins manual trolley
- Lift in CCR building
- Air combustions chambers
- Electrical and automation works
- Robolab equipment's for testing samples
- SCADA System in CCR building
- Data servers in server room in CCR building
- Turbine in TG building
- Impeller fans in ESP building
- Weigh bridges of 100 t capacities.
- HAG Furnace in Cement mill building
- Hot air generator system in cement mill building
- Tubes in Air cooled condenser building
- A Frames for ACC building
- Hot air generator system in Cement mill



- Fans for cooler building
- Coal mill stacking
- Terminal boxes
- Lab equipment's
- Stability chambers in laboratories
- Pumps and motors in Water treatment plant
- Cyclone separator in cement mill
- Interconnecting chutes in cement mill
- Nitrogen storage tank in coal mill
- Cranes at various locations
- Stacker and reclaimers
- EOT cranes
- Rails for Stacker reclaimers movement
- Other small and miscellaneous machineries.

2.2 PROJECT 2: GRINDING UNIT (GU)

JCL proposes to install below mentioned Machineries/Equipment:

- Material conveying system
- Material receiving system
- Passenger lifts
- Compressors and dryers
- HT Motors
- LT motors
- Auxiliary bag filters
- LT Switchboard and trunking
- UPS, Battery and Battery charger
- Air conditioning system
- DG Set
- Other misc. electrical

Handwritten signature

Handwritten signature

Handwritten mark



For installing above listed machineries/Equipment, JCL has estimated Rs.211.63 Crore out of total project cost amounting to Rs.2970.29 Crore. Bifurcation of Rs.211.63 Crore is as below:

(Amount in Rs. Crore)

Details of Mechanical and Electrical Equipment's			
Sr. No.	Description	F.O.B.	
1.	Total Cost of Mechanical and Electrical equipment (Net of GST)	149.30	
2.	GST Component on P&M	24.50	
3.	Equipment for Distribution of Power (Net of GST)	25.60	
4.	GST component on power distribution equipment	4.20	
5.	Equipment foundations	4.23	
6.	Secondary equipment		
6.1	Laboratory equipment and Setup	0.85	
6.2	Firefighting equipment and hydrant system	0.40	
6.3	Water treatment system	0.50	
6.4	Multi utility equipment	1.30	
6.5	Weighbridges	0.75	
	Grand Total	211.63	

Detailed breakup of **Mechanical and Electrical equipment's** and **Equipment for Distribution of power** is as below:

(Amount in Rs. Crore)

Details of Mechanical and Electrical Equipment's				
Sr. no.	Description	F.O.B.		F.O.R.
1.0	Mechanical Equipment			
1.1	Gypsum & Pond ash handling, storage and transport to mill feed hoppers	-		0.75
1.2	Dry Fly Ash handling, transport, storage & feeding to mill	-		1.50
1.3	Coal handling, storage, feeding and transport (including HAG system)	-		2.05
1.4	Clinker transport, handling, storage, extraction & feeding system	-		2.25
1.5	Clinker grinding circuit & feeding to cement silos	24.00		36.00
1.6	Cement mill de-dusting	-		6.00
1.7	Cement extraction from silos up to packers	-		3.10
1.8	Packing, loading & dispatch (2 packers, 6 truck loaders and 1 bulk loader)			8.10
	Sub-total of Main Machinery (1.0)	24.00		59.75
2.0	MECHANICAL AUXILIARY EQUIPMENT(S)			
2.1	Structural Steel for sheds, hoppers, conveyors, ducts, chutes, etc. (approx. 2,250 t @Rs.50,000/ t)	-		11.25
2.2	Material conveying system (approx.1200m @Rs.40,000/ m)			4.80
2.3	Insulation (approx.8,500sqm @Rs.1000/ sqm)	-		0.85

LIE REPORT

JAYKAYCEM (CENTRAL) LIMITED

2.4	Auxiliary bag filters (approx. 12nos.)	-	0.60
2.5	Lubricants	-	0.15
2.6	Material receiving system (Bulk receiving units with truck tippler facility, 2 nos.)	-	2.10
2.7	Passenger lift (for CCR)	-	0.25
2.8	Roots blowers	-	0.35
2.9	Compressors & dryers	-	0.60
2.10	Misc. items like water pump & pipeline, compressed air piping, etc.	-	0.60
2.11	Cranes/Hoists and other miscellaneous items, etc.	-	1.00
	Sub-total of Mechanical Auxiliary Equipment (2.0)	0.00	22.55
	Total of Mechanical Equipment (1.0 + 2.0)	24.00	82.30
3.0	Electrical and Instrumentation		
3.1	HT motors	-	2.35
3.2	LV & MV AC variable Speed Drives	-	1.65
3.3	LT motors	-	1.05
3.4	Table-top XRF	-	0.70
3.5	Control & Automation	-	2.60
	Total Electrical and Instrumentation (3.0)	0.00	8.35
	Total Mechanical and Electrical equipment (1.0+2.0+3.0)	24.00	90.65
4.0	Landed cost of equipment		
4.1	Imported Equipment		
4.1.1	F.O.B. Cost	24.00	
4.1.2	Provisioning for Ocean Freight, Insurance, etc. (approx.@6% of 4.1.1)	1.45	
4.1.3	Basic Import Duty provision (approx. @7.5% of 4.1.1 & 4.1.2)	1.90	
4.1.4	GST (all taxes assumed to be clubbed under GST, approx.@18% of 4.1.1 to 4.1.3)	4.90	
4.1.5	Clearing/ Loading/ Inland Freight, etc. (approx.@5% of 4.1.1 + 4.1.2)	1.25	
	Sub-total of Imported Equipment (4.1)	33.50	
4.2	Indigenous Equipment		
4.2.1	F.O.R. cost	90.65	
4.2.2	GST provisioning on F.O.R. cost (@18% of 4.2.1)	16.30	
4.2.3	Provisioning for freight, handling, insurance, etc. (approx.@5% of 4.2.1)	4.55	
	Sub-total of Indigenous Equipment (4.2)	111.50	
	Total Landed Cost of Equipment (4.1 + 4.2)	145.00	
5.0	Provisioning for Spares (approx. @5% of F.O.B. & F.O.R. landed cost)	7.25	
6.0	Fabrication of Str. Steel as in 2.1 above (2,250 t @Rs.20,000/ t)	4.50	
7.0	Erection, Commissioning & Supervision Charges (approx.@12 % of F.O.R. + F.O.B.)	13.75	
8.0	GST on Fabrication, erection & supervision charges (approx.@18% on (6.0+7.0))	3.30	
	Total cost of Mechanical and Electrical equipment	173.80	
A	Total landed cost of equipment	173.80	
C	GST component on Plant & Machinery (approx. provisioning)	24.50	
B	Total landed cost of equipment (Net of GST)	149.30	

(Amount in Rs. Crore)

(Details of Power Distribution Equipment's)				
Sr. no.	Description	F.O.B.	F.O.R.	
1.	Power distribution equipment			
1.1	Transmission line from Grid substation (33kV, approx.6 km)	-	3.60	
1.2	Incomer switchyard & power transformer	-	2.00	
1.3	6.6 kV switchboard	-	1.80	
1.4	6.6 /0.433 kV distribution transformer	-	1.00	
1.5	LT switchboard & trunking	-	1.20	
1.6	MCC & push button Station	-	2.10	
1.7	LV capacitors & control panel	-	0.35	
1.8	Lighting transformer & main lighting distribution board	-	0.60	
1.9	Cables (Power, Control & Instrumentation)	-	3.75	
1.10	Construction power cables	-	0.35	
1.11	Earthing, lighting protection & erection hardware		1.50	
1.12	Plant Illumination	-	0.15	
1.13	UPS, battery & battery charger	-	0.25	
1.14	Ventilation system for electrical buildings	-	0.20	
1.15	Air conditioning	-	0.20	
1.16	PA system for intercom	-	0.05	
1.17	Fire detection system	-	0.15	
1.18	DG set for construction & emergency power supply	-	1.25	
1.19	Miscellaneous electrical	-	0.25	
	Sub-total (1.0)	-	20.75	
2.0	Landed cost of equipment			
2.1	Imported Equipment			
2.1.1	F.O.B. Cost		0.00	
2.1.2	Ocean Freight, Insurance, etc. (approx.@6% of 2.1.1)		0.00	
2.1.3	Basic Import Duty (@7.5% of 2.1.1 & 2.1.2)		0.00	
2.1.4	GST (all taxes assumed to be clubbed under GST, approx.@18% of 2.1.1 to 2.1.3)		0.00	
2.1.5	Clearing/ Loading/ Inland Freight, etc. (approx.@5% of 2.1.1 + 2.1.2)		0.00	
	Sub-total of Imported Equipment (2.1)		0.00	
2.2	Indigenous Equipment			
2.2.1	F.O.R. cost		20.75	
2.2.2	GST provisioning on F.O.R. cost (@18% of 2.2.1)		3.75	
2.2.3	Provisioning for freight, handling, insurance, etc. (approx.@5% of 2.2.1)		1.05	
	Sub-Total (2.0)		25.55	
	Total Landed Cost of Equipment (2.1 + 2.2)		25.55	
3.0	Provisioning for Spares (approx. @5% of total landed cost)		1.30	
4.0	Erection, Commissioning & Supervision Charges (approx.@12 % of 2.1.1 + 2.2.1)		2.50	
5.0	GST on erection & supervision charges (approx.@18% of 4.0)		0.45	

[Signature]

[Signature]



A.	Total landed cost of Power Distribution Equipment (2.0+3.0+4.0+5.0)	29.80
B.	GST component on Power distribution (approx. provisioning)	4.20
C.	Total landed cost of Power Distribution Equipment (Net of GST)	25.60

Note: We have verified some major contracts signed by Borrower at Bank of Baroda located in Kanpur during our site visit dated 08th November 2022. Copies of the same have been provided to us. To the best of our efforts, we have verified the delivery status of those machines on sample basis and as per our observations they were found to be delivered to the project site and some were also in functioning state since grinding section of Integrated unit is already commissioned. Details regarding the same is also captured above in this report in the Machinery progress Section.

**MAJOR OBSERVATION IN RESPECT TO PHYSICAL PROGRESS OF GRINDING UNIT
AT HAMIRPUR AS PER SITE VISIT DATED 23rd FEBRUARY 2023**

- Grinding unit (Hamirpur) has started its commercial production on 25th November 2022. Supporting invoice of dispatch are attached below with this report.
- All the major machineries required for effective running of grinding unit and subsequent manufacturing of cement like VRM (Vertical Roller mill), HAG (Hot Air Gas unit), Cement Hoppers, Cement Silos, fly ash silo, Conveyor belt, Switchyard and Packing Plant were physically verified at the site and were found to be installed.
- The Switchyard of this unit is charged with electricity for running of machines.
- We have received the copies of some major Purchase orders and invoices from the lender based on which the lender has made payments to the suppliers of various machineries installed in various location at project site. This is a very large-scale project with high quantity of major machines already installed at site.

To the best of our efforts, our team has done the sample verification of major machineries listed in the copies of PO provided to us by the bank which are essential for Grinding Unit. List of the essential major machineries which were verified during the last visit and report at site are as below:

- Gearbox with Soul Plate and Foundation BO LT Equipment's by Losche Mill (IGM No 2320614/30/08/2022).



- ii. Motor Control Center by Schneider Electric India Private Limited (Tax Invoice No.: 1195008909).
- iii. 2500KVA Distribution transformers by Schneider Electric India Private Limited (Tax Invoice No. 1195008378).
- iv. 18/20 MVA Power transformer by Schneider Electric India Private Limited (Tax Invoice No. 1195008449).

Note: Snapshots of the machineries verified at the site through the PO and Invoices are attached in the Annexure-"02" of the Report.

5. Apart from the machineries listed above below listed essential machineries were also observed during site visit to integrated unit.

- | | |
|---|-----------------------------------|
| • Laboratory equipment's in CCR/ Technical building, SCADA, UPS | • Hot Gas generators |
| • Conveyor belt at multiple location | • Filter carbon and dosing system |
| • Bag filters | • Pumps in water treatment plant |
| • ID fans | • Bag filters |
| • Spiral Chutes | • Cement mill foundation frame |
| • Axial flow fans | • Clinker mill frame |
| • Bulk loading equipment's | • Clinker mill hood |
| • Truck loading machines | • Bucket elevators |
| • High pressure fans | • Cement mill fans |
| • Electric hoist at various locations | • Vent dedusting piping |
| • Air receivers and compressors | • Gear box in cement mill |
| • Packing plant equipment's | • Passenger lifts in CCR building |
| • VFD panels at various locations | • Weighbridges |
| • Induction Motors | • Distribution transformers |
| • Cement mill motor | • Transformer mounting rails |
| • Firefighting equipment's | • Main power transformer |
| • Sewage treatment plants | • Control panel and switches |
| | • Other small and Misc. equip. |

Handwritten signature

Handwritten signature



PART D

PROJECT CONSULTANTS, CONTRACTORS & SUPPLIERS

The borrower has provided the list of Contractors hired in the project for project site at Hamirpur, Uttar Pradesh and Project site at Panna, Madhya Pradesh. As per the list of contractors provided to us the borrower has signed agreements amounting to Approx. Rs.1066 Crore which includes agreements signed for Hamirpur project amounting to approx. Rs.89 Crore and agreements signed for Panna project amounting to Rs. 977 Crore. Details of vendors is as below:

(Amount in Rs. Crore)

AGREEMENTS FOR GRINDING UNIT AT HAMIRPUR, UTTAR PRADESH			
Description	Vendor	Agreement Amount	
LOI For environment Clearance for GU at Hamirpur	Environment and technical Research centre, Lucknow	0.09	
Preparation of TEFR for Under construction GU At Hamirpur, UP	Holtec consulting Pvt. Ltd.	0.08	
Engg. Consultancy	Holtec consulting Pvt. Ltd.	1.55	
Raw mill and Cement mill for Hamirpur	Loesche (India Part)	39.38	
Raw mill and Cement mill for Hamirpur	Loesche (Foreign Part)	28.91	
Boundary wall construction	M/s Vishal Enterprises	1.45	
Packing plant for Hamirpur	Beumer	14.91	
Engg. Services	Loesche, India	2.94	
Grand Total as During 1st LIE Report			89.31

(Amount in Rs. Crore)

AGREEMENTS FOR INTEGRATED UNIT AT PANNA, MADHYA PRADESH			
Description	Vendor	Agreement Amount	
Boundary wall construction	Apex Precast	0.74	
Topographical Wall Construction	RK Consultants and Contractors	0.24	
Consultancy for Water lifting from ken river	Vexl Environ Project private limited	0.43	
Master plan , architectural , landscape design and interior design services for panna colony	R+D Studio	0.61	
3.15 MVA 33.0.433 KVA Transformer	Voltamp	0.32	
Supply of TMT Bar	TATA Steel	1.69	
500 KVA DG Set	Sudhir Power limited	0.29	
Brick masonry Boundary wall work at panna site	Jay shree mahakal contractor	0.60	
Crushing system	L&T	23.64	
WHRS	Thermax	99.50	
ESP and Bag hOuse	Himenviro	21.25	
Crushing system 2 years spare	L&T	0.96	
Weigh Bridge 100 MT-4Nos.	Rice lake weighing systems India Limited	0.56	

LIE REPORT

JAYKAYCEM (CENTRAL) LIMITED

Engg. services	Loesche	4.07
Civil stacker, reclaimers, Pyro, blending and clinker silo, mech. Stacker reclaimers	KEC International limited	97.71
TMT supply-4000MT/PMC Services	KEC International limited	20.64
Mechanical fabrication erection for Pyro	Hajee AP Bava	53.50
PMC services	Hajee AP Bava	1.50
Civil and structural work, WHRS, Cement Mill, packing plant, Cement mill silo and Fly ash silo	Buildwell roject india pvt. Limited	29.99
Site grading and levelling work at panna	Karni Construction	2.27
Civil consultancy order	SecMec	2.75
Road and Drainage work	Karni construction	12.83
Mech. & E&I Consultancy	Holtec	6.15
Civil work for workshop, Project office and Weighbridge	Shree ram associates	2.53
Piling works	Parul foundation	2.66
Pre-Cast Boundary wall work at panna site	Tirupati Cement articles	0.89
Cooler for Pyro	IKN engineering India Pvt. Ltd.	28.95
Raw mill and pyro	Thyssen	143.81
Raw mill and cement mill for Panna	loesche (India Part)	73.13
Raw mill and cement mill for Panna	loesche (Foreign Part)	25.97
Packing plant for Panna	Beumer	21.99
Pre-cast boundary wall work at panna site	RKB Enterprise	0.81
Precast boundary wall	Maharishi parashar Buildtech LLP	0.44
Precast boundary wall	Mohira precast Narsingpur	0.45
stacker and reclaimers	Takraf	34.55
Precast boundary wall	Tiranag precast	0.34
Construction cable	Havells india Limited	0.57
Construction of guest house and hostel block	M/s Asiatic	4.59
Civil piling work	M/s KEC	97.71
Mineral exploration in Kakra block	M/s GDS India	1.97
Procurement of steel	SAIL Jabalpur	15.22
Boundary wall construction	Amit singh Construction Borrower	0.50
BLS type ambulance	CK Motor	0.18
Water lifting arrangement from ken river	M/s aanjana pump services	3.15
hiring of hydraulic drilling rig	M/s National infra projects	0.27
Hiring of 2nd Hydraulic drilling rig	M/s National infra projects	0.27
Supply of 28mm TMT	JSPL	2.64
Supply of MS Plate	Shakti steel	0.79
Oxygen/Nitrogen plant capacity 80 Cu. M	Sanghi organisation, Mumbai	1.02
Rain protection cover	M/s ARDEE engineering	40.00
Service contract for steel procurement	Shree Ganpatlal omkarlal agarwal and borrower	1.95
Supply of Dry Fly Ash	Ramesh chand grover	0.43

Rohit

Adi



Civil structural work-Plant buildings	M.s kamal Builders	15.25
Civil structural work-Crusher section	M/s Karni	9.23
Bought out items	Beumer	8.31
Bought out items	Mahindra tsubaki	5.65
Bought out items	Tsubaki	2.32
Bought out items	Beumer Germany	4.83
132 KV Transmission line	Suresh techno (India) LLP	21.00
Turbine for WHRS	Siemens	12.90
Steel supply	SAIL Indore	3.37
Site grading and levelling works	M/s Amit singh construction	0.70
Construction of Service road	M/s Amit singh construction	0.43
Supply and installation for pre-fabricated security barrack	M/s tinny Craft	0.63
Security services	SIS	1.98
Grand Total as During 1st LIE Report		976.60

Note:

The above list in respect of agreements was provided to us during our first LIE report. Also, as informed by the borrower, they have not signed any major agreement after the first LIE Report.

The above information has been incorporated on the basis of details provided by the borrower. However, this is a very large-scale project with high quantity of major machines already installed at site.

We have received the copies of some major Purchase orders and invoices from the lender during our visit for the September'22 quarter based on which the lender has made payments to the suppliers of various machineries installed in various location at project site. The List of PO's provided to us by the Borrower is attached as Annexure-"3" in the later part of the Report. During our visit to the Plant for the September quarter we have verified the Machineries randomly on the basis of these PO and agreement provided.



PART E

PROJECT COST & MEANS OF FINANCE

- 1. TOTAL PROJECT COST:** Jaykaycem (Central) Limited has estimated the Total Project Cost amounting to Rs.2970.29 Crore which has been proposed to be funded in DER of 1.30 i.e. approx. 43% Equity and 57% Debt. Details of Rs.2970.29 Crore is as below:


(Amount in Rs. Crore)

Sr. No.	Particulars	Integrated Unit	Grinding Unit	Common expenses	Amount
1.	Land and Site Development	474.95	22.70	-	497.65
2.	Buildings and Civil Structures	378.63	82.05	-	460.68
3.	Plant and Machinery	1285.24	211.63	-	1496.87
4.	Engineering & know how	11.00	4.00	-	15.00
5.	Expense on training and foreign technicians	7.50	0.50	-	8.00
6.	Miscellaneous Fixed assets	30.17	2.10	-	32.27
7.	Pre-operative expenses including during IDC	-	-	247.78	247.78
8.	Contingency@7.5%	-	-	197.10	197.10
9.	Margin money for working capital	-	-	14.94	14.94
Total Project Cost		2187.50	322.98	459.82	2970.29

Observations & Comments:


- The basis of the above estimated cost of Project is as per the estimates provided by the Jaykaycem (Central) Limited and TEFR prepared by HOLTEC Consultancy.
- Details of Project cost are covered in PART C of this report.

COST OF PROJECT (Rs. 2970.29 Crore)



2. CURRENT STATUS & TOTAL EXPENDITURE INCURRED TILL DATE: Details of the expenditure in the Table below is recorded for the expenditure incurred up to 31st December 2022:-

SR. NO.	PARTICULARS	TOTAL ESTIMATED COST	INCURRED TILL 30.09.2022	CURRENT STATUS OF WORK AND REMARKS
		(All figures in cr.)		
1.	Land & Site Development	Allocated Amount	497.65	As per CA certificate dated 31 st December 2022 with UDIN. 23424004BGVNOI8882 the borrower has shown an expenditure amounting to Rs. 377.86 Crore towards land and site development which has been relied upon as explained above in section xxx of the report.
		Expenses incurred up to last LIE report	353.50	
		Incurred up to period ending December 2022	377.86	
		Expenditure approved under his head	NA	
2.	Building & Civil Structures	Allocated Amount	460.68	As per the breakup of expenditure mentioned in CA certificate dated 31 st December 2022 with UDIN. 23424004BGVNOI8882, a lumpsum expenditure has been shown towards Building and Civil structures and Plant and Machineries together as single line item. Therefore, we have relied on the expenditure given by CA for the expenditure incurred towards Building & civil cost and purchase/Fabrication of machineries.
		Expenses incurred up to last LIE report	1992.26	
		Incurred up to period ending December 2022	2183.74	
		Expenditure approved under his head	NA	
3.	Plant and Machinery	Allocated Amount	1496.87	As per CA certificate and our subsequent discussion with the borrower the cost incurred towards plant and machinery has been clubbed in Building and civil structures only as shown above.
		Expenses incurred up to last LIE report	NA	
		Incurred up to period ending December 2022	NA	
		Expenditure approved under this head	NA	



Rahul

[Signature]



LIE REPORT
JAYKAYCEM (CENTRAL) LIMITED

4.	Engineering and Now How	Allocated Amount	15.00	As per CA certificate dated 31st December 2022 with UDIN. 23424004BGVNOI8882 the borrower has incurred Rs. 83.12 Cr. towards Engineering Know How which also includes expenses towards training and foreign technicians which was Rs. 96.53 Cr. during the 5 th LIE Report of September 2022 Qtr. as per e-mail dated 01-05-2023 by the company management, the expenses booked under the head Pre-operative/Engineering & know how/Training & foreign technician expenses incurred till Sept. 2022, later on transferred to Plant & Machinery/Building & Civil Structure/Misc. fixed assets etc. as per the nature of expenses. Thus, the amount as per Latest available CA Certificate is considered.
		Expenses incurred up to last LIE report	96.53	
		Incurred up to period ending December 2022	83.12	
		Expenditure approved under his head	NA	
5.	Expense on training and foreign technicians	Allocated Amount	8.00	The expenditure towards the same is already included in expenses shown towards engineering know how.
		Expenses incurred up to last LIE report	NA	
		Incurred up to period ending December 2022	NA	
		Expenditure approved under his head	NA	
6.	Miscellaneous Fixed assets	Allocated Amount	32.27	The expenditure towards the same is already included in expenses shown towards Building and civil cost.
		Expenses incurred up to last LIE report	NA	
		Incurred up to period ending December 2022	NA	
		Expenditure approved under his head	NA	
		Allocated Amount	247.78	

[Signature]

[Signature]



LIE REPORT


JAYKAYCEM (CENTRAL) LIMITED

7.	Pre-operative expenses including during IDC	Expenses incurred up to last LIE report	37.02	As per CA certificate dated 31 st December 2022 with UDIN. 23424004BGVNOI8882 the borrower has incurred Rs. 63.88 Crore towards IDC. The same is considered as per CA Certificate only.
		Incurred up to period ending December 2022	63.88	
		Expenditure approved under his head	NA	
8.	Contingency@ 7.5%	Allocated Amount	197.10	No expenditure has been incurred towards this head.
		Expenses incurred up to last LIE report	NA	
		Incurred up to period ending December 2022	NA	
		Expenditure approved under his head	NA	
9.	Margin money for working capital	Allocated Amount	14.94	As per CA certificate dated 31 st December 2022 with UDIN. 23424004BGVNOI8882 the borrower has incurred Rs. 92.43 Crore towards IDC. The same is considered as per CA Certificate only.
		Expenses incurred up to last LIE report	NA	
		Incurred up to period ending December 2022	92.43	
		Expenditure approved under his head	NA	
5.	Total	Allocated Amount	2,970.29	In this table, we have given a general overview of the project based on the expenses shown by chartered accountant in their CA certificate dated 31 th December 2022 with UDIN. 23424004BGVNOI8882 and construction progress observed during site visit. In regard to approving the expenditure, LIE has not specifically commented due to certain limitation as already mentioned above in the report. As
		Expenses incurred up to last LIE report	2,479.71	
		Incurred up to period ending December 2022	2,801.03	
		Expenditure Approved	NA	

Rahul

Abh

✓



					<p>the capital work is in progress, the exact bifurcation of the expenditure is not possible, however the borrower has informed that once the entire expenditure is capitalized during the audit, the same will be provided to the lead lender.</p> <p>Based on construction progress observed during site visit, the project has already achieved Commercial Operations and is running successfully only few ancillary activities such as connecting roads etc. are in progress. Sufficient number of Labours were observed to be working during site visit</p>
--	--	--	--	--	--

3. SOURCES OF FINANCE & UTILIZATION OF FUNDS: The Project cost mentioned above has been planned to be covered from following resources:

(Amount in Rs. Crore)

PARTICULARS	ENVISAGED MEANS OF FINANCE
Promoter's Contribution (Equity)	1,290.29
Term Loan (Debt)	1,680.00
TOTAL	2,970.29


[Signature]

[Signature]

[Signature]



MEANS OF FINANCE (Rs.2970.29 Crore)



(Amount in Rs. Crore)

PARTICULARS	PLANNED AMOUNT	AMOUNT INFUSED UP TO 31.12.2022	BALANCE
Promoter's Equity	1,290.29	1,244.72	45.57
Term Loan from Bank	1,680.00	1,455.00	225.00
SUB-TOTAL	2,970.29	2,699.72	270.57
Less: (Balance in Bank Account)	-	39.95	39.95
Net Total	2,970.29	2,659.77	310.52
Others (Project Creditors)	-	141.26	-141.26
Grand Total	2,970.29	2,801.03	169.26

Source: As per CA Certificate dated 31st December 2022 with UDIN: 23424004BGVNOI8882

Comments:

As per CA Certificate the borrower has made an expenditure on the project amounting to Rs. 2,801.03 Crore on the project till 31th December 2022 which includes Project creditors amounting to Rs. 141.26 Crore.

[Signature]

[Signature]

[Signature]



PART F

STATUTORY & REGULATORY APPROVALS, CLEARANCES & NOC

INTEGRATED UNIT (IU) PROJECT SITE, PANNA, MADHYA PRADESH				
Sr. No.	NAME OF LICENSE/ REGISTRATION	PURPOSE	DATE OF ISSUE	Current Status
	ISSUING AUTHORITY		LICENCE NO.	
1.	Building Plan Approval Letter	Approval of building plans	13/05/2022	Approval for the Building Plan is obtained by the Company from the competent Authority.
	State PWD		-	
2.	Environment Clearance	Approval as per environment guidelines in the area	14/10/2020	As on date the clearance is valid and will be valid up to 13/10/2027
	Ministry of Environment, Forest and Climate Change		F. No. IA-J-11011/224/2016-IA.II(I)	
3.	Environment Clearance	Approval as per environment guidelines in the area	01/11/2021	As on date the clearance is valid
	Ministry of Environment, Forest and Climate Change		J-11015/80/2020/IA.II(M)	
3.	Consent to Establish	Approval as per Pollution norms applicable in that area	17/12/2020	As on date the clearance is valid and will be valid up to 30/09/2025
	MP State Pollution control board		CTE-52637	
4.	Provisional Fire NOC	Approval of fire protection technique in the project	20/07/2022	Provisional Fire NOC already obtained by the Company.
	State Fire authority		Registration No. 6100006190	
5.	Groundwater Abstraction Clearance	Approval for groundwater abstraction for construction purpose	05/02/2020	As on date of CA certificate the NOC is active and was valid up to 30/01/2022. The company has applied for the renewal of approval vide application No. 21-4/863/MP/IND/2019.
	Central Groundwater Authority		CGWA/NOC/IND/ORIG/2020/7350	

LIE REPORT

JAYKAYCEM (CENTRAL) LIMITED

6.	IEM Certificate	Industrial	05/08/2021	As on date IEM Certificate is valid.
	Ministry of Commerce and Industry	Entrepreneurs memorandum	1407/SIA/IMO/2016	
7.	Power Connection	Approval for Power connection	-	35MVA of power supply has been started.
	State Power Authority		-	

Observations & Comments:

- Company has obtained majority of the important Approvals

GRINDING UNIT (GU) PROJECT SITE, HAMIRPUR, UTTAR PRADESH

Sr. No.	NAME OF LICENSE/ REGISTRATION	PURPOSE	DATE OF ISSUE	CURRENT STATUS
	ISSUING AUTHORITY		LICENCE NO.	
1.	Building Plan Approval Letter	Approval of building plans	28/02/2022	As informed by the borrower and the document Provided to us. The borrower has obtained the Building Plan approval from the assistant director of Factories, U.P.
	Assistant director of Factories, U.P.		Site Plan No. PBP00000185	
2.	Environment Clearance	Approval as per environment guidelines in the area	29/09/2021	As on date the clearance is valid and will expire on 28/07/2028
	Ministry of Environment, Forest and Climate change		202/Parya/SEIAA/6109/2021	
4.	Consent to Establish	Approval as per Pollution norms applicable in that area	01/09/2021	As on date the NOC is valid and will expire on 29/08/26.
	UP State pollution control board		133698/UPPCB/Banda (UPPCBRO) /CTE/Hamirpur/2021	
3.	Provisional Fire NOC		20-04-2022	

[Signature]

[Signature]

[Signature]



LIE REPORT
JAYKAYCEM (CENTRAL) LIMITED

	State fire Authority	Approval of fire protection technique in the project	UPFS/2022/48495/HRP/HAMIRPUR/78/CFO	The Company has obtained the Provisional Fire NOC from the competent Authority
4.	Groundwater Abstraction Clearance	Approval for groundwater abstraction for construction purpose	Dated 08/01/2022	As on date the NOC is active and will be valid up to 15/12/2026
	Central Groundwater Authority		NOC No.: NOC031442	
5.	IEM Certificate	Industrial	13/01/2021	As on date the IEM Certificate is valid
	Ministry of Commerce and Industry	Entrepreneurs memorandum	54/SIA/IMO/2021	
6.	Power Connection	Power connection for construction works	13/04/2021	Borrower has obtained Power connection for 24 MVA load.
	State Power Authority		-	

Observations & Comments:

1. Project is compliant with the majority of the important Approvals.

[Signature]


[Signature]



PART G

PROJECT SCHEDULE & CURRENT STATUS

IMPLEMENTATION SCHEDULE OF INTEGRATED UNIT (IU), PANNA, MADHYA PRADESH				
Sr. No.	Particulars	Start	End	Current Status
1.	Land and Site Development	Land done	allotment	Completed
2.	Project Statutory Approvals	During tenure	Project	Majority of preliminary statutory approvals are in place latest included Approved Plan in this Quarter.
3.	Building and Civil works	Sep-21	Feb-23	Essential Building and civil works for the Production are majorly complete and few left are anticipated to be completed by March'23 end. Building wise site progress is already shown above.
4.	Order of Plant and Machinery	Apr-21	May-21	As per our discussion with the borrower, they have already ordered the major machineries required for the project and installed. The list of PO provided to us are summarised and is attached as Annexure-03.
5.	Delivery of Machineries	Oct-21	Jul-22	Most of the machineries are already delivered to the site of the project and installed.
6.	Installation of Machinery	Dec-21	Mar-23	Essential machineries for the Production are installed.
7.	Trial runs and Commissioning of Plant	Dec-22		Plant have achieved the COD.




Handwritten signature

Handwritten signature



IMPLEMENTATION SCHEDULE OF GRINDING UNIT (GU), HAMIRPUR, UTTAR PRADESH			
Particulars	Start	End	Current Status
Land and Site Development	Land allotment done		Achieved.
Project Statutory Approvals	During Project tenure		Majority of statutory approvals are in place.
Building and Civil works	Sep-21	May-22	Essential Building and civil works for the Production are complete.
Order of Plant and Machinery	Apr-21	May-21	As per our discussion with the borrower, they have already ordered the major machineries required for the project and installed. The copies of purchase orders on sample Bases as attached in the "Annexure-3".
Delivery of Machineries	Sep-21	May-22	All of the machineries were delivered and installed at the site.
Installation of Machinery	Oct-21	Jul-22	All the machinery have been installed at the site and production have also been started.
Trial runs and Commissioning of Plant	Nov-22		Plant have achieved the COD.



[Signature]

[Signature]



PART H

OBSERVATIONS & COMMENTS

1. As per the site visit conducted on 23rd February 2023 at Hamirpur, Plant is almost completed and is operational. Only some land development work, CCR Building finishing work and one Truck layover shed work was in-progress.
2. As per the site visit conducted on 24th February 2023 at Panna, Commercial production of the plant was started in December 2023. However, some land development work, WHRS, ancillary building work, Stacker Reclaimer Shed and internal road infrastructure work was in-progress.
3. As per our discussion with the lender, they are monitoring the payments of Rs. 5.00 Cr. and above made to various suppliers in this project by the company. Additionally, a Chartered accountant is also appointed by the company to report all the financial progress to the lenders. During our 5th site visit, copies of some major PO's and invoices against which the payments have been made to the suppliers have been provided to us by the bank on our request.
4. As per CA certificate dated 31th December 2022 with UDIN. 23424004BGVNOI8882 the borrower has made an expenditure on the project amounting to Rs. 2,801.03 Crore, showing Plant & Machinery, Building & Civil works and Miscellaneous fixed assets under single line item without breakup.
5. As per the Schedule stipulated by the bank the Project was anticipated to start the Commercial operations in 30th April 2023. However, the Company has achieved the commercial operation around 4.5 months prior to the stipulated schedule.
6. The lender the Commercial production of the Grinding unit situated in Hamirpur has commenced the Commercial operation from 25th November 2022 and the Clinker Production unit situated at Panna has commenced the production from 03rd December 2022. To support the fact the lender has provided us with the letter intimating to BSE and NSE about the Commencement of commercial production/operations for both the units. We have also received commercial product invoice for Grinding Unit only was received from the company.
7. Detailed physical progress of both the grinding unit as well as integrated unit section wise is covered in Clause 2.1 and Clause 3.2 of the report. Overall progress of the project including machinery erection may vary since the machinery can't be physically counted and verified due to the vastness of the project.
8. Left over work and ancillary work is under progress with good progress. Sufficient number of labours were also observed to be working during site visit and both the units have started the commercial production.



PART I

DISCLAIMER

1. No employee or member of R.K Associates has any direct/ indirect interest in the Project.
2. This report is prepared based on the copies of the documents/ information which the Bank/ Borrower has provided to us out of the standard checklist of documents sought from them and further based on our assumptions and limiting conditions. The client/owner and its management/representatives warranted to us that the information they supplied was complete, accurate and true and correct to the best of their knowledge. All such information provided to us has been relied upon in good faith and we have assumed that it is true and correct in all respect. I/We shall not be liable for any loss, damages, cost or expenses arising from fraudulent acts, misrepresentations, or wilful default on part of the owner, borrower, its directors, employee, representative or agents. Verification or cross checking of the documents provided to us from the originals or from any Govt. departments/ Record of Registrar has not been done at our end since this is beyond the scope of our work. If at any time in future, it is found or came to our knowledge that misrepresentation of facts or incomplete or distorted information has been provided to us then this report shall automatically become null & void.
3. Legal aspects for eg. investigation of title, ownership rights, lien, charge, mortgage, lease, sanctioned maps, verification of documents, etc. have not been done at our end and same has to be taken care by legal expert/ Advocate. It is assumed that the concerned Lender/ Financial Institution has satisfied them with the authenticity of the documents, information given to us and for which the legal verification has been already taken and cleared by the competent Advocate before requesting for this report. I/ We assume no responsibility for the legal matters including, but not limited to, legal or title concerns.
4. This report is a general analysis of the project based on the scope mentioned in the report. This is not an Audit report, Design document, DPR or Techno feasibility study. All the information gathered is based on the facts seen on the site during survey, verbal discussion & documentary evidence provided by the client and is believed that information given by the borrower is true best of their knowledge.
5. All observations mentioned in the report is only based on the visual observation and the documents/ data/ information provided by the client. No mechanical/ technical tests, measurements or any design review have been performed or carried out from our side during Project assessment.
6. This report doesn't claim any quality assurance of the Products and the material being used in the Project.



7. Bank/FII should ONLY take this report as an Advisory document from the Financial/ Chartered Engineering firm and its specifically advised to the creditor to cross verify the original documents for the facts mentioned in the report which can be availed from the borrowing borrower directly.
8. In case of any default in loans or the credit facility extended to the borrowing borrower, R.K Associates shall not be held responsible for whatsoever reason may be and any request for seeking any explanation from the employee/s of R.K Associates will not be entertained at any instance or situation.
9. The documents, information, data provided to us during the course of this assessment by the client is reviewed only up to the extent required in relation to the scope of the work. No document has been reviewed beyond the scope of the work.
10. This report only contains general assessment & opinion as per the scope of work evaluated as per the information given in the copy of documents, information, data provided to us and/ and confirmed by the owner/ owner representative to us at site which has been relied upon in good faith. It doesn't contain any other recommendations of any sort including but not limited to express of any opinion on the suitability or otherwise of entering into any transaction with the borrower.
11. We have relied on data from third party, external sources & information available on public domain also to conclude this report. These sources are believed to be reliable and therefore, we assume no liability for the truth or accuracy of any data, opinions or estimates furnished by others that have been used in this analysis. Where we have relied on data, opinions or estimates from external sources, reasonable care has been taken to ensure that such data has been correctly extracted from those sources and /or reproduced in its proper form and context, however still we can't vouch its authenticity, correctness or accuracy.
12. This Report is prepared by our competent technical team which includes Engineers and financial experts & analysts.
13. This is just an opinion report and doesn't hold any binding on anyone. It is requested from the concerned Financial Institution which is using this report for taking financial decision on the project that they should consider all the different associated relevant & related factors also before taking any business decision based on the content of this report.
14. All Pages of the report including annexures are signed and stamped from our office. In case any paper in the report is without stamp & signature then this should not be considered a valid paper issued from this office.
15. Though adequate care has been taken while preparing this report as per its scope, but still we can't rule out typing, human errors, over sightedness of any information or any other mistakes. Therefore, the concerned organization is advised to satisfy themselves that the report is complete & satisfactory in all respect. Intimation regarding any discrepancy shall be brought



into our notice immediately. If no intimation is received within 15 (Fifteen) days in writing from the date of issuance of the report, to rectify these timely, then it shall be considered that the report is complete in all respect and has been accepted by the client up to their satisfaction & use and further to which R.K Associates shall not be held responsible in any manner.

16. Defect Liability Period is **15 DAYS**. We request the concerned authorized reader of this report to check the contents, data and calculations in the report within this period and intimate us in writing if any corrections are required or in case of any other concern with the contents or opinion mentioned in the report. Corrections only related to typographical, calculation, spelling mistakes, incorrect data/ figures/ statement will be entertained within the defect liability period. Any new changes for any additional information in already approved report will be regarded as additional work for which additional fees may be charged. No request for any illegitimate change in regard to any facts & figures will be entertained.
17. R.K Associates encourages its customers to give feedback or inform concerns over its services through proper channel at valuers@rkassociates.org in writing within 15 days of report delivery. After this period no concern/ complaint/ proceedings in connection with the Financial Feasibility Study Services will be entertained due to possible change in situation and condition of the subject Project.
18. Our Data retention policy is of **ONE YEAR**. After this period, we remove all the concerned records related to the assignment from our repository. No clarification or query can be answered after this period due to unavailability of the data.
19. This Lender's Independent Engineer report is governed by our (1) Internal Policies, Processes & Standard Operating Procedures, (2) Information/ Data/ Inputs given to us by the client and (3) Information/ Data/ Facts given to us by our field/ office technical team. Management of R.K Associates never gives acceptance to any unethical or unprofessional practice which may affect fair, correct & impartial assessment and which is against any prevailing law. In case of any indication of any negligence, default, incorrect, misleading, misrepresentation or distortion of facts in the report then it is the responsibility of the user of this report to immediately or at least within the defect liability period bring all such act into notice of R.K Associates management so that corrective measures can be taken instantly.
20. R.K Associates never releases any report doing alterations or modifications from pen. In case any information/ figure of this report is found altered with pen then this report will automatically become null & void.



SURVEYED BY

Er. Abhinav Chaturvedi and
Er. Rahul Gupta

PREPARED BY

Er. Abhinav Chaturvedi and
Er. Rahul Gupta

REVIEWED BY

Sr. V.P. Projects.

Date: 23rd February 2023 and 24th February 2023
Date: 14th March 2023

Date: 14th March 2023

DEFECT LIABILITY PERIOD - In case of any query/ issue or escalation you may please contact Incident Manager by writing at valuers@rkassociates.org. We ensure 100% accuracy in the Calculations done, Rates adopted and various other data points & information mentioned in the report but still can't rule out typing, human errors or any other mistakes. In case you find any mistake, variation, discrepancy or inaccuracy in any data point of the report, please help us by bringing all such points into our notice in writing at valuers@rkassociates.org within 30 days of the report delivery, to get these rectified timely, failing which R.K Associates Valuers Techno Engineering Consultants (P) Ltd. won't be held responsible for any inaccuracy in any manner. Also, if we will not hear back anything from you within 30 days, we will assume that report is correct in all respect and no further claim of any sort will be entertained thereafter. We would welcome and appreciate your feedback & suggestions in order to improve our services.

COPYRIGHT FORMAT - This report is prepared on the copyright format of R.K Associates Valuers Techno Engineering Consultants (P) Ltd. to serve our clients in the best possible way. Legally no one can copy or distribute this format without prior approval from R.K Associates. It is meant only for the organization as mentioned on the cover page of this report. Distribution or use of this format other than R.K Associates will be seen as unlawful act and necessary legal action can be taken against the defaulter.



ENCLOSURE 1: CA CERTIFICATE DATED 31th December 2022

R. K. PARMARTHI & CO.
CHARTERED ACCOUNTANTS



518, "Kalpana Plaza", Birhana Road, Kanpur - 208 001
(M) 9839085297, 9415128481
E-mail : parmardidurgesh@gmail.com
parmardidurgesh@yahoo.co.in

The Board of Directors,
Jaykaycem (Central) Limited
Kamla Tower
Kanpur.

We, M/s. R.K. Parmarthi & Co., Chartered Accountants have been requested by M/s. Jaykaycem (Central) Ltd. ("Company") to certify infusion of promoters' equity, disbursement of loans (fund based and non-fund based) from Lenders, utilization of funds and debt to equity ratio in respect of 4.0 Mn.tpa. Grey Cement Project at Panna and Hamirpur as mentioned in Common Loan Agreement dated 18th November, 2021.

1. Based on our examination of books of accounts of the Company and other records produced before us, we hereby certify the source of funds and utilization of funds till 31st Dec, 2022 is as follows:

A. Source of Funds:

S.N.	Particulars	Rs. in Crores
1	Promoters' Contribution	1,244.72
2	Loan Disbursement	1,455.00
3	Total (1) + (2)	2,699.72
4	Balance available in Bank & FDR	39.95
5	Total (3) - (4)	2,659.77
6	Others (Project Creditors)	141.26
	Total (5) + (6)	2,801.03

B. Utilization of Funds / Total Investment cost (Rs in Crore):

Item	Expenses incurred	Estimated Project Cost as per Holtec Report
Land and Site Development	377.86	497.65
Plant & Machinery / Building & Civil Structures / Miscellaneous Fixed Assets including contingency	2,183.74	2,186.93
Pre-Operative Expenses / Engineering & Knowhow / Training & Foreign Technician Expenses.	83.12	140.46
Interest during Construction Period	63.88	130.31
Margin Money for Working Capital	92.43	14.94
Total Cost	2,801.03	2,970.29

Note: Margin Money for Working Capital inter-alia includes the amount of Rs. 77.63 Crores temporarily invested by JK Cement Ltd. towards Working Capital requirements.

[Signature]



LIE REPORT
JAYKAYCEM (CENTRAL) LIMITED

R. K. PARMARTHI & CO.
CHARTERED ACCOUNTANTS




518, "Kalpana Plaza", Birhana Road, Kanpur - 208 001
(M) 9839055297, 9415126481
E-mail : parmardidurgesh@gmail.com
parmardidurgesh@yahoo.co.in

2. We hereby confirm that Debt Equity Ratio is as under (considering funds infused by the Company till 31st Dec, 2022):

Particulars	Amount (Rs. / Crores)
Debt	1,455.00
Equity contribution	1,244.72
Debt Equity Ratio	1.17

We further confirm that the aforesaid Promoters' Contribution has been utilized by the Company towards setting up the Project mentioned in Common Loan Agreement dated 18th Nov, 2021.

For **R.K. Parmarthi & Co.**
Chartered Accountants
Firm Regn. No. 001121C


(Arvind Awasthi)
Partner
(Membership No. 424004)



Date: 14.02.2023
Place: Kanpur

UDIN: 23424004BGVNOI8882



 The Institute of Chartered Accountants of India (Set up by an Act of Parliament)	
Unique Document Identification Number(UDIN) for Practicing Chartered Accountants	
Home About Us Members Registration Forgot Password Verify UDIN Helpdesk FAQs PD Portal Video/Webcast Contact Us	
DOCUMENT DETAILS	
Verification Date/Time:	09-12-2022 06:21:54
UDIN Generation Date/Time:	18-11-2022 11:56:27
Unique Document Identification Number (UDIN):	2242400480LVVN3063
Member Details:	ARVIND AWASTHI (424004)
Firm Details:	001121C
Document Type:	Certificates
Type of Certificate:	Others
Date of signing of Document:	18-11-2022
Figures/Particulars:	1. Source & Utilization of Funds upto 30.09.2022: Rs. 2479.71 Crs 2. -- -- 3. -- --
Document Description:	As per records and information provided
Status:	Active



SNAPSHOT OF NEWS FOR INTEGRATED UNIT COMMERCIAL PRODUCTION COMMENCEMENT

https://www.business-standard.com/article/news-cm/jk-cements-unit-commences-operations-at-new-facility-at-panna-mp-122110201428_1.html

[HOME](#)
[MARKETS](#)
[COMPANIES](#)
[OF](#)
[SHOWS](#)
[SPORTS](#)
[COP27](#)

Keep abreast of the latest in business. Get notified about stories and events as they happen.

BS

No Thanks

Yes Please

Accelerate your core

Market

GO

J K Cements' unit commences operations at new facility at Panna, MP

Capital Market
Last Updated at November 2, 2022 19:31 IST

Follow us on

Google News

f t in + 1

AVAIL LIMITED PERIOD OFFER NOW!

WILDERNESS

Call: +91 8069 11 11 11

120

Building a world that works

Activate Windows

संदेश विना और कानून का खर्च बिना की बात।
सेवा ही विना, नहीं खोले प्रार

J K Cements announced that Jaykaycem (Central), the wholly owned subsidiary of the Company has successfully commenced cement grinding capacity of 2 MinTPA today i.e. 2 November 2022 at its newly set up cement manufacturing facilities situated at Panna, Madhya Pradesh.

ALSO READ

India Cements divest stake in Springway Mining for Rs 477 crore

Gravita's Ghana unit commences waste rubber recycling plant

The clinkerisation is at advanced stage and would be commissioned shortly.

Rohit

Adi



<https://www.constructionworld.in/cement-news/jk-cements-unit-commences-operations-at-new-facility/37250>

NEW ▾ Latest News Infrastructure ▾ Real Estate ▾ Tech Economy ▾ Equipment Building Materials ▾ More ▾ Project Updates

- building material prices
- project information
- financial information

START FREE TRIAL

JK Cements' unit commences operations at new facility

04 Nov 2022 CW Team

JK Cements announced that Jaykaycem (Central), the wholly owned subsidiary of the company has successfully commenced a cement grinding capacity of 2 MTPA on November 2, 2022, at its newly set up cement manufacturing facilities situated at Panna, Madhya Pradesh. The clinkerisation is at an advanced stage and would be commissioned shortly.

CW/GOLD
Get access to exclusive content
START FREE TRIAL

Construction World
Ep4: Technology used in Constructi...

Brick by

B

Robt

Shi




SITE PHOTOGRAPHS

INTEGRATED PLANT AT PANNA, M.P.


BUILDING STATUS SEPTEMBER 2022



BUILDING STATUS DECEMBER 2022




CLINKER SILO



CEMENT MILL HOPPER BUILDING



PREHEATER BUILDING




Robul

Adi



CEMENT SILOS





KILN AND TA DUCTS




Handwritten signatures and initials.



CCR AND ROBOLAB BUILDING



CANTEEN AND GUEST HOUSE




Handwritten signatures and initials.



BACHELOR'S HOSTEL AND BACKSIDE OF GUEST HOUSE



ESP





Rahul



Adi



HOT AIR PIPELINE AND CABLE GALLERIES



CLINKER BULK LOADING SILO




Rohit



Adi



HAG



PACKAGING PLANT




Rohit

Adi



IL



COAL STORAGE




ADMIN BUILDING




Rohit


Adi



CONE



SECONDARY SCREENER




STG BUILDING

LIMESTONE PRE BLENDING

Rohit

Adi





AQC BOILER



Rahul

Adh

Sh



ANNEXURE-01 (INTEGRATED UNIT MACHINERY PHOTOGRAPH'S)

Cement Mill




Lab Equipments in CCR



Crane



Cable and Electrical Work




Rohit

Abhi



Switch Yard




RoboLab for Sample Testing by Insmart systems



Clinker Silo



Control & Relay Panel by Schneider Electric India Private Limited




[Handwritten signature]


[Handwritten signature]



Limestone, Coal & Corrective Stacker-Reclaimer by TAKRAF India Private Limited





**Limestone Crusher and BRU - Drive Module
by Larsen & Toubro Ltd.**





John



GRINDING UNIT AT HAMIRPUR, U.P.



CEMENT SILO




BAG HOUSE

Handwritten signature

Handwritten signature







PACKAGING PLANT





CEMENT MILL

Debut *Adi*

RK Associates Valuers & Technical Engineering Consultants




BULK RECEPTION UNIT





GYPSUM STORAGE SHED


Rohul

Adi





CLINKER SILO





CEMENT RECIRCULATION BUILDING


Signature

Signature






FLY ASH SILO



CCR BUILDING


ANNEXURE-02 (MACHINERIES PHOTOS AT SITE-HAMIRPUR)



CEMENT MILL



Control Panel



Transformer

Handwritten signatures and initials in blue ink.



OTHER MACHINERIES VERIFIED AT HAMIRPUR SITE




Rahul

Adi

2




LIE REPORT
JAYKAYCEM (CENTRAL) LIMITED



Rohit

Adi





Rahul *Adi* *...*



ANNEXURE-3 (CONSOLIDATED LIST OF PO'S PROVIDED)

S.No.	Supplier Name	Amount
1	AANJANA PUMP SERVICES	3,27,26,485.52
2	ABB	5,21,93,376.50
3	ARDEE ENGINEERING PRIVATE LIMITED	40,11,99,999.05
4	Asiatic Buildwell	6,99,05,943.51
5	BEUMER INDIA PVT. LTD.	9,99,52,106.50
6	BUILDWELL PROJECTS INDIA PRIVATE LIMITED	38,56,77,733.52
7	CALDERYS INDIA REFRACTORIES LIMITED	16,73,78,303.00
8	CALDERYS INDIA REFRACTORIES LIMITED	4,30,98,920.34
9	ENEXIO Power Cooling Solutions India Pvt	25,90,69,000.01
10	GLOBE ENGINEERING AND CONSTRUCTION	11,28,07,731.39
11	GND ISPAT PVT.LTD.	51,47,632.00
12	HAJEE A P BAVA & COMPANY CONSTRUCTIONS PRIVATE LIMITED.	64,51,74,145.00
13	HIMENVIRO ENVIRONMENTAL ENGG. COMPANY PVT. LTD.	25,07,50,000.01
14	Holtech Consultancy	7,25,70,000.00
15	IKN ENGINEERING (I) PVT. LTD.	9,44,00,000.01
16	Insmart	11,21,98,989.85
17	Interspace	80,76,256.00
18	J.K. CEMENT WORKS MANGROL	3,01,77,805.06
19	JINDAL STEEL & POWER LTD	9,83,04,620.00
20	Kamal Builders	9,46,50,632.00
21	Karni Design	29,89,29,960.22
22	KARNI DESIGN & CONSTRUCTION PVT. LTD.	5,35,86,750.00
23	KEC INTERNATIONAL LIMITED	83,26,35,704.97
24	KOBELCO CONSTRUCTION EQUIPMENT INDIA PVT.LTD.	15,94,41,600.00
25	LARSEN & TOUBRO LTD.	27,88,93,000.02
26	Loesche India Pvt Limited	42,14,07,264.00
27	MAHINDRA TSUBAKI CONVEYOR SYSTEMS PVT.LTD.	6,66,52,300.00
28	Modtech Material Handling	1,51,04,000.00
29	Modtech Material Handling Projects P. Ltd	1,51,04,000.00
30	MONOMARK ENGINEERING (I) PRIVATE LIMITED	20,05,52,977.00
31	Pioneer Pollution	4,96,80,029.00
32	Propel Industries	13,09,80,000.00
33	SANJAY STEEL CORPORATION	1,10,59,196.00
34	SCHNEIDER ELECTRIC INDIA PRIVATE LIMITED	52,64,13,699.90
35	SHAKTI STEEL TRADERS	1,89,81,450.50
36	SIEMENS LIMITED	15,78,41,520.01
37	STEEL AUTHORITY OF INDIA LIMITED.	4,16,48,100.00
38	SURESH TECHNO ELECTRO (INDIA) LPP	15,66,22,522.47
39	TAKRAF INDIA PRIVATE LIMITED	40,76,90,000.01
40	TATA PROJECTS LIMITED	14,33,700.00
41	TC Communication Pvt. Ltd.	9,34,28,813.33
42	THERMAX BABCOCK & WILCOX ENERGY SOLUTION PVT LTD	98,17,59,995.34
43	Thyssenkrupp Industries India Pvt Ltd.	81,58,40,000.00
44	UNIVERSAL CABLES LIMITED	4,43,35,671.20
45	VE COMMERCIAL VEHICLES LIMITED	38,22,88,896.00
46	ZETWERK MANUFACTURING BUSINESS PRIVATE LIMITED	17,24,67,030.00
Total		9,37,02,37,859.24

Rohit

Adi

