

PTL18.2 Status of existing projects under implementation within the group.

NAP.

PTL18.3 Implementation Schedule:

Stage	Details	Start Date	End Date	Status	As On
Grooming, Layer House	Grooming House and 4 Layer House.	01-03-2023	31-12-2024	In progress	07-01-2023

PTL18.4 (a) Status of implementation

The land levelling and boundary wall is complete. The unit is to begin Civil construction. The unit has received the quotations of all the machineries and are in process of finalizing the same.

Grooming House: Construction will begin in March 2023 and will be completed by 31.07.2023.

1st Layer Shed: Will be completed by 30.11.2023.

2nd Layer Shed: Will be completed by 01.04.2024.

3rd Layer Shed: Will be completed by 31.08.2024.

4th Layer Shed: Will be completed by 31.12.2024.

Detail of implementation schedule has been mentioned in appendix.

PTL18.4 (b) Disbursement schedule

Stage	Details	Amount	Start Date	End Date	Status	Disbursed On
Disbursement	Stage wise disbursement	13.92	01-03-2023	31-12-2024	Not Disbursed	

Amount INR in Crore

PTL19.1 Commercial viability (Company as a whole / SPV):