

PRAJ Industries Ltd.
'Praj Tower', 274 & 275,
Bhumkar Chowk-Hinjewadi Road,
Hinjewadi, Pune - 411057



PROJECT SCHEDULE - NVDPL

ID	Task Name	Start	Finish	Notes	Jan '23	Apr '23	Jul '23	Oct '23	Jan '24	Apr '24	Jul '24	Oct '24	Jan '25	Apr '25	Jul '25	Oct '25
0	PROJECT SCHEDULE - NVDPL	Tue 13-06-23	Thu 31-07-25													
1	PROJECT MILESTONES	Tue 13-06-23	Fri 30-06-23													
2	RECEIPT OF LOI/PO (MILESTONE)	Tue 13-06-23	Tue 13-06-23													
3	INTERNAL KICK-OFF MEETING	Wed 21-06-23	Wed 21-06-23													
4	CLIENT KICK-OFF MEETING	Fri 30-06-23	Fri 30-06-23													
5	CONTRACT SIGNING DATE	Thu 22-06-23	Thu 22-06-23													
6	COMMON DOCUMENTS OF (PROCESS SECTION)	Mon 03-07-23	Mon 07-08-23													
7	CONCEPTUAL PLOT PLAN (SLP)	Mon 03-07-23	Fri 14-07-23													
8	SLP APPROVAL BY CLIENT	Sat 15-07-23	Mon 07-08-23													
9	ENGINEERING	Wed 21-06-23	Thu 31-07-25													
10	BASIC ENGINEERING	Thu 29-06-23	Thu 21-09-23	PROJECT RESTARTED FROM 1ST FEB 2025												
33	STATIC ENGINEERING	Mon 03-07-23	Tue 18-02-25													
48	PIPING ENGINEERING	Fri 07-07-23	Fri 14-02-25													
62	CIVIL(Client Scope) & STRUCTURAL ENGINEERING	Mon 14-08-23	Mon 10-02-25													
69	ELECTRICAL ENGINEERING	Fri 30-06-23	Mon 17-02-25													
80	INSTRUMENTATION ENGINEERING	Tue 08-08-23	Wed 05-03-25													
90	PROCUREMENT and MANUFACTURING	Wed 21-06-23	Thu 01-05-25													
91	BOUGHT OUT	Wed 21-06-23	Thu 01-05-25													
150	Shop EQUIPMENTS	Wed 01-01-25	Mon 28-04-25													
158	CIVIL FOUNDATION READINESS(CLIENT SCOPE)	Mon 03-02-25	Wed 26-03-25													
159	EVAPORATION	Mon 03-02-25	Wed 26-03-25													
160	DRYER	Mon 03-02-25	Wed 26-03-25													
161	CONSTRUCTION (PRAJ-CONTRACTOR FINALIZATION)	Wed 12-03-25	Thu 31-07-25													
162	SITE MOBILSATION	Wed 12-03-25	Thu 20-03-25													
163	SITE ACTIVITIES	Fri 21-03-25	Thu 31-07-25													
164	EQUIPMENT ERECTION	Fri 21-03-25	Mon 02-06-25													
167	BOUGHT OUT ERECTION	Wed 16-04-25	Wed 14-05-25													
168	PIPING WORKS	Mon 28-04-25	Sat 19-07-25													
170	ELECTRICAL WORKS	Fri 02-05-25	Thu 17-07-25													
175	INSTRUMENTATION WORKS	Sat 07-06-25	Thu 31-07-25													
180	MECHANICAL COMPLETION (MILESTONE)	Thu 31-07-25	Thu 31-07-25													

Date : Tue 07-01-25
Rev: 00

Task		Inactive Milestone		Start-only		Path Successor Summary Task	
Split		Inactive Summary		Finish-only		Path Successor Normal Task	
Milestone		Manual Task		External Tasks		Progress	
Summary		Duration-only		External Milestone		Manual Progress	
Project Summary		Manual Summary Rollup		Deadline			
Inactive Task		Manual Summary		Path Successor Milestone Task			