

OFFICE OF THE SUPERINTENDING ENGINEER PWD NH CIRCLE BIKANER

Dated/- 23.12.20

No./- 1023

The Chief Engineer (NH & PPP),
PWD, Rajasthan Jaipur.

Sub:- Development and Operation of Bikaner - Suratgarh Section of NH - 15 (Km. 553.869 of NH - 11 to Km. 173 of NH - 15 via Km. 10.630 of NH - 15) by Two laning with paved shoulder in the State of Rajasthan through public private partnership on "DBFOT" Pattern **Reg. Completion of additional length and issuance of provisional certificate for tolling- Regarding**

Ref:-

- (a) CE (NH), Rajasthan PWD letter no F-7(259) part-IV/BOT/PPP-NH/IE/D-492 dt 15.02.19
- (b) IE letter no. ICT:687:TPV:1105 dated 15.02.2019
- (c) Concessionaire letter no. SBTRCPL/2020/1389 dated 06.10.2020
- (d) Concessionaire letter no. SBTRCPL/2020/1599 dated 07.12.2020
- (e) IE letter no. ICT:687:TPV:5880 dated 21.12.2020

Sir,

With reference to above cited subject, pursuant to Article 14 of the Concession Agreement, Provisional Certificate for the completed length of 156.635kms out of the total length of 172.384kms was issued by Independent Engineer vide letter dated 15.02.2019 under reference (b) upon successful completion of tests in accordance with Schedule-I of the Concession Agreement after approval of the Competent Authority vide letter dated 15.02.2019 under reference (a).

Concessionaire vide letters dated 06.10.2020 & 07.12.2020 under reference (c) & (d) has requested for the issue of Provisional Certificate for the additional length of 9.950kms and to include this additional length under tolling operations in addition to the ongoing tolling for a length of 156.635kms.

Independent Engineer after going through the application submitted and upon successful completion of tests in accordance with Schedule-I of Concession Agreement vide their letter dated 21.12.2020 under Reference (e) has recommended the addition of tolling length for 9.780kms over and above the existing tolling length of 156.635kms.

The details of additional length for tolling as per the recommendation of IE is as under :

Sl. No.	Proposed By Concessionaire		Length (Km)	Recommended by IE		Length (Km)	Remarks
	From (Km)	To (Km)		From (Km)	To (Km)		
1	70+800	72+800	2.000	70+800	72+800	2.000	4 Lane Carriageway with Service Road in LKS Town
2	143+330	144+010	0.680	143+330	144+010	0.680	NH-15 (New NH-62)
3	163+700	170+970	7.270	163+800	170+900	7.100	NH-15 (New NH-62)
	Total Length (Km)		9.950	Total Length (Km)		9.780	
Total Project Length = 172.384kms. Length Completed including this additional length of 9.780kms = 166.415kms. Total percentage length completed = 96.54%							

As per the recommendation of IE, all the works in the above section have been completed by Concessionaire in the first week of December 2020 and an undertaking has been given by the Concessionaire for the completion of pedestrian guard rail within 4 lane Loonkaransar Town Portion from Km 70+800 to Km 72+800 by 15.03.2021 (copy enclosed in the IE recommendation).

All the works within the additional length of 9.780kms as per the recommendation of IE have been completed in accordance with the provisions of Concession Agreement except for certain items as given in Punch List enclosed as part of IE recommendation in Annexure-I. After inclusion of the said additional length of 9.780kms, total completed length shall be 166.415kms (96.54%) out of total project length of 172.384kms.


Pursuant to Clause 14.1.2 of the Concession Agreement, all tests for this additional length of 9.780kms have been successfully conducted in accordance with Schedule-I of the Concession Agreement in the month of December 2020. All tests have been witnessed by the representative of Authority for the recommended length of 9.780kms. Copy of the test certificates duly signed by the representative of Authority is enclosed as Annexure-II of the IE recommendation.

Revised Toll Fee Calculation Sheet for Toll Plaza-II & Toll Plaza-III after adding the above additional length of 9.780kms duly verified by Independent Engineer is enclosed as Annexure-III & Annexure-IV. Rates of Toll Plaza-I shall remain unchanged.

In light of the above, the application for Issue of Provisional Certificate for additional length of 9.780kms is herewith recommended for your necessary action (Copy of Draft Provisional Certificate duly signed by Concessionaire and Independent Engineer is enclosed in the IE recommendation).

Enclosed :- as above

Yours faithfully,



(Amarchand Bokolia)
Superintending Engineer,
PWD, NH Circle Bikaner
Email-senhbikaner@rediffmail.com
Phone- 0151-2540376

No./-

Dated/-

Copy to the following for information & necessary action please.

- 1) The Project Manager, TA to SE(NH Circle), Bikaner
- 2) The Independent Engineer, M/s ICT Pvt. Ltd. A-8, Green Park, New Delhi
- 3) The TL M/S ICT Pvt.Ltd. B-128,Kanta Khaturia Colony, Bikaner .
- 4) The Director , M/S Suratgarh Bikaner Toll Road Company pvt. Ltd., New Delhi.

(Amarchand Bokolia)
Superintending Engineer,
PWD, NH Circle Bikaner
Email-senhbikaner@rediffmail.com
Phone- 0151-2540376