Annexure-II

Status of acquisition of envisaged plant & machinery – Position as on the date of visit

(Rs Mn)

Sr. No	Description of the equipment	Envisaged cost	Amt incurred based on CA report	Remarks
1	Off-set Printing M/c	10.00	0	Not ordered
2	UV Coating M/c	4.00	0	-do-
3	Punching M/c-Auto	7.50	6.681	Installed
4	Label Punching M/c	3.00	2.208	Installed
5	Gluing Heads	0.5	0.50	Acquired
6	Liner Fixing M/c	7.5	6.861	acquired
7	Die- Making	1.00	0	_
8	Image setter	1.5	0	for .
9	CAD-CAM,step & repeat	1.0	0	-
10	Digital Proof	1.0	0	-
11	Balling press	0.5	0.227	Installed.
12	Tea Bag Packing M/c	-	4.059	Installed
	Total	37.5	20.536	