

Particulars	Absolute/ In terms of Weightage			Overall Completion Percentage
	Foundation	Civil structure	Finishing	
Plant Buildings and its progress				
Milling House Section				
Mill House	✓	✓	80%	Painting work left. Painting & Shutter work left
Control Panel Room for Mill House (G+1)	50% flooring works ✓	✓	80%	
Cooling Tower for Mill Bearing	✓	✓	✓	
				Mechanical work left -
Boiler Section				
Boiler & Bagasse Handling Section	✓	✓	✓	100%
RCC Chimney				100%
Power House Section				
Power House	✓	✓	90%	Outer plastering & painting left 90% Outer plaster left.
Control Room for Power House	✓			
Cooling Tower for Power House	✓			
				Civil work Completed, Mech work left
Raw Syrup Plant Section				
Raw Syrup Plant	✓	✓	60%	Plastering of interior Completed outside pending.
MCC & DCS Control Room for Raw Syrup Plant (G+1)	✓	✓	50%	
Cooling Tower for Raw Syrup Plant	✓			Interior plastering pending.
				1 Floor yet to be started 2 Floor completed
Other Sections				
Evaporator Section	✓	✓	80%	Flooring under Prog
Distillation & MSDH Section	✓	✓	80%	
Cooling Tower for Distillation & MSDH	✓			Flooring under progress Super Structure work in Progress
Evaporator Section	✓	10%		
Fermentation Section	✓	✓	✓	✓
MCC Room for Fermentation Section	✓	80%		Flooring of Ground Floor Pending.

Do Shuttering pending
of & beams pending.
Skins are pending

Cooling Tower for Fermentation Section	✓	✓	✓	✓
Ethanol Storage Section (PESO)	✓	✓	✓	✓
Condensate Polishing Unit for Distillery	✓	80%	Top Portion Concreting & Casing	
Excess Water Cooling Tower	✓	✓	✓	✓
Raw Spent Wash Lagoon	✓	50%		
Water Treatment Plant	✓	90%	Completed	Pipe Rack
Fire Fighting System (tank)	✓	90%	Completed	pedestal work remain.
Condensate Polishing Unit for Sugar (Milk of Lime Station)	✓	✓	✓	✓
Effluent Treatment Plant	0%	0%	0%	0%
Raw Water Tank	✓	✓	(Same as Pure tank)	
Bagasse Yard	✓	✓	✓	✓
Service Water Reservoir	✓	✓	✓	✓
Lagoon for Sugar	0%	0%	0%	
Switch Yard	✓	50%	WIP	pedestal construction Combined
Weigh Bridge Room	✓	0%	0%	0%
Non-Plant Buildings and its progress				
Security Rooms	0%			
Time Office	100%	✓	10%	→ WIP
Excise Office			"	"
Office for CE, CC, LAB & Toilet				
Workers Toilet	✓		"	"
Landscape Development				
Internal Roads				0%

* Water Treatment Plant - Treatment plant
 Foundation → 100%
 Super Structure 10%

Pump Room → Foundation 100%
 Building 10% → WIP