



THEME/IE/KARUR-DINDIGUL/NH-07/NHAI/2022/065

Date: 06.07.2022

To,

The DGM (T) Cum Project Director
National Highways Authority of India
Plot No.1 Aishwaryam Hieghts
Chennamanaickanpatti P.O Thadikombu Road
Dindigul-624 004.

Kind Attention: Mr.K.Govindasamy

Sub: Independent Engineering Services during Operation & Maintenance period of Karur-Dindigul section of NH-07 from km 292.000 to km 373.725 and Dindigul - Samayanallaur Section of NH-07 from km 373.725 to km 426.775 (Package No. IE/O&M/2019/Package-III) **Monthly Operation and Maintenance Report for the Month of June-2022 - Reg.**

Ref: IE Contract Agreement

Dated: 27-11-2020.

Dear Sir,

Please find the enclosed for Karur-Dindigul Project Section of NH-44 and (Old NH-07) Monthly Operation and Maintenance Report for the month of **June-2022**.

This is for your kind Information

With Regards,

For Theme Engineering Services Pvt. Ltd.,


K.Srinivasan
Team Leader
Dindigul.



Encl: MPR 3 No's of booklets.

Cc: The Project Manager, M/s TN (DK) Expressways Ltd., Velanchettiyur, Aravakurichi



National Highways Authority of India
(Ministry of Shipping, Road Transport & Highways)

Independent Engineering Services During Operation & Maintenance period of Karur-Dindigul section of NH-7 from km 292.000 to km 373.725 and Dindigul-Samayanallaur Section of NH-7 from km 373.725 to km 426.775 (Package No. IE/O&M/2019/Package-III)

KARUR - DINDIGUL PROJECT SECTION OF NH-44 (OLD NH-07)
MONTHLY O&M REPORT – JUNE-2022



CLIENT: NATIONAL HIGHWAYS AUTHORITY OF INDIA

CONCESSIONAIER: TN (DK) EXPRESS WAYS LTD

INDEPENDENT ENGINEER




THEME ENGINEERING SERVICES PRIVATE LIMITED
M1/200, 13th Cross Street, RM-Colony,
Dindigul

TABLE OF CONTENTS

- 1. Location Map.**
- 2. Project Details.**
- 3. Inspection Reports.**
- 4. Letter Correspondences.**
- 5. Accident / Incidents Summary.**
- 6. Monthly Complaints Summary.**
- 7. Monthly Traffic Report / Fee Statement.**
- 8. Monthly Escrow Account Report.**
- 9. Weather Report.**
- 10. Construction of VUP Work Status (Black spot locations)**
- 11. Construction of VUP Quality control Test Report (Black spot locations)**
- 12. Photographs.**

1. LOCATION MAP





2. PROJECT DETAILS

2. PROJECT DETAILS

The National Highway No.7 on North - South Corridor is linking Bangalore, the progressive capital of Karnataka State and the districts of Dharmapuri, Salem, Karur, Dindigul & Madurai down to further southern part of State of Tamil Nadu in Tirunelveli and Kanyakumari. This section of the national highway is having heavy traffic due to passenger traffic, transport of raw materials as well as export goods and other produce/merchandise in the region. The Government of India through the National Highways Authority of India (NHAI) to reciprocate the need of the road safety and development has planned to enhance the road capacity by widening the existing two lanes to four lanes dual carriageway, including strengthening of the existing two lanes from Km.290+000 (Start of Karur bypass) to Km.367+725 (Start of Dindigul bypass) on NH-7 in the State of Tamil Nadu on Build, Operate and Transfer (BOT) basis.

For the fulfillment of the above-mentioned project, a Concession Agreement between the Government of India through the National Highways Authority of India (NHAI) and M/s.TN (DK) Expressways Limited (Concessionaire) was signed on 20th April, 2006.

Egis Bceom International has been appointed as the Independent Consultant for the project.

CDM Smith India Private Ltd has been appointed as the Independent Consultant from 01.04.2013 to 30-04-2016.

Bloom Companies LLC has been appointed as an Independent Engineer from 06-01-2017 to 27.11.2020

Theme Engineering Services Pvt. Ltd. has been appointed as an Independent Engineer from 28-11-2020 date for O&M Period.

The Project will be funded by the Concessionaire plus grant from NHAI.



- 1). Name of Project : Design, Construction, Development, Finance, Operation and Maintenance of Km.305+600(New Km.299+600)(End of Karur Bypass)to Km.373+725(New Km.367+725) (Start of Dindigul bypass) and Improvement, Operation and Maintenance of Km.292+600 (New Km.290+000) (Start of Karur bypass) to Km.305+600 (New Km.299+600) (End of Karur Bypass) on NH-7 in the State of Tamil Nadu on Build Operate & Transfer (BOT) basis.
- 2). Package No. : NS-2/BOT/TN-04.
- 3). Source of Fund : BOT (Toll)
- 4). Estimated Project Cost : Rs.376.07 Crores (Concessionaire TPC).
- 5). Client / Employer : National Highways Authority of India (NHAI)
- 6). Concessionaire : M/s. TN (DK) Expressways Ltd
- 7). O&M Independent Engineer : M/s. Theme Engineering Services Pvt. Ltd.,
- 8). Signing of C.A of concessionaire : 20-04-2006.
- 9). Date of Commencement : 17-10-2006.
- 10). Concession Period : 20 Years (Including Construction Period)
- 11). Scheduled Date of Completion : 16-04-2009
- 12). Mobilization Date of IE : 28-11-2020
- 13). Date of PCOD : 05-11-2009 (0.00 Hrs)
- 14). Fee Notification Gazette : 10-06-2009



SALIENT FEATURES OF THE PROJECT

Sl. No.	DESCRIPTION OF ITEM	Length in Km/Nos.
1.	Total length of Project (Km.290+000 to Km.367+725)	77.725 Km.
2.	Structures & Other Details :	
	a) Major Bridges	03 No's
	b) Minor Bridges	18 Nos.
	c) Slab culverts / Box culverts	20 Nos.
	d) HP Culverts	81 Nos.
	e) Flyovers	01 No.
	f) ROB+RUB	01 No.
	g) Underpasses (Pedestrian)	07 No.
	h) Underpasses (Vehicular)	05 Nos.
	i) Major Intersections	04 Nos.
	j) Minor Intersections	163 Nos.
	k) Toll Plaza (332+000)	01 No.
	l) Service Roads	20.753 KM
	m) Bus Bays	32 Nos.
	n) Truck lay Bays	03 Nos.
	o) Way Side Amenity	01 No.
	p) Bypass & Realignment (349+740 to 355+060)	01 No.



3. INSPECTION REPORT

Inspection Remarks of IE /NHAI as on 01/06/2022 to 30/06/2022						
National Highways Authority of India Region: Madurai PIU: Dindigul Name of the Project: Operation & Maintenance Period of 4-Lane divided carriageway facility of Karur to Dindigul Section of NH-7 from 290+000 to 367+725 in the State of Tamil Nadu under BOT(Toll).						
Karur to Dindigul Section of NH-7						
S.No	Chainage	Side	Description	Reply of Concessionaire	IE Comments	Remarks
1	CH: 294+587	BHS	ROB portion Pot holes has to be rectified	Work in Progress	Yet to be rectify	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/055 Dated: 17.06.2022
2	CH:295+635 to 296+670	BHS	Karur bypass service road potholes has to be rectified	Work in Progress	Yet to be rectify	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/061 Dated: 25.06.2023
3	CH: 307+520	BHS	PUP RE-Wall portion Unwanted Vegetation has to be cleared	Yet to be rectify	Yet to be rectify	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/060 Dated: 23.06.2023
4	CH:290+000 to 367+725	BHS	Vent cleaning of bridges & culverts for both up and Down stream & drainage spout , Drainages cleaning	Work in Progress	Yet to be rectify	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/048 Dated: 03.06.2022
5	CH: 297+800 & 306+500	BHS	Non Functioning of Highway traffic management system Signs have to be rectify	Work in Progress	Work is in progress	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/051 Dated: 03.06.2022
6	CH: 290+000 to CH:367+725	BHS	Damaged /Missing Guard stone has to be restored	Yet to be rectify	Not Yet started	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/039 Dated: 07.05.2022
7	CH:295+400 to 295+950	BHS	Illegal advertisement hoarding has to be removed	Yet to be rectify	Not Yet started	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/038 Dated: 06.05.2022
8	CH:328+180 to 328+570	RHS	Damaged/missing ROW Fencing has to be restored	Yet to be rectify	Yet to be rectify	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/045 Dated: 18.05.2022
10	CH: 290+000 to 367+725	BHS	The faded kilometer stones and hectometer stone has to be replanted along the entire stretch and also replaced according to New NH-44.	Not yet Complied	Yet to be rectify	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/022 Dated: 28.02.2022



Inspection Remarks of IE /NHAI as on 01/06/2022 to 30/06/2022						
National Highways Authority of India Region: Madurai PIU: Dindigul Name of the Project: Operation & Maintenance Period of 4-Lane divided carriageway facility of Karur to Dindigul Section of NH-7 from 290+000 to 367+725 in the State of Tamil Nadu under BOT(Toll).						
Karur to Dindigul Section of NH-7						
S.No	Chainage	Side	Description	Reply of Concessionaire	IE Comments	Remarks
11	CH:320+200	Median	Non Functioning solar blinker has to be rectified	Yet to be rectify	Yet to be rectify	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/022 Dated: 28.02.2022
13	CH: 298+000	RHS	Major bridge Damaged Footpath Cover slab and hand rail has to be rectify.	work is in progress	work is in progress	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/022 Dated: 28.02.2022
14	CH: 290+000 to CH:367+725	BHS	Damaged /Faded Highway signs has to be rectified	Yet to be rectify	Not Yet started	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/022 Dated: 28.02.2022
15	CH: 290+000 to CH:367+725	BHS	Damaged /missing metal beam crash barrier has to be rectified	Work in Progress	Work in Progress	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/022 Dated: 28.02.2022
17	CH: 351+150 , CH: 349+700 & CH: 355+120	BHS	illegal advertisement hoarding has to be removed	Yet to be rectify	Not Yet started	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/022 Dated: 28.02.2022
18	CH: 290+000 to CH:367+725	BHS	Service road between Main carriage way unwanted bushes has to be cleared	Work in Progress	Work in Progress	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/022 Dated: 28.02.2022
19	CH: 306+200 & CH: 359+000	RHS	Encroachment has to be cleared	Yet to be rectify	Not Yet started	Lr.No. THEME/IE/KARUR-DINDIGUL/NH-07/DK/2022/022 Dated: 28.02.2022



ISSUES

Recommended Apply clause -18.12 & 18.13 of Concession Agreement, Penalty under clause: 4.4.7.7 of schedule "L" clause 2.81 & 2.82 of Schedule 'S' and Clause 18.8.3 and other Clause of 18.1 of Concession Agreement- **Pot holes at Karur bypass service road** - Recovery of Damages, vide Letter Number : Theme/IE/Karur -Dindigul/NH-07/NHAI/2022/007 Dated: 03.02.2022 for an amount of **Rs. 350000/-**

Recommended Apply clause -18.12 & 18.13 of Concession Agreement, Penalty under clause: 4.4.7.7 of schedule "L" clause 2.81 & 2.82 of Schedule 'S' and Clause 18.8.3 and other Clause of 18.1 of Concession Agreement for **delay in rectification of pot holes on Main carriage way at Km: 367+675 to 367+725 - RHS** - Recovery of Damages, vide Letter Number : Theme/IE/Karur -Dindigul/NH-07/NHAI/2022/031 Dated: 04.04.2022 for an amount of **Rs. 280000/- upto 31/03/2022 as damages shall be payable until the defect is cured.**

Recommended Apply clause -18.12 & 18.13 of Concession Agreement, Penalty under clause: 4.4.6 of schedule "L" of Concession Agreement for delay in rectification of **Damaged footpath and Hand rails at Major bridges** - Recovery of Damages, vide Letter Number : Theme/IE/Karur -Dindigul/NH-07/NHAI/2022/033 Dated: 05.04.2022 for an amount of **Rs. 970000/- upto 31/03/2022 as damages shall be payable until the defect is cured.**

Recommended Apply clause -18.12 & 18.13 of Concession Agreement, Penalty under clause: 4.5.4 of schedule "L" of Concession Agreement for **Non maintenance of Bus shelter & Bus bays** - Recovery of Damages, vide Letter Number : Theme/IE/Karur -Dindigul/NH-07/NHAI/2022/032 Dated: 05.04.2022 for an amount of **Rs. 980000/- upto 31/03/2022 as damages shall be payable until the defect is cured.**

Recommended Apply clause -18.12 & 18.13 of Concession Agreement, Penalty under clause: 2.6.1 of schedule "L" of Concession Agreement and As per NHAI policy guidelines for Periodic maintenance & Damages/2018, No. 8.3.32, dated: 05.02.2018, for **Delay in First renewal of Wearing surface** - Recovery of Damages, vide Letter Number : Theme/IE/Karur -Dindigul/NH-07/NHAI/2022/025, Dated: 17.03.2022 for an amount of **Rs. 1552043926/-**

Recommended Apply clause -18.12 & 18.13 of Concession Agreement, Penalty under clause: 2.6.1 of schedule "L" of Concession Agreement for **Delay in second renewal of Wearing surface** - Recovery of Damages, vide Letter Number : Theme/IE/Karur -Dindigul/NH-07/NHAI/2022/025, Dated: 17.03.2022 for an amount of **Rs. 643933017/- upto 28/02/2022 as damages shall be payable until the defect is cured.**

BLACKSPOT & VIP REFERENCES

Construction of VUPs at Km.290+153 Semmadai Roundana, Km.293+000 Perichipalayam, Km.297+000 Periyar Arch – Karur - Dindigul section of NH-7 – Under Change of Scope NHAI PIU Dindigul. The proposals had been submitted to NHAI PIU Dindigul for approval vide Lr.No.Bloom/Karur -Dindigul/NH-07/NHAI/2020/035 Dated: 27/06/2020 for an amount **Rs.78.20** crores. Component Authority has been approved by 2 No's of Vup@Km:293+000 Perichipalayam & Km:297+000 Periyar arch for an amount of **RS.53.48 Crores.** Vide Lr.No.RO, Madurai NHAI/19011/09/04/2020/RO/Madurai/1144, Dated:30/07/2020. and work is in progress

Overlay Detail

The BC over lay has been started on 03.01.2019 and completed for a length of 77.725 Km on BHS out of 77.725 Km, Main carrageway and Service road SDBC relaying work completed for a length of 18.970 km on BHS out of 38.865 km up to 30.06.2022 and also installation of road furniture work is in Progress.



4. LETTER CORRESPONDENCES

LETTER CORRESPONDENCES FOR THE MONTH OF JUNE -2022

Sl.No	Date	Letter Number	Subject	From	To	Letter Reference	Remarks
FROM CLIENT-(NHAI)							
1	04.06.2022	1274	Road Safety -Karur District- Report on Highway improvement works-Reg.	NHAI Dindigul-PIU	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	NHAI/PIU/DGL/11014/Gen/NH-44/2022/1274	Lr.No: 58
2	06.06.2022	1298	Extension Requested - Recommendation Called for-Reg.	NHAI Dindigul-PIU	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	NHAI/PIU/DGL/11014/10/K-D/NH-7/NOC/2022/1298	Lr.No: 57
3	06.06.2022	1302	Petition for removal of barbed wire fencing-Reg.	NHAI Dindigul-PIU	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	NHAI/PIU/DGL/11014/General/NH-44/2022/1302	Lr.No: 60
4	07.06.2022	1316	Information Sought under RTI Act 2015-Reg.	NHAI Dindigul-PIU	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: M/s.TN (DK) Expressways Ltd., Karur.	NHAI/PIU/DGL/11015/01/RTI/2022/1316	Lr.No: 59
5	08.06.2022	1323	Filling of earth in Shallow area in front of agriculture land - Reg.	NHAI Dindigul-PIU	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	NHAI/PIU/DGL/Gen/NH-7/D-K/2022/1323	Lr.No: 61
6	14.06.2022	1379	Remittance of 50% cost of Consultancy Payment for the month of April - 2022 - Requested - Reg.	NHAI Dindigul-PIU	To: M/s.TN (DK) Expressways Ltd., Karur. CC:1. The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	NHAI/PIU/DGL/TN04/TNDK/50% Claim/22-23/1379	Info
7	14.06.2022	1380	Request to deposit Recovery of 50% Non-FASTag amount from (01.02.2022 to 31.05.2022)-Reg.	NHAI Dindigul-PIU	To: M/s.TN (DK) Expressways Ltd., Karur. CC:1. GM(CO), NHAI HQrs. 2. The Regional officers, NHAI, Madurai.	NHAI/PIU/DGL/Non-FASTag amount/2022-23/1380	Info
8	14.06.2022	1390	Circular for Improvement of Plantation Project Implementation by Concessionaire Requested - Reg.	NHAI Dindigul-PIU	To: M/s.TN (DK) Expressways Ltd., Karur. CC:1. The Regional officers, NHAI, Madurai. 2. The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	NHAI/PIU/DGL/NH-7/Plantation/2022/1390	Info
9	14.06.2022	1397	Proposal for NOC for proposed MS/HSD Retail outlet abutting on Left Side boundary of NH-7 from Km. 365+356 to Km. 365+391 in Survey No. 81/12	NHAI Dindigul-PIU	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	NHAI/PIU/DGL/11014/10/K-D/NH-7/NOC/2022/1397	Lr.No: 62
10	15.06.2022	1404	Access Permission -Reg.	NHAI Dindigul-PIU	To: M/s.TN (DK) Expressways Ltd., Karur. CC:1. The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	NHAI/PIU/DGL/11014/General/NH-44/2022/1404	Info
11	20.06.2022	1421	Request for repairing of damaged road - Reg.	NHAI Dindigul-PIU	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC:1. The Project Director, PIU, Coimbatore.	NHAI/PIU/DGL/Gen/NH-7/D-K/2022/1421	Lr.No: 59
12	28.06.2022	1494	Land acquired for NH-7-Removal of encroachment -Reg.	NHAI Dindigul-PIU	To: Sh. Palanichamy, Karur. CC:1. The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	NHAI/PIU/DGL/Gen/NH-7/D-K/2022/1494	Info
13	28.06.2022	1495	Petition for removal of barbed wire fencing-Reg.	NHAI Dindigul-PIU	To: Sh.M.Ravichandran, Namakkal. CC:1. The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	NHAI/PIU/DGL/1104/Gen/NH-44/2022/1495	Info
14	29.06.2022	1503	Four Lining of Karur-Dindigul Section of NH-44 (old no NH-7) from Km 290+000 to Km 367+725 in the State of Tamil Nadu - At Karur Newly Constructed	NHAI Dindigul-PIU	To: Sh.P.Dhanaraj, Kanchipuram. CC:1. RO-NHAI, Madurai. 2. PD, PIU, Coimbatore.	NHAI/PIU/DGL/1104/Gen/NH-44/2022/1503	Info



TO CLIENT-(NHAI)									
Sl.No	Date	Letter Number	Subject	From	To	Reference	Remarks		
1	04.06.2022	55	Permission for filling up of earth on shallow area NH Land- Reg.	IE	TO: The Project Director, NHAI, Dindigul PIU. CC: M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/KARUR-DINDIGUL/NH-07/NHAI/2022/055			
2	06.06.2022	56	Monthly Operation and Maintenance Report for the month of May -2022-Reg.	IE	TO: The Project Director, NHAI, Dindigul PIU. CC: M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/KARUR-DINDIGUL/NH-07/NHAI/2022/056			
3	10.06.2022	57	Proposal for NOC for the Construction of approach road with RCC slab Culvert to the proposed M/s. HSD fuel station abutting on LHS of NH-44(Old NH-7).	IE	TO: The Project Director, NHAI, Dindigul PIU. CC: M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/KARUR-DINDIGUL/NH-07/NHAI/2022/057			
4	20.06.2022	58	Land acquired for NH-7- Removal of Encroachment- Reg.	IE	TO: The Project Director, NHAI, Dindigul PIU. CC: M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/KARUR-DINDIGUL/NH-07/NHAI/2022/058			
5	20.06.2022	59	NHAI-PIU-Dindigul -information sought under RTI Act 2015 - Reg.	IE	TO: The Project Director, NHAI, Dindigul PIU. CC: M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/KARUR-DINDIGUL/NH-07/NHAI/2022/059			
6	20.06.2022	60	Petition for removal of barbed wire fencing - Reg.	IE	TO: The Project Director, NHAI, Dindigul PIU. CC: M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/KARUR-DINDIGUL/NH-07/NHAI/2022/060			
7	20.06.2022	61	Filling of earth in shallow area in front of Agricultural land - Reg.	IE	TO: The Project Director, NHAI, Dindigul PIU. CC: M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/KARUR-DINDIGUL/NH-07/NHAI/2022/061			
8	22.06.2022	62	Proposal for NOC for proposed MS/HSD Retail out let abutting on Left side boundary of NH-7, from Km: 365+356 to Km: 365+391 in survey No.81/12 of Submission of RA BILL-01(Final) for Commission of Oxygen Plant at Government Hospital Karur - Setting up additional Pressures Swing Adsorption	IE	TO: The Project Director, NHAI, Dindigul PIU. CC: M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/KARUR-DINDIGUL/NH-07/NHAI/2022/062			
9	28.06.2022	63		IE	TO: The Project Director, NHAI, Dindigul PIU. CC: M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/KARUR-DINDIGUL/NH-07/NHAI/2022/063			
FROM IE/ADMIN TO NHAI									
1	06.06.2022	25	Input of Sub-Professional Staff- Electrical Engineer - Reg.	IE	To:NHAI Madurai PIU and NHAI Dindigul PIU CC: HR@ - Theme Engineering Service Pvt. Ltd., Accounts@Theme Engineering Services Pvt.Ltd., To:NHAI Madurai PIU and NHAI Dindigul PIU	THEME/IE/KDS/NH-07/ADMIN/NHAI/2022/025			
2	14.06.2022	26	Input of Sub-Professional Staff-Horticulture Expert- Reg.	IE	CC: HR@ - Theme Engineering Service Pvt. Ltd., Accounts@Theme Engineering Services Pvt.Ltd., To:NHAI Madurai PIU and NHAI Dindigul PIU	THEME/IE/KDS/NH-07/ADMIN/NHAI/2022/026			
3	16.06.2022	27	Input of Key Personnel Staff - Bridge/Structural Engineer - Reg.	IE	CC: HR@ - Theme Engineering Service Pvt. Ltd., Accounts@Theme Engineering Services Pvt.Ltd., To:NHAI Madurai PIU and NHAI Dindigul PIU	THEME/IE/KDS/NH-07/ADMIN/NHAI/2022/027			
4	21.06.2022	28	Replacement of Sub Professional Staff - Assistant Quality cum Material Engineer -Reg.	IE	CC: HR@ - Theme Engineering Service Pvt. Ltd., Accounts@Theme Engineering Services Pvt.Ltd., To:NHAI Madurai PIU and NHAI Dindigul PIU	THEME/IE/KDS/NH-07/ADMIN/NHAI/2022/028			
5	21.06.2022	29	Replacement of Sub Professional Staff - Quantity Surveyor -Reg.	IE	CC: HR@ - Theme Engineering Service Pvt. Ltd., Accounts@Theme Engineering Services Pvt.Ltd., To:NHAI Madurai PIU and NHAI Dindigul PIU	THEME/IE/KDS/NH-07/ADMIN/NHAI/2022/029			
6	24.06.2022	30	Input of Key Personnel Staff - HTMS/Toll Expert- Reg.	IE	CC: HR@ - Theme Engineering Service Pvt. Ltd., Accounts@Theme Engineering Services Pvt.Ltd., To:NHAI Madurai PIU and NHAI Dindigul PIU	THEME/IE/KDS/NH-07/ADMIN/NHAI/2022/030			



7	25.06.2022	31	Input of Key Personnel Staff Reg.	IE	TO:NHAI Madurai PIU and NHAI Dindigul PIU CC: HR@ - Theme Engineering Service Pvt. Ltd., Accounts@Theme Engineering Services Pvt.Ltd., FROM THEME HO TO IE / NHAI	THEME/IE/KDS/NH-07/ADMIN/NHAI/2022/031	
1	23.06.2022	1567	Authority directions for providing work details for issuance of Final Completion certificate pursuant to clause 16.5 of the Concession Agreement (CA)- Submission of Project concerning details by the Independent Engineer(IE)-Reg.	HO	TO:NHAI Dindigul PIU CC: 1. The Team Leader, M/s. Theme Engineering service Pvt.Ltd., 2. M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/Karur-Dindigul/NH-07/2022/1567	
2	27.06.2022	1640	Design, Construction, Development, Finance, Operation and Maintenance of Km 290+000(Start of Karur Bypass) to Km 367+725(End of Dindigul Bypass) on NH-7 in three State of Tamil Nadu Build Operate & Transfer on Build Operate & Transfer(BOT) Basis-Reg.	HO	To:NHAI Dindigul PIU CC: 1. The Team Leader, M/s. Theme Engineering service Pvt.Ltd., 2. M/s.TN (DK) Expressways Ltd, Karur.	THEME/IE/Karur-Dindigul/NH-07/2022/1640	
FROM IE TO CONCESSAIRE/CLIENT-(NHAI)							
1	03.06.2022	48	Upcoming South West Monsoon period preventive measures - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd, Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/048	
2	03.06.2022	49	Submission of RA BILL- 01 for Commission of Oxygen Plant at Government Hospital Karur - Setting up additional Pressures Swing Adsorption	IE	TO: M/s.TN (DK) Expressways Ltd, Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/049	
3	03.06.2022	50	Encroachment of acquired land in Chettinayakkanpatti, Dindigul District - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd, Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/050	
4	03.06.2022	51	Rectification of Nonfunctioning of Variable Message signs- Reg.	IE	TO: M/s.TN (DK) Expressways Ltd, Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/051	
5	03.06.2022	52	Illegal access work without prior approval at Km: 303+400 to Km: 303+420 - LHS - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd, Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/052	
6	06.06.2022	53	Illegal access work without prior approval at Km: 330+750 to Km: 330+920 RHS - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd, Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/053	
7	06.06.2022	54	Illegal access work without prior approval at Km: 325+600 to Km: 325+640 LHS - Reg	IE	TO: M/s.TN (DK) Expressways Ltd, Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/054	
8	17.06.2022	55	Notice Issued for Non rectification of Pot Holes on ROB Portion - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd, Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/055	
9	17.06.2022	56	Illegal access work without prior approval at Km: 369+400 to Km: 369+450 RHS - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd, Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/056	
10	21.06.2022	57	Avenue Trees Cutted on km: 302+300 to Km: 302+450 RHS - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd, Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/057	



11	22.06.2022	58	Road Safety - Karur District - Report on Highway Improvement works - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd., Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/058	
12	22.06.2022	59	Request for repairing of damaged road - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd., Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/059	
13	23.06.2022	60	Removal of Unwanted Vegetation in Structures - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd., Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/060	
14	25.06.2022	61	Notice issued for Pot holes on Karur bypass Service Road at Km:295+635 to 296+670 BHS - Reg.	IE	TO: M/s.TN (DK) Expressways Ltd., Karur. CC: 1. The Project Director, NHAI, Dindigul PIU.	THEME/IE/KARUR-DINDIGUL/NH-7/DK/2022/061	
FROM CONCESSAIRE TO IE / CLIENT (NHAI)							
1	01.06.2022	64	Submission of Reports as per Schedule - M of Concession Agreement for the month of May - 2022- Reg.	TN (DK) Expressways Ltd	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: 1.The Project Director, NHAI, Dindigul PIU. 2. TNDK Office file.	TNDK/NHAI/Theme/NH-44/2022/064	Info
2	03.06.2022	65	Submission of Monthly Progress Report and Operation & Maintenance Report for the month of May - 2022-Reg.	TN (DK) Expressways Ltd	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: 1.The Project Director, NHAI, Dindigul PIU.	TNDK/NHAI/Theme/NH-44/2022/065	Info
3	03.06.2022	66	Encroachment of acquired land in Chettinayakanpatti, Dindigul District-Reg.	TN (DK) Expressways Ltd	To: The Project Director, NHAI, Dindigul PIU. CC: 1.The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	TNDK/NHAI/Theme/NH-44/2022/066	Info
4	06.06.2022	67	Removal of NHAI Row Fencing and dumping of Soil without prior approval in Row at km.330+800 to km.330+900(RHS), opp. Nayara Petrol Pump,	TN (DK) Expressways Ltd	To: Mr. P. Palanisamy, Karur. CC: 1.The Project Director, NHAI, Dindigul PIU. 2. The Team Leader,	TNDK/P.Palanisamy/Encroachment/NH-44/2022/067	
5	07.06.2022	68	Request for refund of VUP RA Bill No.06 Paid GST Amount and IE's 50% Consultancy Payment December 2021 & January -2022-Reg.	TN (DK) Expressways Ltd	To: The Project Director, NHAI, Dindigul PIU. CC: 1.The Team Leader, M/s. Theme Engineering service Pvt.Ltd., 2. TNDK Office file.	TNDK/NHAI/Theme/NH-44/2022/068	Info
6	07.06.2022	69	Request for Release 50% of Non fastag amount withheld in VUP RA Bill No.07 for Construction of VUP at (i) TN-02-227 (Km 293+000 Perichipalayam)	TN (DK) Expressways Ltd	To: The Project Director, NHAI, Dindigul PIU. CC: 1. The Chief Manager, NHAI, RO, Madurai. 2.The F&A Unit, NHAI, RO, Madurai.	TNDK/NHAI/Theme/NH-44/2022/069	Info
7	08.06.2022	70	Submission of Maintenance Programme 2022-23- Reg.	TN (DK) Expressways Ltd	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: 1.The Project Director, NHAI, Dindigul PIU.	TNDK/NHAI/Theme/NH-44/2022/070	Info
8	09.06.2022	71	Re-Submission of RA Bill No.01 for Commission of Oxygen Plant at Government Hospital Karur- Setting up additional Pressures swing Adsorption (PSA) Medical Oxygen Generator Plants - Work Executed by M/s TNDK Expressways Ltd-Reg.	TN (DK) Expressways Ltd	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: 1.The Project Director, NHAI, Dindigul PIU. 2. TNDK Office file.	TNDK/NHAI/Theme/NH-44/2022/071	Lr.No:63
9	13.06.2022	72	Action against germination of banyan trees on the flyover of karur-Salem Bypass road of - Reg.	TN (DK) Expressways Ltd	To: The Project Director, NHAI, Dindigul PIU. CC: 1.The Team Leader, M/s. Theme Engineering service Pvt.Ltd.,	TNDK/NHAI/Theme/NH-44/2022/072	Info
10	15.06.2022	73	NHAI- Madurai Region - RTI appeal of Shri. V. Rajagopal, Coimbatore dt.10.05.2022-under RTI Act -2005-Reg.	TN (DK) Expressways Ltd	To: The Project Director, NHAI, Dindigul PIU. CC: 1.The Team Leader, M/s. Theme Engineering service Pvt.Ltd., 2. TNDK Office file.	TNDK/NHAI/Theme/NH-44/2022/073	Info



11	16.06.2022	74	Notice issued for Non-Rectification of damaged earthen shoulder on BHS-Reg.	TN (DK) Expressways Ltd	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: 1.The Project Director, NHAI, Dindigul PIU. 2. TNDK Office file.	TNDK/NHAI/Theme/NH-44/2022/074	
12	21.06.2022	75	Non-functioning of High mast lighting at Km 326+000 RHS - Reg.	TN (DK) Expressways Ltd	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: 1.The Project Director, NHAI, Dindigul PIU. 2. TNDK Office file.	TNDK/NHAI/Theme/NH-44/2022/075	
13	21.06.2022	76	Complaint for cutting well-grown Avenue trees 03 Nos. in the NHAI Row at Km 302+150(RHS) by M/s.VIP Family Dhaba, Kullampatti Village, Kakkavadi Panchayat, Karur District, Mobile No: 7548800414 - Reg.	TN (DK) Expressways Ltd	To: The Sub Inspector of Police, Karur. CC: 1.The Project Director, NHAI, Dindigul PIU. 2. The Team Leader, M/s. Theme Engineering service Pvt.Ltd., 3. TNDK Office file.	TNDK/Tree Cutting - Kullampatti/2022/076	Info
14	22.06.2022	77	Notice issued for Non-Rectification of Pot holes on ROB Portion-Reg.	TN (DK) Expressways Ltd	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: 1.The Project Director, NHAI, Dindigul PIU. 2. TNDK Office file.	TNDK/NHAI/Theme/NH-44/2022/077	Info
15	23.06.2022	78	Removal of NHAI Row Fencing and dumping of Soil without prior approval in Row at km.329+550 to km.329+650(RHS), opp. Annai Indira Nagar, Thethupatti Village, Aravakurichi Taluk, Karur District- Tamilnadu - 639201-Reg.	TN (DK) Expressways Ltd	To: Mr.V.Ravi, Karur. CC: 1.The Project Director, NHAI, Dindigul PIU. 2. The Team Leader, M/s. Theme Engineering service Pvt.Ltd., 3. TNDK Office file.	TNDK/V.Ravi/Encroachment/NH-44/2022/078	Info
16	24.06.2022	79	Avenue Plants Tree Cutted on Km 302+300 to Km 302+450 - Reg.	TN (DK) Expressways Ltd	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: 1.The Project Director, NHAI, Dindigul PIU. 2. TNDK Office file.	TNDK/NHAI/Theme/NH-44/2022/079	
17	28.06.2022	80	Request for repairing of damaged road-Reg.	TN (DK) Expressways Ltd	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: 1.The Project Director, NHAI, Dindigul PIU. 2. TNDK Office file.	TNDK/NHAI/Theme/NH-44/2022/080	
18	28.06.2022	81	Submission of GST Challan for RA Bill No 09 for Construction of Vehicular Underpass at Km 293+000 Perichipalayam and Km 297+000 Periyar Arch under Change of Scope - Reg.	TN (DK) Expressways Ltd	To: The Project Director, NHAI, Dindigul PIU. CC: 1.The Team Leader, M/s. Theme Engineering service Pvt.Ltd., 2. TNDK Office file.	TNDK/NHAI/Theme/NH-44/2022/081	
19	29.06.2022	82	Road Safety - Karur District-Report on Highway Improvement works - Reg.	TN (DK) Expressways Ltd	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: 1.The Project Director, NHAI, Dindigul PIU.	TNDK/NHAI/Theme/NH-44/2022/082	
FROM TTK CONSTRUCTION (KARUKKAMPATTY) TO IE / CLIENT-(NHAI)							
1	06.06.2022	2	Information for Communication	TTK Construction	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: The Project Director, NHAI, Dindigul PIU.	TTK/NH-7/Karukkampatty/TN-02-287/2022/02	
FROM TTK CONSTRUCTION (SEMMADI) TO IE / CLIENT-(NHAI)							
1	06.06.2022	2	Information for Communication.	TTK Construction	To: The Team Leader, M/s. Theme Engineering service Pvt.Ltd., CC: The Project Director, NHAI, Dindigul PIU.	TTK/NH-7/Semmadi/TN-02-596/2022/02	



5. ACCIDENT / INCIDENT SUMMARY

Kanur - Dindigul NH - 7 Project (TNDK Expressways Ltd, in the state of TN)
ACCIDENT REPORT STRETCH OF ROAD FROM KM. 290.000 TO KM.367.725 + 71.725 KMS. - NH-7
June - 2022

Sl. No.	Date	Time of Accident (AM / PM)	A. Accident Location	B. Nature of Accident	C. Classification of Accident	D. Causes	E. Road Feature	F. Road Condition	G. Inter Section Type & Control	H. Weather Condition	Vehicle Responsible	No. of Affected Person				Help Provided by Ambulance / Patrol Vehicle/Crane	Remarks
												Fatal	Gravious	Minor	Non Injured		
1	01-Jun-22	08.30 PM	Km 300+200 RHS Appalalayam	3	3	4	1	1	-	1	Lorry and Car	0	0	3	0	Patrol and Ambulance	The Car was hit on Lorry backside. It was occurred by careless driving.
2	02-Jun-22	02.50 AM	Km 329+800 RHS Pallapatti Pirivu	6	3	4	1	1	-	1	Car	0	0	7	0	Patrol Ambulance and Crane	The car was upside on ROW. It was occurred by careless driving.
3	03-Jun-22	07.00 PM	Km 335+100 LHS Alamarathupatti	2	1	4	1	1	-	1	Unknown Vehicle and Two wheeler	1	0	0	0	Patrol	The Unknown vehicle hit on Two wheeler. It was occurred by careless driving.
4	04-Jun-22	04.00 AM	Km 351+700 RHS Thamanampatti Pirivu	3	3	4	1	1	-	1	Lorry and Lorry	0	0	2	0	Patrol and Ambulance	The Lorry was hit on another lorry backside. It was occurred by careless driving.
5	04-Jun-22	04.35 AM	Km 324+600 LHS Kamakapatti	2	1	4	1	1	-	1	Unknown Vehicle and Two wheeler	1	0	0	0	Patrol	The Unknown vehicle hit on Two wheeler. It was occurred by careless driving.
6	04-Jun-22	01.10 AM	Km 320+800 RHS Thadakkovil	6	4	4	1	1	-	1	LCV	0	0	0	0	Patrol and crane	The LCV was upside on ROW. It was occurred by careless driving.
7	05-Jun-22	03.15 PM	Km 327+400 LHS Methupatti Pirivu	6	4	3&5	1	1	-	4	Lorry	0	0	0	0	Patrol and crane	The lorry was out of control due to Defects in Mechanical condition of the vehicle.
8	06-Jun-22	03.10 PM	Km 359+000 RHS Vittalnayakkun patti	6	3	1	1	1	-	1	Bus and Two wheeler	0	0	1	0	Patrol and Ambulance	The bus was hit on two wheeler while crossing the Median opening. It was occurred by drunken driving of two wheeler person.
9	11-Jun-22	04.00 PM	Km 353+500 RHS Nagampatti	3	2&3	4	1	1	-	1	Car	0	1	1	0	Patrol Ambulance and crane	The car was hit on center median and upside on ROW . It was occurred by careless driving.
10	29-Jun-22	11.50 PM	Km 319+200 LHS Thadakkovil	6	3	4	1	1	-	1	Car	0	0	1	0	Patrol and Ambulance	The car was hit on center median. It was occurred by careless driving.

B: 1-Overturning, 2-Head On collision, 3-Rear End Collision, 4. collision Bruish / Side Wipe, 5-Right Turn Collision, 6-Skidding, 7-Left Turn Collision, 8-Others (Pl. Specific)

C: 1 Fatal, 2-Grievous Injury, 3 Minor Injured, 4-Non Injury.

D: 1 Drunken, 2-Overspeeding, 3-Vehicle out of control 4- Fault of driver of motor vehicle / driver of other vehicle / cyclist / pedestrian / passenger 5-Defects in Mechanical condition of motor vehicle / road condition.

E: 1-Single lane, 2-Two lanes, 3-Three lanes or more without central divider (median), 4-Four lanes or more with central divider.

F: 1-Straight road, 2-Slight Curve, 3-Sharp Curve, 4-Flat Road, 5 Gentle Incline, 6-Step Incline, 7. Hump, 8-Dip.

G: 1-T-Junction, 2-Y-Junction, 3-Four arm junction, 4-Staggered Junction, 5-Junction with more than 4 arms, 6-Steep incline, 7-Hump, 8-Dip.

H: 1-Fine, 2-Mist / Fog, 3-Cloudy, 4-Light Rain, 5-Heavy Rain, 7-Snow, 8-Strong Wind, 9 Dust - Storm, 10-Very Hot, 11-Very Cold, 12-Other Extraordinary weather condition.



6. MONTHLY COMPLAINTS SUMMARY

KARUR - DINDIGUL SECTION OF NH - 7 (BOT) PROJECT

Complaint / Suggestion Book

S.No	Complaint Number	Date / Time	Name / Address & Phone No	Compliance / Suggestions	Action taken by concessionaire	Remarks
				Nil		



7. Monthly Traffic Report / Fee Statement

TNDK EXPRESSWAYS LIMITED - KARUR - DINDIGUL NH-7 PROJECT						
TRAFFIC COUNT REPORT - JUNE - 2022						
Date	Car/Jeep	LCV	Bus	Truck	M.AXEL	Total
01-Jun-22	7318	995	406	1039	1736	11494
02-Jun-22	7559	942	384	1074	1826	11785
03-Jun-22	7969	922	403	1040	1926	12260
04-Jun-22	7935	884	398	1054	1839	12110
05-Jun-22	9306	777	397	916	1673	13069
06-Jun-22	6254	691	399	925	1402	9671
07-Jun-22	5527	891	375	1072	1852	9717
08-Jun-22	7294	968	392	1124	1714	11492
09-Jun-22	8685	895	383	1119	1729	12811
10-Jun-22	8184	960	390	1090	1743	12367
11-Jun-22	7861	899	408	1038	1757	11963
12-Jun-22	9661	828	415	949	1621	13474
13-Jun-22	7355	704	405	956	1364	10784
14-Jun-22	6064	935	393	1095	1677	10164
15-Jun-22	5232	941	399	1037	1852	9461
16-Jun-22	5491	981	391	1074	1853	9790
17-Jun-22	5863	948	401	1123	1805	10140
18-Jun-22	6770	928	410	1150	1685	10943
19-Jun-22	7191	759	402	865	1597	10814
20-Jun-22	4837	696	406	938	1438	8315
21-Jun-22	5323	916	404	1136	1631	9410
22-Jun-22	4724	933	403	1087	1766	8913
23-Jun-22	5247	978	403	1070	1830	9528
24-Jun-22	5365	913	408	1045	1795	9526
25-Jun-22	6638	830	409	1101	1764	10742
26-Jun-22	7286	760	403	878	1577	10904
27-Jun-22	5402	682	400	1008	1405	8897
28-Jun-22	5027	952	409	1065	1843	9296
29-Jun-22	4600	1027	399	1095	1951	9072
30-Jun-22	5058	1026	394	1062	1855	9395
Total	197026	26561	11989	31225	51506	318307



National Highways Authority of India

PIU-DINDIGUL

USER FEE TMS Collection PLAZA AT VELANCHETTIYUR ON NH-7
FOR THE MONTH OF JUNE- 2022 SHIFT WISE COLLECTION FOR THE DISTANCE FROM (KM 290.000 TO 367+725)

Date	Shift A				Shift B				Shift C				TMS Collection		Total	ETC Collection			Over Load Penalty Charges	Total	Running Total
	TMS Collection		Pass	TMS Collection		Pass	TMS Collection		Pass	Total	TMS Collection	Lane Rev	POS								
	TMS Collection	Pass		TMS Collection	Pass		TMS Collection	Pass													
1-Jun-22	12,670	-		17,040	-		19,220	-		48,930	48,930	1,818,015	70,490	-		1,937,435			-	1,937,435	1,937,435
2-Jun-22	12,040	300		12,450	-		21,590	-		46,380	46,080	1,875,720	30,060	-		1,952,160			-	1,952,160	3,889,595
3-Jun-22	10,450	-		18,520	-		15,560	-		44,530	44,530	1,931,460	900	-		1,976,890			-	1,976,890	5,866,485
4-Jun-22	10,290	-		13,580	-		12,150	-		36,020	36,020	1,921,910	81,010	-		2,038,940			-	2,038,940	7,905,425
5-Jun-22	17,940	-		21,560	-		24,320	-		63,820	63,820	1,894,485	450	-		1,958,755			-	1,958,755	9,864,180
6-Jun-22	10,010	-		11,780	-		16,530	-		38,320	38,320	1,517,850	600	-		1,556,770			-	1,556,770	11,420,950
7-Jun-22	8,110	750		8,500	-		10,340	-		27,700	26,950	1,744,030	1,350	-		1,773,080			-	1,773,080	13,194,030
8-Jun-22	7,120	-		12,490	-		12,870	-		32,480	32,480	1,837,400	1,800	-		1,871,680			-	1,871,680	15,065,710
9-Jun-22	14,130	-		15,980	-		19,930	-		50,040	50,040	1,916,695	10,520	-		1,977,255			-	1,977,255	17,042,965
10-Jun-22	12,820	-		17,190	-		17,230	-		47,240	47,240	1,882,185	10,370	-		1,939,795			-	1,939,795	18,982,760
11-Jun-22	13,550	1,050		12,710	-		19,260	-		46,570	45,520	1,851,085	3,250	-		1,900,905			-	1,900,905	20,883,665
12-Jun-22	11,910	-		21,360	-		23,220	-		56,490	56,490	1,918,625	750	-		1,975,865			-	1,975,865	22,859,530
13-Jun-22	14,490	-		16,090	-		19,600	-		50,180	50,180	1,558,035	10,820	-		1,619,035			-	1,619,035	24,478,565
14-Jun-22	12,050	300		14,800	-		14,330	-		41,480	41,180	1,700,965	150	-		1,742,595			-	1,742,595	26,221,160
15-Jun-22	7,970	-		10,300	-		11,480	-		29,750	29,750	1,711,130	300	-		1,741,180			-	1,741,180	27,962,340
16-Jun-22	8,210	-		6,650	-		16,430	-		31,290	31,290	1,753,220	150	-		1,784,660			-	1,784,660	29,747,000
17-Jun-22	8,110	-		12,740	-		12,850	-		33,700	33,700	1,759,110	300	-		1,793,110			-	1,793,110	31,540,110
18-Jun-22	13,310	-		6,790	-		20,420	-		32,440	32,440	1,778,805	900	-		1,812,145			-	1,812,145	33,352,255
19-Jun-22	17,600	-		18,320	-		20,420	-		56,340	56,340	1,669,230	2,550	-		1,725,570			-	1,725,570	35,077,825
20-Jun-22	13,560	-		9,780	-		10,020	-		33,360	33,360	1,421,335	300	-		1,457,245			-	1,457,245	36,535,070
21-Jun-22	7,260	-		8,310	-		14,550	-		30,120	30,120	1,635,960	19,990	-		1,686,070			-	1,686,070	38,221,140
22-Jun-22	7,610	-		11,810	-		9,730	-		29,150	29,150	1,644,720	300	-		1,674,170			-	1,674,170	39,895,310
23-Jun-22	6,120	-		9,690	-		10,310	-		26,120	26,120	1,706,425	600	-		1,733,145			-	1,733,145	41,628,455
24-Jun-22	13,750	-		9,340	-		12,230	-		35,320	35,320	1,699,660	300	-		1,735,280			-	1,735,280	43,363,735
25-Jun-22	8,160	-		14,720	-		15,180	-		38,060	38,060	1,782,315	750	-		1,821,125			-	1,821,125	45,184,860
26-Jun-22	10,340	-		15,900	-		13,340	-		39,580	39,580	1,678,215	0	-		1,717,795			-	1,717,795	46,902,655
27-Jun-22	7,140	-		6,500	-		9,960	-		23,600	23,600	1,465,670	70,490	-		1,559,760			-	1,559,760	48,462,415
28-Jun-22	9,690	-		8,160	-		10,160	-		28,010	28,010	1,699,370	1,000	-		1,728,380			-	1,728,380	50,190,795
29-Jun-22	6,120	-		7,750	-		14,070	-		27,940	27,940	1,738,505	29,7750	-		2,064,195			-	2,064,195	52,254,990
30-Jun-22	8,080	1,750		8,820	-		9,630	-		28,280	26,530	1,717,065	121,6250	-		2,961,595			-	2,961,595	55,216,585
	320,610	4,150		379,630	-		448,850	-		1,153,240	1,149,090	52,229,195	1,834,150	-		55,216,585			-	55,216,585	





भारतीय राष्ट्रीय राजमार्ग प्राधिकरण
National Highways Authority of India

SCHEDULE-M (See Clause 19.5)

MONTHLY FEE STATEMENT

Preceding Month	01-05-22	To	31-05-22	Reporting Month	01-06-22	To	30-06-22
Toll Plaza Name	Velanchettiyur Plaza			Toll Plaza Location	332+000		
Stretch Name	KARUR - DINDIGUL			PIU Name	Dindigul		
Concessionaire	TNDK EXPRESSWAYS LIMITED			Regional Office	Madurai		

Type of Vehicles	For Preceding Month				For the Month reported upon			
	Nos. of Vehicles		Fee Collected (Rs.)		Nos. of Vehicles		Fee Collected (Rs.)	
	Cash	FasTag	Cash	FasTag	Cash	FasTag	Cash	FasTag
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
Cash / FasTag Transactions								
A. Single Trip								
A.1 Car/Jeep/Van/Light Motor Vehicle	4813	101842	914470	9674990	5037	93578	957030	8889910
A.2 Light Commercial Vehicle / Light Good Vehicle or Mini Bus	218	13359	71940	2204235	182	13503	60060	2227995
A.3 Bus / Truck (Two Axes)	157	13511	103620	4458630	147	13617	97020	4493610
A.4 Three Axle Commercial Vehicles	0	0	0	0	0	0	0	0
A.5 Multi Axle Vehicle (MAV) (Four to Six Axes) / Heavy Construction Machinery (HCM)/Earth Moving Equipment (EME)	36	38529	38160	20420370	33	38478	34980	20393340
A6. Oversized Vehicle (Seven or More Axes)	0	0	0	0	0	0	0	0
Sub Total (A)	5224	167241	1128190	36758225	5399	159176	1149090	36004855
B. Daily Pass / Return Trip								
B1. Car/Jeep/Van/Light Motor Vehicle	0	39031	0	5464340	0	42374	0	5932360
B2. Light Commercial Vehicle/ Light Good Vehicle or Mini Bus	0	5974	0	1493500	0	6096	0	1524000
B3. Bus/Truck (Two Axes)	0	8077	0	3998115	0	8308	0	4112460
B4. Three Axle Commercial Vehicles	0	0	0	0	0	0	0	0
B5. Multi Axle Vehicle (MAV)(Four to Six Axes)/Heavy Construction Machinery (HCM)/ Earth Moving Equipment (EME)	0	5937	0	4719915	0	5856	0	4655520
B6. Oversized Vehicle (Seven or More Axes)	0	0	0	0	0	0	0	0
Sub Total (B)	0	59019	0	15675870	0	62634	0	16224340
C. Total Traffic								
C1. Car/Jeep/Van/Light Motor Vehicle	4813	140873	914470	15139330	5037	135952	957030	14822270
C2. Light Commercial Vehicle/ Light Good Vehicle or Mini Bus	218	19333	71940	3697735	182	19599	60060	3751995
C3. Bus/Truck (Two Axes)	157	21588	103620	8456745	147	21925	97020	8608070
C4. Three Axle Commercial Vehicles	0	0	0	0	0	0	0	0
C5. Multi Axle Vehicle (MAV)(Four to Six Axes)/Heavy Construction Machinery (HCM)/ Earth Moving Equipment (EME)	36	44466	38160	25140285	33	44334	34980	25048860
C6. Oversized Vehicle (Seven or More Axes)	0	0	0	0	0	0	0	0
Total (A) + (B)	5224	226260	1128190	52434095	5399	221810	1149090	52229195
POS Transactions [Multiple trips/Local monthly pass]								
D. Total Traffic								
D1. Car/Jeep/Van/Light Motor Vehicle	0	127		20850	0	134	0	21750
D2. Light Commercial Vehicle/ Light Good Vehicle or Mini Bus (Trip Pass + Regular)	5	1	1500	4960	5	1	2400	4960
D3. Bus/Truck (Two Axes)	1	162	500	1607040	2	184	1750	1807440
D4. Three Axle Commercial Vehicles	0	0	0	0	0	0	0	0
D5. Multi Axle Vehicle (MAV)(Four to Six Axes)/Heavy Construction Machinery (HCM)/ Earth Moving Equipment (EME)	0		0		0	0	0	0
D6. Oversized Vehicle (Seven or More Axes)	0	0	0	0	0	0	0	0
Sub Total (D)	6	290	2000	1632850	7	319	4150	1834150
Grand Total (C)+(D)	5230	226550	1130190	54066945	5406	222129	1153240	54063345



8. Monthly Escrow Account Statement



Date : 1 Jul 2022
Account Number : 00000030054351511
Description : CA-GEN-PUB OTH-NONRURAL-INR
Name : TN DK EXPRESSWAYS LTD
Currency : INR
Corporate Address : PLOT NO 1129/A ROAD NO 36,JUBLEE HILLS
HYDERABAD
AP-500033
Branch : CAG HYDERABAD(13039)
Rate of Interest (% p.a.) : 0.0%
IFS Code : SBIN0013039
Book Balance : 217671013.10
Available Balance : 217671013.10
Hold Value : 0.00
MOD Balance : 0.00
Uncleared Amount : 0.00
Balance as on 1 Jun 2022 : 21,41,72,722.58

Account Statement from 1 Jun 2022 to 30 Jun 2022

Txn Date	Value Date	Description	Ref No./Cheque No.	Branch Code	Debit	Credit	Balance
01/06/2022	01/06/2022	BY TRANSFER- NEFT*ICIC0000105*ICIB22152 0033369*ETC POOL A/C*N/A-	TRANSFER FROM 3199423044304 /	4430		26,91,160.00	21,68,63,882.58
02/06/2022	02/06/2022	TO TRANSFER- TNDK bulk-	TRANSFER TO 98533130399 /	13039	5,91,364.00		21,62,72,518.58
02/06/2022	02/06/2022	TO TRANSFER- COMMISSION ON NEFT-	TRANSFER TO 2399989130390 /	13039	266.68		21,62,72,251.90
02/06/2022	02/06/2022	TO TRANSFER- TNDK BULK-	TRANSFER TO 98556130392 /	13039	1,17,67,296.00		20,45,04,955.90
02/06/2022	02/06/2022	BY TRANSFER- NEFTRRSIN522153319526(0 2-06-22)ACCOUNT DOES NOT E-	TRANSFER FROM 3199304130391 /	4430		20,230.00	20,45,25,185.90
02/06/2022	02/06/2022	BY TRANSFER- NEFTRRSIN522153319525(0 2-06-22)ACCOUNT DOES NOT E-	TRANSFER FROM 3199304130391 /	4430		25,948.00	20,45,51,133.90
02/06/2022	02/06/2022	BY TRANSFER- TNDK BULK SL 15 FAILED N REVD-	TRANSFER FROM 98556130392 /	13039		8,794.00	20,45,59,927.90
02/06/2022	02/06/2022	BY TRANSFER- NEFTRRSIN522153319529(0 2-06-22)RETURNED-	TRANSFER FROM 3199304130391 /	4430		7,20,130.00	20,52,80,057.90
02/06/2022	02/06/2022	BY TRANSFER- NEFT*ICIC0000105*ICIB22153 0041849*ETC POOL A/C*N/A-	TRANSFER FROM 3199416044303 /	4430		18,81,655.00	20,71,61,712.90
03/06/2022	03/06/2022	DEBIT-POS COMMITMENTCHARGE JAN MAR 2022--	/	16899	531.00		20,71,61,181.90
03/06/2022	03/06/2022	DEBIT-POS COMMITMENTCHARGE JAN MAR 2022--	/	16899	531.00		20,71,60,650.90
03/06/2022	03/06/2022	DEBIT-POS COMMITMENTCHARGE JAN MAR 2022--	/	16899	531.00		20,71,60,119.90
03/06/2022	03/06/2022	DEBIT-POS COMMITMENTCHARGE JAN MAR 2022--	/	16899	531.00		20,71,59,588.90
03/06/2022	03/06/2022	DEBIT-POS COMMITMENTCHARGE JAN MAR 2022--	/	16899	531.00		20,71,59,057.90
03/06/2022	03/06/2022	DEBIT-POS COMMITMENTCHARGE JAN MAR 2022--	/	16899	531.00		20,71,58,526.90



Txn Date	Value Date	Description	Ref No./Cheque No.	Branch Code	Debit	Credit	Balance
03/06/2022	03/06/2022	DEBIT-POS COMMITMENTCHARGE JAN MAR 2022--	/	16899	531.00		20,71,57,995.90
03/06/2022	03/06/2022	DEBIT-POS COMMITMENTCHARGE JAN MAR 2022--	/	16899	531.00		20,71,57,464.90
03/06/2022	03/06/2022	DEBIT-POS COMMITMENTCHARGE JAN MAR 2022--	/	16899	531.00		20,71,56,933.90
03/06/2022	03/06/2022	DEBIT-POS COMMITMENTCHARGE JAN MAR 2022--	/	16899	531.00		20,71,56,402.90
03/06/2022	03/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB22154 0046214*ETC POOL A/C*N/A-	TRANSFER FROM 3199957044306 /	4430		19,12,535.00	20,90,68,937.90
04/06/2022	04/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB22155 0094936*ETC POOL A/C*N/A-	TRANSFER FROM 3199420044306 /	4430		19,30,435.00	21,09,99,372.90
06/06/2022	06/06/2022	TO TRANSFER-RTGS UTR NO: SBINR52022060687582557-AUTHORIZED OFFICER ANDHRABANK SARM	TRANSFER TO 4599113044303 / AUTHORIZED OFFICER ANDHRABANK SARM	13039	7,14,047.20		21,02,85,325.70
06/06/2022	06/06/2022	TO TRANSFER-RTGS UTR NO: SBINR52022060687583502-MAXIMUS 037 TRUST	TRANSFER TO 4599109044308 / MAXIMUS 037 TRUST	13039	7,14,047.20		20,95,71,278.50
06/06/2022	06/06/2022	TO TRANSFER-TRANSFER TO-	TRANSFER TO 30120027909 TN DK EXPRESSWAYS LTD /	13039	1,35,72,000.00		19,59,99,278.50
06/06/2022	06/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB22157 0070821*ETC POOL A/C*N/A-	TRANSFER FROM 3199414044305 /	4430		19,81,855.00	19,79,81,133.50
06/06/2022	06/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB22157 0072391*ETC POOL A/C*N/A-	TRANSFER FROM 3199959044304 /	4430		19,18,430.00	19,98,99,563.50
07/06/2022	07/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB22158 0074040*ETC POOL A/C*N/A-	TRANSFER FROM 3199682044307 /	4430		15,04,320.00	20,14,03,883.50
08/06/2022	08/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB22159 0079962*ETC POOL A/C*N/A-	TRANSFER FROM 3199416044303 /	4430		17,57,690.00	20,31,61,573.50
09/06/2022	09/06/2022	TO TRANSFER-TRF-	TRANSFER TO 52082159402 CRK AND ASSOCIATES /	13039	1,03,680.00		20,30,57,893.50
09/06/2022	09/06/2022	TO TRANSFER- TN DK BULK-	TRANSFER TO 98556130392 /	13039	21,86,252.00		20,08,71,641.50
09/06/2022	09/06/2022	TO TRANSFER-COMMISSION ON NEFT-	TRANSFER TO 2399989130390 /	13039	535.72		20,08,71,105.78
09/06/2022	09/06/2022	TO TRANSFER-COMM - OTHER MISC. SERVICES-	TRANSFER TO 98353130393 /	13039	177.00		20,08,70,928.78
09/06/2022	09/06/2022	BY TRANSFER-NEFTRRSBIN222160193357(0 9-06-22)Account does not e-	TRANSFER FROM 3199304130391 /	4430		13,426.00	20,08,84,354.78
09/06/2022	09/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB22160 0071161*ETC POOL A/C*N/A-	TRANSFER FROM 3199677044304 /	4430		18,40,210.00	20,27,24,564.78
10/06/2022	10/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB22161 0068001*ETC POOL A/C*N/A-	TRANSFER FROM 3199964044308 /	4430		19,16,145.00	20,46,40,709.78
13/06/2022	13/06/2022	DEBIT-PoS Rent for TID-TN023640-May'22-	/	16899	588.82		20,46,40,120.96
13/06/2022	13/06/2022	DEBIT-PoS Rent for TID-TN023641-May'22-	/	16899	588.82		20,46,39,532.14
13/06/2022	13/06/2022	DEBIT-PoS Rent for TID-TN023642-May'22-	/	16899	588.82		20,46,38,943.32
13/06/2022	13/06/2022	DEBIT-PoS Rent for TID-TN023643-May'22-	/	16899	588.82		20,46,38,354.50
13/06/2022	13/06/2022	DEBIT-PoS Rent for TID-TN023644-May'22-	/	16899	588.82		20,46,37,765.68
13/06/2022	13/06/2022	DEBIT-PoS Rent for TID-TN023645-May'22-	/	16899	588.82		20,46,37,176.86
13/06/2022	13/06/2022	DEBIT-PoS Rent for TID-TN023646-May'22-	/	16899	588.82		20,46,36,588.04
13/06/2022	13/06/2022	DEBIT-PoS Rent for TID-TN023647-May'22-	/	16899	588.82		20,46,35,999.22
13/06/2022	13/06/2022	DEBIT-PoS Rent for TID-TN023648-May'22-	/	16899	588.82		20,46,35,410.40
13/06/2022	13/06/2022	DEBIT-PoS Rent for TID-TN023649-May'22-	/	16899	588.82		20,46,34,821.58
13/06/2022	13/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB22164 0043172*ETC POOL A/C*N/A-	TRANSFER FROM 3199417044302 /	4430		18,46,895.00	20,64,81,716.58
13/06/2022	13/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB22164 0041277*ETC POOL A/C*N/A-	TRANSFER FROM 3199681044308 /	4430		19,02,980.00	20,83,84,696.58



Txn Date	Value Date	Description	Ref No./Cheque No.	Branch Code	Debit	Credit	Balance
13/06/2022	13/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221640041421*ETC POOL A/C*N/A-	TRANSFER FROM 3199683044306 /	4430		19,07,600.00	21,02,92,296.58
14/06/2022	14/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221650060078*ETC POOL A/C*N/A-	TRANSFER FROM 3199971044309 /	4430		15,76,975.00	21,18,69,271.58
15/06/2022	15/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221660044413*ETC POOL A/C*N/A-	TRANSFER FROM 3199676044305 /	4430		17,15,020.00	21,35,84,291.58
16/06/2022	16/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221670054670*ETC POOL A/C*N/A-	TRANSFER FROM 3199413044306 /	4430		17,09,810.00	21,52,94,101.58
17/06/2022	17/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221680044446*ETC POOL A/C*N/A-	TRANSFER FROM 3199422044305 /	4430		17,54,850.00	21,70,48,951.58
18/06/2022	18/06/2022	DEBIT- BULK TRF-	/	13039	7,12,795.00		21,63,36,156.58
18/06/2022	18/06/2022	TO TRANSFER-COMMISSION ON NEFT-	TRANSFER TO 2399989130390 /	13039	151.04		21,63,36,005.54
18/06/2022	18/06/2022	TO TRANSFER- TN DK BULK-	TRANSFER TO 98556130392 /	13039	7,88,528.00		21,55,47,477.54
18/06/2022	18/06/2022	TO TRANSFER-COMMISSION ON NEFT-	TRANSFER TO 2399989130390 /	13039	40.12		21,55,47,437.42
18/06/2022	18/06/2022	TO TRANSFER- TN DK BULK-	TRANSFER TO 98556130392 /	13039	49,50,481.00		21,05,96,956.42
18/06/2022	18/06/2022	BY TRANSFER-NEFT*RRSBIN522169794260(18-06-22)Account does not e-	TRANSFER FROM 3199304130391 /	4430		13,426.00	21,06,10,382.42
18/06/2022	18/06/2022	BY TRANSFER-NEFT*RRSBIN522169795810(18-06-22)Invalid Account-	TRANSFER FROM 3199304130391 /	4430		20,70,131.00	21,26,80,513.42
18/06/2022	18/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221690065286*ETC POOL A/C*N/A-	TRANSFER FROM 3199675044306 /	4430		17,58,585.00	21,44,39,098.42
20/06/2022	20/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221710071138*ETC POOL A/C*N/A-	TRANSFER FROM 3199416044303 /	4430		16,66,010.00	21,61,05,108.42
20/06/2022	20/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221710071090*ETC POOL A/C*N/A-	TRANSFER FROM 3199421044306 /	4430		17,80,760.00	21,78,85,868.42
21/06/2022	21/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221720039306*ETC POOL A/C*N/A-	TRANSFER FROM 3199678044303 /	4430		14,25,530.00	21,93,11,398.42
22/06/2022	22/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221730081565*ETC POOL A/C*N/A-	TRANSFER FROM 3199413044306 /	4430		16,55,305.00	22,09,66,703.42
23/06/2022	23/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221740040573*ETC POOL A/C*N/A-	TRANSFER FROM 3199967044305 /	4430		16,36,335.00	22,26,03,038.42
24/06/2022	24/06/2022	TO TRANSFER-NEFT UTR NO: SBIN522175108180-TECHSTURE TECHNOLOGIES	TRANSFER TO 99506044303 / TECHSTURE TECHNOLOGIES	13039	20,70,154.60		22,05,32,883.82
24/06/2022	24/06/2022	TO TRANSFER-NEFT UTR NO: SBIN522175108378-R KAJA MAIDEEN	TRANSFER TO 99506044303 / R KAJA MAIDEEN	13039	13,430.72		22,05,19,453.10
24/06/2022	24/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221750057136*ETC POOL A/C*N/A-	TRANSFER FROM 3199421044306 /	4430		17,06,310.00	22,22,25,763.10
27/06/2022	27/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221780045256*ETC POOL A/C*N/A-	TRANSFER FROM 3199683044306 /	4430		17,83,835.00	22,40,09,598.10
27/06/2022	27/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221780045591*ETC POOL A/C*N/A-	TRANSFER FROM 3199969044303 /	4430		16,78,330.00	22,56,87,928.10
27/06/2022	27/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221780045063*ETC POOL A/C*N/A-	TRANSFER FROM 3199683044306 /	4430		17,12,005.00	22,73,99,933.10
28/06/2022	28/06/2022	TO TRANSFER-TRANSFER TO-	TRANSFER TO 30120027909 TN DK EXPRESSWAYS LTD /	13039	1,35,72,000.00		21,38,27,933.10
28/06/2022	28/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221790028255*ETC POOL A/C*N/A-	TRANSFER FROM 3199961044301 /	4430		15,35,765.00	21,53,63,698.10
29/06/2022	29/06/2022	TO TRANSFER-NEFT UTR NO: SBIN222180794608-MAXIMUS 037 TRUST	TRANSFER TO 99506044303 / MAXIMUS 037 TRUST	13039	7,14,000.00		21,46,49,698.10
29/06/2022	29/06/2022	TO TRANSFER-NEFT UTR NO: SBIN222180794706-AUTHORISED OFFICER ANDHRA BANK SARM	TRANSFER TO 99506044303 / AUTHORISED OFFICER ANDHRA BANK SARM	13039	7,14,000.00		21,39,35,698.10
29/06/2022	29/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221800035912*ETC POOL A/C*N/A-	TRANSFER FROM 3199420044306 /	4430		16,99,235.00	21,56,34,933.10
30/06/2022	30/06/2022	BY TRANSFER-NEFT*ICIC0000105*ICIB221810047155*ETC POOL A/C*N/A-	TRANSFER FROM 3199960044301 /	4430		20,36,080.00	21,76,71,013.10





9. WEATHER & RAINFALL REPORTS

Project : Design Construction, Development, Finance, Operation and Maintenance of Km. 290+000 to Km. 367+725 on NH-7 (New No. NH 44) in the State of Tamil Nadu Under North-South Corridor (NHDP Phase II)

WEATHER REPORT JUNE (2022) - KARUR CAMP @ 291+800 RHS

GRAPHICAL REPRESENTATION



Date	Temperature (Celsius)		Humidity (%)		Rainfall (mm)	Climatic Details
	Min	Max	Min	Max		
1-Jun-22	24.7	30.6	42	75	0.00	Sunny
2-Jun-22	24.6	31.7	35	81	0.00	Sunny
3-Jun-22	25.9	30.2	48	74	0.00	Sunny
4-Jun-22	24.8	29.6	47	76	0.00	Sunny
5-Jun-22	25.0	31.5	45	78	0.00	Sunny
6-Jun-22	27.0	30.4	40	75	0.00	Sunny
7-Jun-22	28.6	31.6	44	68	0.00	Sunny
8-Jun-22	26.4	32.7	48	75	0.00	Sunny
9-Jun-22	26.5	30.7	56	70	0.00	Sunny
10-Jun-22	29.4	31.5	40	66	0.00	Sunny
11-Jun-22	27.5	32.9	39	78	0.00	Sunny
12-Jun-22	23.4	29.6	33	75	0.00	Sunny
13-Jun-22	24.8	31.4	41	67	26.00	Rainy
14-Jun-22	25.4	30.9	45	72	0.00	Sunny
15-Jun-22	26.0	30.2	57	80	0.00	Sunny
16-Jun-22	25.1	31.3	69	85	0.00	Sunny
17-Jun-22	25.3	30.8	51	76	28.00	Rainy
18-Jun-22	23.4	31.6	55	70	0.00	Sunny
19-Jun-22	24.6	30.4	51	72	0.00	Sunny
20-Jun-22	22.5	29.5	58	70	0.00	Sunny
21-Jun-22	27.6	30.7	43	67	0.00	Sunny
22-Jun-22	26.8	30.5	40	66	0.00	Sunny
23-Jun-22	27.3	31.4	48	76	0.00	Sunny
24-Jun-22	25.8	30.3	47	69	0.00	Sunny
25-Jun-22	24.6	30.9	51	68	0.00	Sunny
26-Jun-22	26.0	31.5	67	81	0.00	Sunny
27-Jun-22	25.9	30.0	54	85	0.00	Sunny
28-Jun-22	26.7	29.8	51	80	0.00	Sunny
29-Jun-22	25.1	30.2	42	76	0.00	Sunny
30-Jun-22	21.3	28.5	38	70	0.00	Sunny
Total Rainfall in mm					54.00	



TNDK EXPRESSWAYS LIMITED					
KARUR DINDIGUL SECTION OF - NH 7 (BOT) PROJECT					
WEATHER RECORD - JUNE - 2022					
PERIOD : 01.06.2022 - 30.06.2022					
DATE	TEMPERATURE		Humidity in %		WEATHER
	Minimum	Maximum	Minimum	Maximum	Status
1-Jun-2022	24.70	30.60	42.00	75.00	Sunny
2-Jun-2022	24.60	31.70	35.00	81.00	Sunny
3-Jun-2022	25.90	30.20	48.00	74.00	Sunny
4-Jun-2022	24.80	29.60	47.00	76.00	Sunny
5-Jun-2022	25.00	31.50	45.00	78.00	Sunny
6-Jun-2022	27.00	30.40	40.00	75.00	Sunny
7-Jun-2022	28.60	31.60	44.00	68.00	Sunny
8-Jun-2022	26.40	32.70	48.00	75.00	Sunny
9-Jun-2022	26.50	30.70	56.00	70.00	Sunny
10-Jun-2022	29.40	31.50	40.00	66.00	Sunny
11-Jun-2022	27.50	32.90	39.00	78.00	Sunny
12-Jun-2022	23.40	29.60	33.00	75.00	Sunny
13-Jun-2022	24.80	31.40	41.00	67.00	Rainy
14-Jun-2022	25.40	30.90	45.00	72.00	Sunny
15-Jun-2022	26.00	30.20	57.00	80.00	Sunny
16-Jun-2022	25.10	31.30	69.00	85.00	Sunny
17-Jun-2022	25.30	30.80	51.00	76.00	Rainy
18-Jun-2022	23.40	31.60	55.00	70.00	Sunny
19-Jun-2022	24.60	30.40	51.00	72.00	Sunny
20-Jun-2022	22.50	29.50	58.00	70.00	Sunny
21-Jun-2022	27.60	30.70	43.00	67.00	Sunny
22-Jun-2022	26.80	30.50	40.00	66.00	Sunny
23-Jun-2022	27.30	31.40	48.00	76.00	Sunny
24-Jun-2022	25.80	30.30	47.00	69.00	Sunny
25-Jun-2022	24.60	30.90	51.00	68.00	Sunny
26-Jun-2022	26.00	31.50	67.00	81.00	Sunny
27-Jun-2022	25.90	30.00	54.00	85.00	Sunny
28-Jun-2022	26.70	29.80	51.00	80.00	Sunny
29-Jun-2022	25.10	30.20	42.00	76.00	Sunny
30-Jun-2022	21.30	28.50	38.00	70.00	Sunny



TN(DK) EXPRESSWAYS LIMITED

Name of Project: Karur - Dindigul Highways (NH-7) BOT Project Km 290+000 to Km 367+725) Package No.NS2/BOT/TN4

Rainfall Report for the Month of June - 2022

S.No.	Name of the Station	Opening Date	Rainfall in the Day (mm)																														Total Rainfall in the Month of June - 2022 (mm)	Total Rainfall up to the Month of November 2009 (mm) to June - 2022
			01-Jun-22	02-Jun-22	03-Jun-22	04-Jun-22	05-Jun-22	06-Jun-22	07-Jun-22	08-Jun-22	09-Jun-22	10-Jun-22	11-Jun-22	12-Jun-22	13-Jun-22	14-Jun-22	15-Jun-22	16-Jun-22	17-Jun-22	18-Jun-22	19-Jun-22	20-Jun-22	21-Jun-22	22-Jun-22	23-Jun-22	24-Jun-22	25-Jun-22	26-Jun-22	27-Jun-22	28-Jun-22	29-Jun-22	30-Jun-22		
1	Karur	05/11/2009 00'00" Hours	0	0	0	0	0	0	0	0	0	0	0	26	0	0	0	28	0	0	0	0	0	0	0	0	0	0	0	0	0	54	9973.09	
2	Aravakuruchi		0	0	0	0	0	0	0	0	0	0	0	23	0	0	0	26	0	0	0	0	0	0	0	0	0	0	0	0	0	49	4871.01	
3	Vedasanthur		0	0	0	0	0	0	0	0	0	0	0	20	0	0	0	0	27	0	0	0	0	0	0	0	0	0	0	0	0	47	6530.74	
4	Dindigul		0	0	0	0	0	0	0	0	0	0	0	26	0	0	0	0	29	0	0	0	0	0	0	0	0	0	0	0	0	55	6773.54	
	Karur-Dindigul TN-4		0	0	0	0	0	0	0	0	0	0	23.8	0	0	0	0	28	0	0	0	0	0	0	0	0	0	0	0	0	51.25	7077.76		



10. Construction of VUP Work Status (Black spot location)

Project : Design Construction, Development, Finance, Operation and Maintenance of Km. 290+000 to KM. 367+725 on NH-7(New No. NH 44) in the State of Tamil Nadu Under North-South Corridor (NHDP Phase II)

Scope of Work : Construction of VUP at TN-02-227 (Km 293+000 Perichipalayam) Towards permanent mitigation measures under COS order as per Cl.17.3 - Reg

PERICHIPALAYAM VUP - (CH - 293+000) - Box Size(12.00 m x 5.50m)

S.No	Item Of Work	BOQ Percentage	Financial Percentage up to 30.06.2022	Physical Percentage up to 30.06.2022	Remarks
1	Cost of Structure	8.4%	8.3%	8.4%	
2	Cost of Structure Approaches	25.4%	24.6%	25.4%	
3	Cost of Miscellaneous	6.8%	6.0%	6.8%	
4	Cost of Road Works including Service Road	39.1%	38.2%	39.1%	
5	Cost of Road Furnitures	1.6%	1.0%	1.0%	
6	Cost of Drainage Works	5.4%	5.3%	5.4%	
7	Cost of Road Diversion	5.7%	5.1%	5.7%	
8	Cost of Culvert Reconstruction	1.8%	1.6%	1.8%	
9	Cost of Minor Bridge Reconstruction	5.7%	5.6%	5.7%	
Grand Total		100.0%	95.70%	99.30%	



Perichipalyam Km.293+ 000 Work Status up to 30.06.2022

Sl.No	Particulars	Unit	Total	Completed	In Progress	Balance	% of Completion
1	Embankment	Mtr	973	973	0	0	100
2	Sub-Grade	Mtr	973	973	0	0	100
3	GSB	Mtr	973	973	0	0	100
4	WMM	Mtr	973	973	0	0	100
5	DBM	Mtr	1800	1800	0	0	100
6	BC	Mtr	1800	1800	0	0	100
7	Service Road	Mtr	1440	1400	0	0	100
8	Box Culvert	Nos	1	1	0	0	100
10	RCC Drain Works	Mtr	1420	1420	0	0	100
11	Minor Bridge	Nos	1	1	0	0	100
12	VUP Box	Nos	1	0	1	1	98
13	RE Wall Panel	Mtr	925	925	0	0	100



Project : Design Construction, Development, Finance, Operation and Maintenance of Km. 290+000 to Km. 367+725 on NH-7(New No. NH 44) in the State of Tamil Nadu Under North-South Corridor (NHDP Phase II)

Scope of Work : Construction of VUP at TN -02 - 225 (Km 297+000 Periyar Arch) Towards permanent mitigation measures under COS order as per Cl.17.3 - Reg

PERIYAR ARCH VUP - (CH - 297+000) -Box Size(12.00 X5.50m)

S.No	Item Of Work	BOQ Percentage	Financial Percentage up to 30.06.2022	Physical Percentage up to 30.06.2022	Remarks
1	Cost of Structure	7.0%	6.9%	7.0%	
2	Cost of Structure Approaches	24.7%	24.2%	24.7%	
3	Cost of Miscellaneous	6.5%	6.5%	6.5%	
4	Cost of Road Works including Service Road	37.6%	37.6%	37.6%	
5	Cost of Road Furnitures	1.49%	1.0%	1.0%	
6	Cost of Drainage Works	5.3%	5.2%	5.3%	
7	Cost of Road Diversion	5.4%	4.7%	5.4%	
8	Cost of Culvert Reconstruction	12.0%	9.8%	12.0%	
9	Cost of Minor Bridge Reconstruction	-	-	-	
Grand Total		100.0%	95.9%	99.50%	



Periyar Arch Km. 297+000 Work Status up to 30.06.2022

Sl.No	Particulars	Unit	Total	Completed	In Progress	Balance	% of Completion
1	Embankment	Mtr	1269	1269	0	0	100
2	Sub-Grade	Mtr	1269	1269	0	0	100
3	GSB	Mtr	1269	1269	0	0	100
4	WMM	Mtr	1269	1269	0	0	100
5	DBM	Mtr	1886	1886	0	0	100
6	BC	Mtr	1886	1886	0	0	100
7	Service Road	Mtr	1660	1660	0	0	100
8	Box Culvert	Nos.	8	8	0	0	100
9	RCC Drain Works	Mtr.	1460	1460	0	0	100
10	VUP	Nos.	1	0	1	1	97
11	RE WALL PANEL	Mtr.	1193	1193	0	0	100



11. Construction of VUP Quality Control Test Report (Black spot location)

Project : Design Construction, Development, Finance, Operation and Maintenance of Km. 290+000 to Km. 367+725 on NH-7 (New No. NH 44) in the State of Tamil Nadu Under North-South Corridor (NHDP Phase II)

Summary of Quality Control Report / Monthly Progress Report (QC)

MONTH : JUNE -2022

MONTHLY REPORT - JUNE -2022															
S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month JUNE 2022				Test conducted upto this month			
				No. of test Conducted/ Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/
1.0 Tests on OGL															
1.1	Grain size analysis	IS:2720 (Part4)	1 test / 250 meters	30	30	0	300	0	0	0	0	30	30	0	300
1.2	Atterberg Limits	IS:2720 (Part5)	1 test / 250 meters	30	30	0	30	0	0	0	0	30	30	0	30
1.3	Proctor	IS:2720 (Part8)	1 test / 250 meters	30	30	0	30	0	0	0	0	30	30	0	30
1.4	Free Swell index	IS:2720 (Part40)	1 test / 250 meters	30	30	0	30	0	0	0	0	30	30	0	30
1.5	California bearing ratio	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0
2.0 Cutting portion & Existing for EMB/SG (MoRT&H 305)															
2.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m ³	10	10	0	10	0	0	0	0	10	10	0	10
2.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m ³	10	10	0	10	0	0	0	0	10	10	0	10
2.3	Proctor	IS:2720 (Part8)	1 test /1500 m ³	10	10	0	10	0	0	0	0	10	10	0	10
2.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m ³	10	10	0	10	0	0	0	0	10	10	0	10
2.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m ³	0	0	0	0	0	0	0	0	0	0	0	0
3.0 Borrow Area for EMB/Subgrade (MoRT&H 305)															
3.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m ³	60	60	0	60	0	0	0	0	60	60	0	60
3.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m ³	60	60	0	60	0	0	0	0	60	60	0	60
3.3	Proctor	IS:2720 (Part8)	1 test /1500 m ³	60	60	0	60	0	0	0	0	60	60	0	60
3.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m ³	60	60	0	60	0	0	0	0	60	60	0	60
3.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m ³	25	25	0	25	0	0	0	0	25	25	0	25
4.0 Field Density Test MoRT&H 305															
4.1	Field density (OGL)	IS:2720 (Part28)	1 test /3000 sqm	285	282	3	285	0	0	0	0	285	282	3	285
4.2	Field density (EMB)	IS:2720 (Part28)	1 test /3000 sqm	749	738	12	749	0	0	0	0	749	738	12	749
4.3	Field density (SG)	IS:2720 (Part28)	1 test / 2000 sqm	80	60	0	80	0	0	0	0	80	60	0	80
4.4	Field density (Shoulder)	IS:2720 (Part28)	1 test / 2000 sqm	40	40	0	40	0	0	0	0	40	40	0	40
5.0 FLYASH For Embankment															
5.1	Liquid Limit & Plastic limit	TABLE-1	1 test /1500 m ³	0	0	0	0	0	0	0	0	0	0	0	0
5.1	Maximum Dry Density	Clause 5.2	1 test /1500 m ³	0	0	0	0	0	0	0	0	0	0	0	0
6.0 Safe Bearing capacity of soil															
6.1	Grain size analysis	IS:2720 (Part40)	As required	0	0	0	0	0	0	0	0	0	0	0	0
6.2	Atterberg Limits	IS:2720 (Part4)	As required	0	0	0	0	0	0	0	0	0	0	0	0
6.3	Proctor	IS:2720 (Part5)	As required	34	34	0	34	0	0	0	0	34	34	0	34
6.4	Free Swell index	IS:2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0	0
6.5	Bearing Capacity	IS:6403 / IS 1888	As required	34	34	0	34	0	0	0	0	34	34	0	34
6.6	Plate Load Test	IS:6403 / IS 1888	As required	0	0	0	0	0	0	0	0	0	0	0	0
7.0 Filter Media & Back filling MoRT&H 2500															
7.1	Gradation		As required	240	240	0	240	0	0	0	0	240	240	0	240



S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month JUNE 2022				Test conducted upto this month			
				No. of test Conducted/ Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/
7.2	Individual & Combined Gradation		As required	153	153	0	153	0	0	0	0	153	153	0	153
7.3	Backfilling field density		1 test /1000 m ³	689	689	0	689	0	0	0	0	689	689	0	689
7.4	RE Wall field density		As required	5540	5540	0	5540	0	0	0	0	5540	5540	0	5540
8.0 GSB MIX Design & Site Frequency															
8.1	Gradation	Table 400-1	1 test/400 M ³	86	86	0	86	0	0	0	0	86	86	0	86
8.2	Atterberg Limits	IS:2720 (Part5)	1 test/400 M ³	86	86	0	86	0	0	0	0	86	86	0	86
8.3	Proctor	IS:2720 (Part8)	As required	5	5	0	5	0	0	0	0	5	5	0	5
8.4	CBR Test	IS:2720 (Part16)	As required	3	3	0	3	0	0	0	0	3	3	0	3
8.5	Aggregate Impact value	IS:2386 Part-4	As required	4	4	0	4	0	0	0	0	4	4	0	4
8.6	Water absorption	IS:2386 (Part3)	As required	2	2	0	2	0	0	0	0	2	2	0	2
8.7	Field Density	IS:2720 (Part28)	1 set Test per 1000sq.m / 3 pits	369	369	0	369	0	0	0	0	369	369	0	369
9.0 WMM Mix Design & Site Frequency															
9.1	Individual / Combined Gradation	Table 400-3	1 test/200m ³	80	80	0	80	0	0	0	0	80	80	0	80
9.2	Aggregate Impact Value	IS:2386 Part-4	1 test/ 1000 m ³	22	22	0	22	0	0	0	0	22	22	0	22
9.3	Flakiness & Elongation Index	IS:2386 Part1	1 test/ 500 m ³	33	33	0	33	0	0	0	0	33	33	0	33
9.4	Atterberg Limits	IS:2720 (Part5)	1 test/200m ³	80	80	0	80	0	0	0	0	80	80	0	80
9.5	Water absorption	IS:2386 Part2	As required	0	0	0	0	0	0	0	0	0	0	0	0
9.6	Proctor	IS:2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0	0
9.7	CBR	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0
9.8	Field Density(Trial stretch)	IS:2720 (Part28)	1 set Test per 1000sq.m / 3 pits	330	330	0	330	0	0	0	0	330	330	0	330
10.0 DBM Mix Design & Site Frequency															
10.1	Individual / Combined Gradation	Table 500-10	2 test/Day	18	18	0	18	2	2	0	2	20	20	0	20
10.2	Aggregate Impact Value	IS:2386 Part-4	1 test/350 m ³	17	17	0	17	1	1	0	1	18	18	0	18
10.3	Flakiness & Elongation Index	IS:2386 Part-1	1 test/ 350 m ³	17	17	0	17	1	1	0	1	18	18	0	18
10.4	Marshall Test	MS-2/Morth Table 500-11	1 test/400MT	37	37	0	37	1	1	0	1	38	38	0	38
10.5	Binder Content	AASHTO T 164 & 30	1 test/400MT	37	37	0	37	1	1	0	1	38	38	0	38
10.6	Density of Compaction Layer	AASHTO D 5361-05	1 test/ 700 m ²	90	90	0	90	3	3	0	3	93	93	0	93
10.7	Max Specific Gravity of Bitumen	AASHTO D 2041	1 test/400MT	37	37	0	37	1	1	0	1	38	38	0	38
10.8	Tack Coat	Morth Table 900-4	3 test/Day	0	0	0	0	1	1	0	1	1	1	0	1
11.0 BC Mix Design & Site Frequency															
10.1	Individual / Combined Gradation	Table 500-10	2 test/Day	0	0	0	0	18	18	0	18	18	18	0	18
10.2	Aggregate Impact Value	IS:2386 Part-4	1 test/350 m ³	0	0	0	0	8	8	0	8	8	8	0	8
10.3	Flakiness & Elongation Index	IS:2386 Part-1	1 test/ 350 m ³	0	0	0	0	8	8	0	8	8	8	0	8
10.4	Marshall Test	MS-2/Morth Table 500-11	1 test/400MT	0	0	0	0	18	18	0	18	18	18	0	18
10.5	Binder Content	AASHTO T 164 & 30	1 test/400MT	0	0	0	0	18	18	0	18	18	18	0	18
10.6	Density of Compaction Layer	AASHTO D 5361-05	1 test/ 700 m ²	0	0	0	0	90	90	0	90	90	90	0	90

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month JUNE 2022				Test conducted upto this month			
				No. of test Conducted/ Contractor	Passed	Failed	Nos. of test witnessed by AEN/HAI	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AEN/HAI	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AE/NHAI
10.7	Max Specific Gravity of Bitumen	AASTM D 2041	1 test/400MT	0	0	0	0	18	18	0	18	18	18	0	18
10.8	Tack Coat	Morth Table 900-4	3 test/Day	0	0	0	0	15	15	0	15	15	15	0	15
12.0 Fine Aggregate MoRT&H 1008															
12.1	Grade / Sieve analysis	IS:2386 (Part1)	As required	469	469	0	469	0	0	0	0	469	469	0	469
12.2	Specific gravity & Water absorption	IS:2386 (Part2)	As required	469	469	0	469	0	0	0	0	469	469	0	469
12.3	Fineness Modulus	MORT&H Sec. 1008&383	As required	469	469	0	469	0	0	0	0	469	469	0	469
12.4	Alkali aggregate reactivity test	IS:2386 (Part-7)IS : 456	1 test per source	1	1	0	1	0	0	0	0	1	1	0	1
12.5	Deleterious material/silt	IS:2386 (Part2)	1 test per source	1	1	0	1	0	0	0	0	1	1	0	1
13.0 Coarse Aggregate MoRT&H 1007															
13.1	Gradation	IS:2386 (Part2)	As required	487	487	0	487	0	0	0	0	487	487	0	487
13.2	Specific gravity & Water absorption	IS:2386 (Part3)	As required	6	6	0	6	0	0	0	0	6	6	0	6
13.3	Aggregate Impact Value	IS:2386 (Part4)	As required	85	85	0	85	0	0	0	0	85	85	0	85
13.4	Flakiness index	IS:2386 (Part1)	As required	85	85	0	85	0	0	0	0	85	85	0	85
13.5	Soundness	IS:2386 (Part5)	As required	15	15	0	15	0	0	0	0	15	15	0	15
13.6	Alkali aggregate reactivity test	IS:2386 (Part-7)IS : 456	1 test per source	1	1	0	1	0	0	0	0	1	1	0	1
13.7	Deleterious constituents	IS:2386 (Part2)	1 test per source	1	1	0	1	0	0	0	0	1	1	0	1
13.8	Petrographic Examination	IS:2386 (Part8)	1 test per source	1	1	0	1	0	0	0	0	1	1	0	1
14.0 Cement MoRT&H 1006															
14.1	Chemical test / Physical test	IS:4031,4032	1 test per source	6	9	0	9	0	0	0	0	6	9	0	9
14.2	Fineness	IS:4031 (Part1)	500mt (or) Every week	75	75	0	75	0	0	0	0	75	75	0	75
14.3	Normal Consistency	IS:4031 (Part4)	500mt (or) Every week	75	75	0	75	0	0	0	0	75	75	0	75
14.4	Initial, Final setting time	IS:4031 (Part5)	500mt (or) Every week	75	75	0	75	0	0	0	0	75	75	0	75
14.5	Soundness of Cement	IS:4031 (Part3)	500mt (or) Every week	75	75	0	75	0	0	0	0	75	75	0	75
14.6	Compressive Strength-set	IS:4031 (Part6)													
	3 days		500mt (or) Every week	182	182	0	182	0	0	0	0	182	182	0	182
	7 days		500mt (or) Every week	182	182	0	182	0	0	0	0	182	182	0	182
	28 days		500mt (or) Every week	172	172	0	172	0	0	0	0	172	172	0	172
15.0 Water															
15.1	Chemical test	IS 2386	1 test per source	2	2	0	2	0	0	0	0	2	2	0	2
16.0 Admixture															
15.1	Chemical Test	IS 9103	1 test per source	3	3	0	3	0	0	0	0	3	3	0	3
17.0 Steel															
17.1	8 mm Dia	IS 1786	Physical & Chemical Properties (1) Test on first lot.(2)	4	4	0	4	0	0	0	0	4	4	0	4
17.2	10 mm Dia	IS 1786		15	14	1	15	0	0	0	0	15	14	1	15
17.3	12 mm Dia	IS 1786		12	12	0	12	0	0	0	0	12	12	0	12
17.4	16 mm Dia	IS 1786	Further supply will be provided with	12	12	0	12	0	0	0	0	12	12	0	12
17.5	20 mm Dia	IS 1786		11	11	0	11	0	0	0	0	11	11	0	11
17.6	25 mm Dia	IS 1786	mtc.(3) As required	4	4	0	4	0	0	0	0	4	4	0	4

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month JUNE 2022				Test conducted upto this month			
				No. of test Conducted/ Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/
17.7	32 mm Dia	IS 1786	by engineer.	6	6	0	6	0	0	0	0	6	6	0	6
18.0 Concrete Cube Strength of Design Mix															
18.1	M15 PCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	3	3	0	3	0	0	0	0	3	3	0	3
	28Days Compressive Strength			3	3	0	3	0	0	0	0	3	3	0	3
18.2	M20 RCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	3	3	0	3	0	0	0	0	3	3	0	3
	28Days Compressive Strength			3	3	0	3	0	0	0	0	3	3	0	3



S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month JUNE 2022				Test conducted upto this month			
				No. of test Conducted/ Contractor	Passed	Failed	Nos. of test witnessed by AEN/HAI	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AEN/HAI	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AEN/HAI
18.3	M25 RCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	3	3	0	3	0	0	0	0	3	3	0	3
	28Days Compressive Strength			3	3	0	3	0	0	0	0	3	3	0	3
18.4	M25 RCC PUMPABLE														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	3	3	0	3	0	0	0	0	3	3	0	3
	28Days Compressive Strength			3	3	0	3	0	0	0	0	3	3	0	3
18.5	M30 RCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	3	3	0	3	0	0	0	0	3	3	0	3
	28Days Compressive Strength			3	3	0	3	0	0	0	0	3	3	0	3
18.6	M35 RCC PUMPABLE														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	3	3	0	3	0	0	0	0	3	3	0	3
	28Days Compressive Strength			0	0	0	0	0	0	0	0	0	0	0	0
18.7	M35 RCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	9	9	0	9	0	0	0	0	9	9	0	9
	28Days Compressive Strength			18	18	0	18	0	0	0	0	18	18	0	18
18.8	M40 RCC PUMPABLE														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	9	9	0	9	0	0	0	0	9	9	0	9
	28Days Compressive Strength			18	18	0	18	0	0	0	0	18	18	0	18
19 Concrete Cube Strength of Site Cubes															
19.1	M15 PCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	377	374	3	377	0	0	0	0	377	374	3	377
	28Days Compressive Strength			789	783	6	789	0	0	0	0	789	783	6	789
19.2	M20 PCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	146	146	0	146	0	0	0	0	146	146	0	146
	28Days Compressive Strength			262	262	0	262	16	16	0	16	278	278	0	278
19.3	M25 RCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	732	732	732	732	0	0	0	0	732	732	732	732
	28Days Compressive Strength			1356	1356	3	1356	0	0	0	0	1356	1356	3	1356
19.4	M25 RCC PUMPABLE														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	1	1	0	1	0	0	0	0	1	1	0	1

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month JUNE 2022				Test conducted upto this month			
				No. of test Conducted/ Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/	No. of test Conducted /Contractor	Passed	Failed	Nos. of test witnessed by AE/NHA/
	28Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	0	0	0	0	0	0	0	0	0	0	0	0
19.5	M30 RCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	0	0	0	0	0	0	0	0	0	0	0	0
	28Days Compressive Strength			0	0	0	0	0	0	0	0	0	0	0	0
19.6	M30 RCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	645	645	0	645	0	0	0	0	645	645	0	645
	28Days Compressive Strength			1419	1419	0	1419	0	0	0	0	1419	1419	0	1419
19.7	M35 RCC PUMPABLE														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	537	537	0	537	0	0	0	0	537	537	0	537
	28Days Compressive Strength			1247	1247	0	1247	0	0	0	0	1247	1247	0	1247
19.8	M35 RCC														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	0	0	0	0	0	0	0	0	0	0	0	0
	28Days Compressive Strength			0	0	0	0	0	0	0	0	0	0	0	0
19.9	M40 RCC PUMPABLE														
	7Days Compressive Strength	IS:516 / IS:456	MORT&H Sec. 1700	270	270	0	270	0	0	0	0	270	270	0	270
	28Days Compressive Strength			599	599	0	599	0	0	0	0	599	599	0	599

12. PHOTOGRAPHS



MEDIAN DRAINAGE CLEANING WORK



MEDIAN PLANTATION WATERING





TRUCK LAYBYE AT KM:326+000-RHS HIGHMAST LIGHT REPAIRING WORK



AVENUE PLANTATION WATERING





ROUTINE MAINTENANCE WORK



MEDIAN GRASS CUTTING WORK





MEDIAN UNWANTED BUSHES CLEANING



CONSTRUCTION OF VUP BLACK SOPT AT KM297+000- APPLYING OF TACK COAT FOR BC LAYING ON SERVICE ROAD





**CONSTRUCTION OF VUP BLACK SOPT AT KM297+000- BITIMINOUS
CONCRETE LAYING WORK**



**CONSTRUCTION OF VUP BLACK SOPT AT KM297+000- BITIMINOUS
CONCRETE COMPACTION WORK**





INSTALLATION OF METAL BEAM CRASH BARRIER ON CONSTRUCTION OF VUP BLACK SOFT AT KM293+000-END OF APPROACHES

