

KMPCL - 3600 MW, PG Test Results					
S. No.	Test description	Unit of measurement	Contractual Guarantees	Unit #3 (First Unit to be commissioned) Test result	Unit #4 (second Unit to be commissioned) Test results
1	Unit Gross Heat Rate at rated steam parameters and 0.1 ata as exhaust pressure, with zero percentage makeup , at TMCR condition and at reference ambient parameters as per technical specifications	kcal/kWh	2239.77	2170.7	2152.91
2	Total Auxiliary Power Consumption of all auxiliaries at TMCR condition	%	7.017	6.1	6.35
3	SPM with one field in each gas path out of service	mg/Nm ³	50	7.5	13.04
4	Gross electrical power at Generator output terminals	MW	600	602.8	604.3
5	Boiler steaming capacity at BMCR condition	tph	2069	2069.7	2081
6	Unburnt carbon in fly ash(Max)	%	≤ 1	0.4	0.41