

# SANJIB GHOSH

142/B, A.P.Ghosh Road, P.O. Chatra  
Serampore, Hooghly


To,  
M/S Sakambari Processors Pvt. Ltd.  
18, Giribabu Lane, 2<sup>nd</sup> Floor ( Room No. 26)  
Kolkata – 700012.

Dated: 10.07.2020

**Sub: Submission of 1<sup>st</sup> RA Bill for Proposed construction of 1<sup>st</sup> floor & 2<sup>nd</sup> Floor  
Excluding Cost of R.C.C. Roof over office building at Makalpur, Hooghly.**

**Ref: As per verbal request.**

Item No.	Description of works	Qty.	Unit	Rate	Amount
1	Construction of first floor with R.C.C. Columns 16 nos of size 300 X 300 mm, roof beams, roof slab including cost of 250/125 mm thick brick walls with cement mortar 1:6/1:4 in superstructure, 20mm/15 mm thick cement plastering with cement mortar plastering both inside & outside of walls with cement mortar 1:6, 10 mm thick cement plastering with cement mortar 1:4 to ceiling & all exposed surface of R.C.C., 40 mm thick IPS flooring inside of room, passage etc. but excluding cost of Doors, Windows, Painting, sanitary & water supply arrangement. Height of the building will be 2.80 Mtr. from floor level to top of roof slab with all materials & labours. Covered Area : 12.30 X 12.30 = 151.29 Sqm.	1628	Sft.	200/-	325600/-
2	Construction of 2 <sup>nd</sup> floor with R.C.C. Columns 12 nos. of size 300 X 300 mm, tie beam at top, 125 mm thick brick walls with cement mortar 1:4 in superstructure, 20mm/15 mm thick cement plastering with cement mortar plastering both inside & outside of walls with cement mortar 1:6, 10 mm thick cement plastering with cement mortar 1:4 to all exposed surface of R.C.C., 40 mm thick IPS flooring inside of room but excluding cost of Doors, Windows, Painting, sanitary & water supply arrangement. Height of the building will be 3.00 Mtr. from floor level to bottom of roof truss with all materials & labours. Covered Area : 12.30 X 12.30 = 151.29 Sqm.	1628	Sft.	108/-	175824/-
				Total	501424/-

  
(SANJIB GHOSH)