

AREA OF BUILDINGS AND SHEDS IN IPL							
SL NO	NAME OF THE BUILDING	NO	DESCRIPTION OF BUILDING / SHED (TYPE OF CONSTRUCTION)	COVERED AREA IN SQM	YEAR OF CONSTRUCTION	HEIGHT(M)	GRADE
1	TIME OFFICE	1	DOUBLE STOREYED BUILDING WITH RCC ROOF	40.00	2013	4.50	M20
2	CANTEEN	1	DOUBLE STOREYED BUILDING WITH RCC ROOF	200.85	2013	6.50	M20
3	HOSTEL	2	DOUBLE STOREYED BUILDING WITH RCC ROOF	939.84	2013	6.50	M20
4	PROJECT OFFICE	1	SINGLE STOREYED BUILDING WITH SHEETING	417.15	2012	5.20	M20
5	STORE	1	SINGLE STOREYED BUILDING WITH SHEETING	417.15	2013	5.20	M20
6	SECURITY BARRAK	1	SINGLE STOREYED BUILDING WITH SHEETING	476.70	2014	3.50	M20
7	WORKERS COLONEY	9	SINGLE STOREYED BUILDING WITH RCC ROOF	1521.00	2013	3.50	M20
8	WEIGHT BRIDGE	1	SINGLE STOREYED BUILDING WITH RCC ROOF	16.00	2014	3.50	M20
9	COOLING TOWER	1	RCC STRUCTURE & ROOF	1665.00	2014	21.50	M25
10	TG BUILDING	1	RCC ROOF & BRICKS WALL UP TO 16 M AND SHEETING ON BOTH WALLS AND TOP	1753.32	2014	24.00	M20
11	BOILER	1	MS STRUCTURE WITH SHEETING ON TOP & SIDES	1093.25	2014	56.00	M25
12	ESP	2	MS STRUCTURE WITH SHEETING ON TOP & SIDES	552.00	2014	32.50	M25
13	CHIMNEY	1	RCC STUCTURE	15.13	2014	96.00	M30
14	TRANSFER HOUSE-2	1	MS STRUCTURE WITH SHEETING ON TOP & SIDES	36.00	2014	51.00	M20
15	CRUSHER HS	1	RCC STRUCTURE UO TO 12 M HT WITH BRICKS WALL & SHEETING ON BOTH WALLS AND ROOFS	170.28	2014	16.00	M25
16	DEDUSTING SYSTEMS (BAG FILTER)	2	MS STRUCTURE WITH SHEETING ON TOP & SIDES	29.70	2014	11.50	M20
17	BAG FILTER CHIMNEY	2	MS STRUCTURE	4.54	2014	30.00	M25
18	DOLACHAR FEED SYSTEM	1	MS STRUCTURE WITH SHEETING ON TOP & SIDES	45.75	2014	10.00	M20
19	CHP CONTROL ROOM	1	RCC STRUCTURE WITH BRICKS WALL AND ROOF	90.00	2014	12.00	M20
20	SCREEN HS	1	RCC STRUCTURE WITH BRICKS WALL UP TO 15 M AND SHEETING ON BOTH WALL & ENTIRE ROOF	247.39	2014	21.00	M25
21	BED ASH SILO	1	RCC STRUCTURE	88.20	2014	23.50	M25
22	FLY ASH SILO	2	RCC STRUCTURE	269.43	2014	21.50	M25
23	GROUND HOPPER	1	RCC STRUCTURE & SHEETING ON TOP	150.45	2014	8.00	M25
24	COAL SHED	2	RCC COLUMNS & WALLS UP TO 2.4 M WITH RCC FLOOR AND MS STRUCTURE & SHEETING ON WALLS & ROOF	4860.40	2014	18.30	M20
25	BRICKS PLANT		REFER SL NO.45				
26	SITE OFFICE	1	SINGLE STOREYED BUILDING WITH RCC ROOF	81.00	2012	3.50	M20
27	METER ROOM	1	SINGLE STOREYED BUILDING WITH RCC ROOF	21.00	2014	3.50	M20
28	LABOUR CANTEN	1	SINGLE STOREYED WITH SHEETING AND BRICKS WALL	64.00	2014	3.50	M20
29	TOILETS AND BATH ROOMS	3	SINGLE STOREYED WITH SHEETING AND BRICKS WALL	120.00	2014	3.50	M20
30	SWITCH YARD	1	RCC FOUNDATIONS, GI STRUCTURES	1470.00	2014	9.00	M20
31	TRANSFERMER AREA	1	RCC FOUNDATION	394.10	2014	5.00	M20
32	LDO TANK AREA	1	RCC FOUNDATION , FLOORING WITH SHEETING ON TOP	338.07	2014	3.50	M20
33	WATCH TOWER	4	MS STRUCTURE	36.00	2014	10.00	M20
34	INTAKE WELL	1	RCC STRUCTURE	18.09	2014	4.50	M25
35	SIKIDIRI SW	1	RCC FOUNDATIONS, GI STRUCTURES	2500.00	2014	9.00	M20
36	BCN-1	1	MS STRUCTURE	172.50	2014		M20
37	BCN-3	1	MS STRUCTURE	317.50	2014		M20
38	BCN-4	1	MS STRUCTURE	317.50	2014		M20
39	BCN-6	1	MS STRUCTURE	1125.00	2014		M20
40	RESIDENTIAL	2	G+1 BUILDING (2BHK)	410.24	2016	7.00	M20
		1	G+1 BUILDING (3BHK)	151.51	2016	7.00	M20
		1	G+2 BUILDING (1 BHK)	155.50	2016	10.00	M20
41	RCC ROAD	1	6 M WIDTH & 300 MM THICKNESS LAID ON 900 MM WBM BASE ( 700 M LONG)	4200.00	2015	N/A	M30
42	DRAIN	1	600 MM WIDE AND 1.2 MM DEEP (700 M LONG)	840.00	2018		M20
43	PAVER ROAD	1	M40 GRADE 70 MM THK CONCRETE PAVER LAID ON 300 MM GSB WITH KERB SONE ON BOTH EDGES (500 M LONG & 3.00 M WIDE)	1500.00	2019	N/A	M40
44	CLARIFFIER	1	18 M DIA 3.5 M HEIGHT CIRCULAR STRUCTURE	254.34	2019	3.50	M25
45	BRICKS PLANT ( NEW)	1	RCC COLUMNS (1.00M) & FLOOR WITH MS STRUCTURE WITH SHEETING ON WALLS & ROOF	1664.00	2014/2019	9.00	M20
46	CURING CHAMBER	1	RCC FRAMED STRUCTURE WITH BRICKS WALL & PUFF SHEET ROOF	500.00	2019	3.00	M20
48	BRICKS STORAGE AREA	1	M40 GRADE 100 MM THK CONCRETE PAVER LAID ON 600 MM GSB WITH BRANCH DRAINS AND KERB STONE ON EDGES.	2500.00	2019	N/A	M40
49	CEMENT GODOWN	1	RCC FRAMED STRUCTURE WITH BRICKS WALL AND CGI SHEET ROOF.	160.00	2019	5.00	M20
50	BRCIKS PLANT OFFICE & LAB	1	RCC FRAMED STRUCTURE WITH BRICKS WALL AND CGI SHEET ROOF. WITH FALSE CEILING	60.75	2019	4.00	M20
51	CSR / OCCUPATIONAL HEALTH CENTER	1	RCC FRAMED STRUCTURE WITH BRICKS WALL & RCC ROOF(G+1)	48.00	2016	6.50	M20
52	MECHANICAL MAINTENANCE SHED	1	RCC COLUMNS (1.00M) & FLOOR WITH MS STRUCTURE WITH SHEETING ON ROOF AND BRICKS WALL.	150.00	2019	5.00	M20
TOTAL AREA IN SQM				34668.61			
TOTAL AREA IN SQFT				373034.00			

INLAND POWER LTD.

Authorised Signatory

INLAND POWER LTD.

Authorised Signatory